


सत्यमेव जयते

# GOVERNMENT OF ARUNACHAL PRADESH



## PUBLIC WORKS DEPARTMENT

### PROGRESS REPORT ON PROJECTS / SCHEMES UPTO QUARTER ENDING SEPTEMBER-2015

UNDER NLCPR

**QUARTERLY PROGRESS REPORT FOR QUARTER ENDING SEPTEMBER-2015 PROJECT UNDER NON - LAPSABLE CENTRAL  
POOL OF RESOURCES SCHEME.**

<b>A. Identification Particulars</b>					
1	Name of Project	:	Infrastructure Development of Govt.Higher Secondary School Hawaii (C/o School Building Only) in Anjaw Dist .		
2	Location	:	Hawaii		
	State	:	Arunachal Pradesh		
	District	:	Anjaw		
3	Approved cost (Rs. In lakh)	:	C/S=Rs 975.52 Lakhs, S/S=Rs 108.39 Lakhs <b>Total Rs.1083.91 Lakhs</b>		
4	Date of approval of Project/Scheme	:	19/12/2012		
5	Tender cost (Rs. In lakhs)	:	999.42 lakhs		
6	Date of award of contract (copy of work order to be attached (only once for the quarter in which it was issued)	:	19/09/2013		
7	Whether contract awarded on Turn key basis	:	Work awarded on TurnKey basis to M/S G.P.Enterprises,Vill. Lautul,PO.Hawaii,Dist.Anjaw,AP.		
8	Whether awarded work in being executed based on PERT/CPM	:	Yes		
9	Original Date of Completion of Project / Scheme	:	July'2016		
10	Re-Schedule Date of Completion of Project / Scheme	:	-		
11	Executing Agency State Govt./ PSC/ Other agency (specify)	:	Arunachal Pradesh PWD		
<b>B. Over all Progress</b>					
S/No	Item	Physical Progress (%)			Total Expenditure incurred
		Beginning of Quarter	During Quarter	End of Quarter (Cummulative)	
1	2	3	4	5	6
1.	School Building	Footing-15 Nos. completed	Footing-130 Nos. completed	Footing-145 Nos. completed	390.20
	Over all Physical Progress / Total expenditure			<b>15%</b>	<b>390.20</b>
<b>C. Progress Release of State share</b>					
S/No	Release of funds/payments	Date	Amount (Rs. in Lakhs)	Remarks	
a	-	-	-		
	<b>Total State Release :</b>		-		
<b>D. No. of Photographs attached :-</b>					
			Nil		
	Sd/-		Sd/-		
	Executive Engineer, Hayuliang P.W. Division.		Superintending Engineer, Tezu Circle, PWD, Tezu		
	Surveyor of Works O/o Chief Engineer (EZ), PWD, AP,Itanagar.		Sr. Finance & Accounts Officer, O/o Chief Engineer (EZ) PWD, AP,Itanagar.	Suptdg. Surveyor of Works O/o Chief Engineer (EZ) PWD, AP,Itanagar.	
	Signature by the Chief Engineer of Implementing Department				
	Name :		Kenjom Ete		
	Designation :		Chief Engineer, Eastern Zone, PWD, AP, Itanagar		
	Date :				
	Place :		Itanagar		
	Office seal :				