

QUATERLY PROGRESS REPORT FOR RIDF-XXIII WORKS FOR THE QUARTER ENDING JUNE - 2018

Physical

Job No.	Name of Project	Scope as per PERT BAR Chart submitted to NABARD				Physical Progress					Remarks	
		Item	Original	Revised	Unit	Target as per Annual Plan 2018-19	Cumulative achievement since inception upto March 2018	Progressive achievement during the year upto the end of the last Qtr.	Achievement during the Qtr. Under Report	Cumulative achievement upto end of the Qtr. Under Report		
1	2	3	4	5	6	7	8	9	10	11	12	

20	C/o Road from Hukanjuri to 1) F/C Margherita (28 Km) via Namsang - deomali road (Ph-I-0 to 12.00 Km i.e from Hukanjuri to Deomali).	1) F/C 2) Widening 3) Embankment filling 4) Slab Culvert (Various 5) R & B wall 6) GSB-I 7) WMM 8) DBM 9) BC 10) CC Drain 11) RCC Bridge- 60 m span 12) RCC Bridge- 30 m span 13) Km Stone & Sign Board	5.52 0.48 6 16 360.00 11.84 11.84 12.00 12.00 6460.00 1 1 -	5.52 0.48 6 16 360.00 11.84 11.84 12.00 12.00 6460.00 1 1 -	Km Km Km Nos. Mtr Km Km Km Km Mtr No. No. -	5.520 Km 0.480 Km 4.270 km Km - - - - - - - - - - -	- - - - - - - - - - - - -	- - - - - - - - - - - -	- - - - - - - - - - -	- - - - - - - - - - -	Tender shall be called on receipt of approval from CE(EZ)
----	---	--	---	---	---	--	---	--	---	---	---

Surveyor of works
Eastern Zone, PWD, A.P.
Itanagar.

Sr. Finance & Accounts Officer
Eastern Zone, PWD, A.P.
Itanagar

Superintending Surveyor of works
Eastern Zone, PWD, A.P.
Itanagar.

Chief Engineer
Eastern Zone, PWD, A.P.
Itanagar.