


PORTER TRACKS

GOVERNMENT OF ARUNACHAL PRADESH

PUBLIC WORKS DEPARTMENT




S. N. Brojmo Choudhary
निदेशक/Director
योजना आयोग/Planning Commission
नई दिल्ली/New Delhi

SPECIAL ASSISTANCE PACKAGE (SAP)

ANNUAL OPERATING PLAN 2007-2008

VOLUME – D

COMMUNICATION SECTOR

SPECIAL ASSISTANCE PACKAGE (SAP)
I N D E X OF AOP 2007-2008
(5054 SUSPENSION BRIDGES)

PART-I

Sl. No.	Name of Circles	Sub-Serial	Name of Division	Suspension Bridges		
				Page No		
				From		To
A. FORMATS				R-1	-	R-6
1.	RUPA	i)	Tawang	1		
		ii)	Jang	2		
		iii)	Bomdila	3		
		iv)	Kalaktang	4		
		v)	Bameng	5	-	6
		vi)	Seppa	7	-	8
2.	CAPITAL	i)	Capital-A			
		ii)	Capital-B			
		iii)	Naharlagun	9		
3.	NAHARLAGUN	i)	Doimukh	10		
		ii)	Sagalee	11	-	12
		iii)	Ziro	13		
		iv)	Sangram	14	-	15
4.	BASAR	i)	Daporijo	16	-	18
		ii)	Dumporijo	19		
		iii)	Basar	20		
5.	ALONG	i)	Along	21		
		ii)	Yomcha	22		
		iii)	Rumgong	23		
		iv)	Mechuka	24		
6.	BOLENG	i)	Mariyang	25		
		ii)	Yingkiong	26		
		iii)	Boleng	27		
		iv)	Pasighat			
7.	TEZU	i)	Anini	28	-	29
		ii)	Roing	30		
		iii)	Hayuliang	31	-	32
		iv)	Namsai			
		v)	Tezu	33		
8.	JAIRAMPUR	i)	Jairampur			
		ii)	Changlang			
		iii)	Khonsa			
		iv)	Longding	34		

SPECIAL ASSISTANCE PACKAGE (SAP)
ANNUAL OPERATING PLAN 2007-2008
OUTLAY AND EXPENDITURE
5054 SUSPENSION BRIDGES (ONGOING SCHEMES)

(Rs. in lakhs)

Sl. No.	Major & Minor Heads of Development (Scheme wise)	Outlay 2006-2007		Targetted Expenditure 2006-2007	Outlay 2007-2008		Total	Remarks
		Original	Revised		Revenue	Capital		
1	2	3	4	5	6	7	8	9
1	SUSPENSION BRIDGES	203.02	--	203.02	--	1274.30	1274.30	
TOTAL =		203.02		203.02		1274.30	1274.30	

FORMAT-2 (PART-I)

**SPECIAL ASSISTANCE PACKAGE (SAP)
ANNUAL OPERATING PLAN : 2007-2008
PHYSICAL TARGETS AND ACHIEVEMENT
SUSPENSION BRIDGES : PART-I (ON GOING SCHEMES)**

Sl.no	ITEM / SCHEME-WISE	UNIT	ANNUAL PLAN 2006-2007		TARGET 2007-2008	REMARKS
			TARGET	ACHIEVEMENT		
1	2	3	4	5	6	7
1	Suspension Bridges	Mtrs	15 Nos/1545 Mtr	1 No/100 Mtr	31 Nos/2695 Mtr	

SPECIAL ASSISTANCE PACKAGE (SAP)															
ANNUAL OPERATING PLAN : 2007-2008															
DISTRICT-WISE BREAK UP OF PHYSICAL TARGETS AND ACHIEVEMENTS (ONGOING SCHEMES)															
Sl.No.	Name of the District	Name of Schemes(Head of development wise)	Location(Block/Circle/Village be specified)	Item	Unit	2006-2007			Target 2007-2008			Remarks			
						Target	Achievement		Target						
1	2	3	4	5	6	7	8	9			10				
1	TAWANG	5054 Foot Suspension Bridges	Lumla - Zamithang	Foot Suspension Bridge	No. / Mtr							1	/	25	
			Tawang	Abutment	No.									5	
			Mukto-Thingbu	Tower	No.									2	
				Anchor Block	No.										
2	WEST KAMENG	5054 Foot Suspension Bridges	Kalaktang	Foot Suspension Bridge	No. / Mtr							1	/	60	
			Dirang	Abutment	No.									4	
			Thrizino	Tower	No.									1	
				Anchor Block	No.									2	
3	EAST KAMENG	5054 Foot Suspension Bridges	Bameng	Foot Suspension Bridge	No. / Mtr	6	/	645	6	/	645	8	/	460	
			Seppa	Abutment	No.		1			1				14	
			Pakka Kesang	Tower	No.		2			2				3	
			Chayangtajo	Anchor Block	No.		2			2				3	
4	PAPUM PARE	5054 Foot Suspension Bridges	Kimin- Doimukh	Foot Suspension Bridge	No. / Mtr	1	/	60	1	/	60	4	/	250	
			Sagalee	Anchor Block	No.		2			2				6	
			Itanagar	Abutment	No.		5			5				12	
				Tower	No.									8	
5	LOWER SUBANSIRI	5054 Foot Suspension Bridges	Ziro-I	Foot Suspension Bridge	No. / Mtr	3	/	200	3	/	200				
			Ziro-II	Abutment	No.										
			Raga	Tower	No.									2	
				Anchor Block	No.									2	
6	KURUNG KUMEY	5054 Foot Suspension Bridges	Nyapin	Foot Suspension Bridge	No. / Mtr	1	/	120	1	/	120				
			Koloriang	Tower	No.		2			2				6	
			Palin	Abutment	No.									12	
			Chambang	Anchor Block	No.									4	
			Damin												
			Tali												

SPECIAL ASSISTANCE PACKAGE (SAP)														
ANNUAL OPERATING PLAN : 2007-2008														
DISTRICT-WISE BREAK UP OF PHYSICAL TARGETS AND ACHIEVEMENTS (ONGOING SCHEMES)														
Sl.No.	Name of the District	Name of Schemes(Head of development wise)	Location(Block/Circle/Village be specified)	Item	Unit	2006-2007			Target 2007-2008			Remarks		
						Target	Achievement		Target					
1	2	3	4	5	6	7	8	9	10	11	12	13		
7	UPPER SUBANSIRI	5054 Foot Suspension Bridges	Nacho-Siyum	Foot Suspension Bridge	No. / Mtr	1	/	50				9	/	825
			Daporijo	Tower	No.			2						4
			Giba	Anchor Block	No.									
			Dumporijo	Abutment	No.									4
			Taliha											
8	WEST SIANG	5054 Foot Suspension Bridges	Along	Foot Suspension Bridge	No. / Mtr	2	/	220				4	/	240
			Rumgong	Tower Foundation	No.			3			4			7
			Basar	Abutment	No.									16
			Gensi	Anchor Block	No.									4
			Liromoba											
			Kaying-Payum											
			Mechuka											
9	EAST SIANG	5054 Foot Suspension Bridges	Pasihat	Foot Suspension Bridge	No. / Mtr									
			Ramlo-Bango	Tower	No.									2
			Pangin- Boleng	Abutment	No.									2
			Mebo											
10	UPPER SIANG	5054 Foot Suspension Bridges	Yingkiong	Foot Suspension Bridge	No. / Mtr									
			Mariyang	Abutment	No.									6
			Tuting	Anchor Block	No.									
			Genging	Tower	No.									2
11	DIBANG VALLEY	5054 Foot Suspension Bridges	Anelieh - Arzoo	Foot Suspension Bridge	No. / Mtr							2	/	350
			Anini - Mipi	Tower	No.									2
			Etaline - Malinye	Abutment	No.									4
				Anchor Block										2

FORMAT-2(A)(PART-I)														
SPECIAL ASSISTANCE PACKAGE (SAP)														
ANNUAL OPERATING PLAN : 2007-2008														
DISTRICT-WISE BREAK UP OF PHYSICAL TARGETS AND ACHIEVEMENTS (ONGOING SCHEMES)														
Sl.No.	Name of the District	Name of Schemes(Head of development wise)	Location(Block/Circle/Village be specified)	Item	Unit	2006-2007			Target 2007-2008			Remarks		
						Target	Achievement							
1	2	3	4	5	6	7	8	9			10			
12	LOWER DIBANG VALLEY	5054 Foot Suspension Bridges	Roing	Foot Suspension Bridge	No. / Mtr						1	/	200	
			Hunli- Desali	Abutment	No.	2								
			Dambuk	Tower	No.	2								
13	LOHIT	5054 Foot Suspension Bridges	Tezu	Foot Suspension Bridge	No. / Mtr						1	/	285	
			Walong	Abutment	No.								14	
			Namsai- Chowkham	Tower	No.								4	
			Wakro	Anchor Block	No.								4	
			Hayuliang											
14	CHANGLANG	5054 Foot Suspension Bridges	Bordumsa - Diyum	Foot Suspension Bridge	No. / Mtr									
			Khagam - Miao											
			Nampong - Manmao											
			Changlang											
15	TIRAP	5054 Foot Suspension Bridges	Lazu	Foot Suspension Bridge	No. / Mtr									
			Namsang	Abutment	No.								2	
			Kanubari											
			Niaosa											
			Pongcha- Waka											
16	ANJAW	5054 Foot Suspension Bridges	Hayuliang - Walong	Foot Suspension Bridge	No. / Mtr	3	/	475						
				Tower	No.	2			2					
				Abutment	No.									
				Anchor Block	No.	2			5					

SPECIAL ASSISTANCE PACKAGE (SAP)
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008

Name of Circle : Rupa Circle

Name of Division : Tawang Division

(Financial figures in Rs. lakhs)

Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No. & Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2005-06		Achievement upto 2005-2006		Balance Fund required for compln.	Allocation / Target for 2006-2007		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16

5054 SUSPENSION BRIDGES.**RT/20 SUSPENSION BRIDGES UNDER TAWANG DIVISION**

1000	Construction of Suspension bridge over river Nyamjangchu at Zemithang. (80m Span)	06-07	SPWD/PE-72/RC/06-07/876 dated 20.3.2007	50.00						4.84	Earth work for approach road	45.16	16.15	(50% completion)	Non-Divertable
0142	C/o 3 nos suspension bridge on Dongshengmang to Kangtang mule track at Ebabling nallah, Mangnam nallah and Thongleng nallah (span 25m each)	96-97	SPWD/E-128 /RC /R&B/ 96-97/50 dtd. 27.3.97		22.92	12.92	S/bridge 2 Nos. & materials procured.	12.92	S/B 2 nos. completed & stores procured	12.92	S/B 2 nos. completed & stores procured	10.00	10.00	1 No (100% completion)	Non-Divertable
5000	C/o Foot S/Bridge on Porter/Mule Track to Bumla (80 mtr) (Leading to International Border)	07-08	N.Y.S.	50.00								50.00	14.00	40% completion	Non-Divertable
TOTAL = (3 NOS SCHEMES)				100.00	22.92	12.92		12.92		17.76		105.16	40.15		

SPECIAL ASSISTANCE PACKAGE (SAP)
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008

Name of Circle : Rupa Circle

Name of Division : Jang Division

(Financial figures in Rs. lakhs)

Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No. & Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2005-06		Achievement upto 2005-2006		Balance Fund required for compln.	Allocation / Target for 2006-2007		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16

5054 SUSPENSION BRIDGES.**RJ/20 SUSPENSION BRIDGES UNDER JANG DIVISION**

5001	Improvement of Steel S/Bridge on Jang to Sulungthi, Nurunang to Mago, Mukto to Nyangsangla & Gongkhar to Bongleng Porter/Mule Track (Total 244 mtr) (Leading to International Border)	07-08	N.Y.S.	40.00								40.00	16.00	40% completion	Non-Divertable
TOTAL = (1 NO SCHEME)				40.00	0.00	0.00		0.00		0.00		40.00	16.00		

**SPECIAL ASSISTANCE PACKAGE (SAP)
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008**

NAME OF CIRCLE :- RUPA CIRCLE.

NAME OF DIVISION :- BOMDILA PW DIVISION.

(Financial figures in Rs. lakhs)

Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No.& Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2004-05		Achievement upto 2005-2006		Balance Fund required for compln.	Allocation / Target for 2006- 2007		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16

* * * 5054 SUSPENSION BRIDGES * * ***RB/30 FOOT SUSPENSION BRIDGE UNDER BOMDILA DIVISION.**

1729	C/O S/Bridge over Dinik Kho river connecting Thongre to Homthing Bow (L- 70 mtrs.)	97 - 98	SPWD/E-48/RC/97-98/100789, Dt. 21.03.98.	23.59	11.48	Work in progress	11.48	Material management.	11.48	Work in progress	12.11	5.10	(70% completion)	Non-Divertable
0147	C/O Foot S/Bridge over river Bichom on Buragaon - Thrizinio P/Tracks (Span 100 mtr)	96 - 97	SPWD/E-49/RC/R&B/96-97/622, Dt. 25.03.97.	30.15	12.45	Abut 2 Nos. & mat. procured.	13.19	Abutement = 2 Nos. & Mat. Procured.	14.19	Abutement = 2 Nos. & Mat. Procured.	15.96	6.95	(65% completion)	Non-Divertable
0191	C/O S/Bridge over river Diyingkho river (Lui village) (Span = 50 mtr.)	96 - 97	SPWD/E-50/RC/97-98/107609, Dt. 31.03.98.	27.47	9.40	Both side abut. 2 Nos. complte.	10.87	Abutment = 2 Nos., P/Wall = 58.60 mtr.	12.66	Abut-2 nos, P/Wall- 58.60 mtr & B/Wall-13.60 mtr	14.81	6.80	(60% completion)	Non-Divertable
1726	C/O Foot Suspension bridge over river Dinikkho & Mimbacher P/Track.	96 - 97	SPWD/E-106/RC/R&B/97-98/6009, Dt. 05.03.98.	13.30					3.30	Materials procured	10.00	4.00	(50% completion)	Non-Divertable
TOTAL = (4 NOS SCHEMES)				0.00	94.51	33.33		35.54		41.63		52.88	22.85	

**SPECIAL ASSISTANCE PACKAGE (SAP)
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008**

NAME OF CIRCLE :- RUPA CIRCLE

NAME OF DIVISION : KALAKTANG DIVISION

(Financial figures in Rs. lakhs)

Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No.& Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2004-05		Achievement upto 2005-2006		Balance Fund required for completion	Allocation / Target for 2006-2007		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	11	12	13	14	15	16	17	18

5054 - SUSPENSION BRIDGES**RK/40 FOOT SUSPENSION BRIDGES UNDER KALAKTANG DIVISION**

1000	Special repair of foot suspension bridge at Betcheling (60 m)	07-08	SPWD/PE-9/RC/06- 07/502 Dtd. 09.03.2007	10.00						0.53		9.47	9.45	(100% completion)	Non- Divertable
1001	C/o Foot Suspension bridge over river Kurtallam (Span-40 m)	07-08	SPWD/PE-9/RC/06- 07/502 Dtd. 09.03.2007	13.00								13.00	6.00	(50% completion)	Non- Divertable
TOTAL = (2 NOS SCHEMES)				23.00	0.00	0.00		0.00		0.53		22.47	15.45		

**SPECIAL ASSISTANCE PACKAGE (SAP)
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008**

Name of Circle : Rupa

Name of Division : Bameng

(Financial figures in Rs. lakhs)

Job No./ Scheme No.	Name of Work with location wise)	(Scheme	Year of take up	Sanctioned Memo No. & Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto Tenth Plan 2004-05		Achievement upto March 2007		Balance Fund required for compln.	Allocation / Target for 2007-2008		Remarks
					Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	11	12	13	14	15	16	17	18	

5054 SUSPENSION BRIDGE.**Rb/20 SUSPENSION BRIDGE UNDER BAMENG DIVISION.**

0109	C/O Foot suspension bridge over Pachuk in between Lapung village & Effa village (Span 110 mtr.)		95-96	SPWD/E-102/RPA/ R&B/95-96/125 dt.12/1/96	25.00	14.25	Both side tower & A/block compltd. & lia. Cleared.	14.86	Both side tower A/Block completed & work in progress.	15.39	Both side tower & A/Block completed	9.61	9.60	(100% completion)	Non-Divertable
1802	Improvement of 2 nos suspension bridge over river Wason & Wada		97-98	SPWD/E-74/RC/97-98/ dt.13/1/98	9.19			8.87	2 Nos 100% completed	8.87	2 Nos 100% completed	0.32	0.30	(100% completion)	Non-Divertable
2084	C/o WRSB over river Wapin river in between Lada and Drakshi (Span 75mtrs.)		02-03	SPWD/PE/RC/59/02-03/676 dtd.25/03/03	22.70			5.62	Both & A/Block completed	9.28	Both end Tower and A/Block 100% completed & some materials procured	13.42	8.40	(100% completion)	Non-Divertable
3304	C/o RCC steel tower bridge at 30.00 km from Bameng over Pachuk river at Lada Porter track to connect Lada CO Admn. HQ (span 115mtrs.)		02-03	SPWD/PE/RC/60/02-03/ Dtd. Nil	38.74			5.05	Both abutment completed	5.53	Both abutment completed	33.21	13.20	(50% completion)	Non-Divertable
3305	C/O FSB over river Pachuk in between Bameng H.Q to Effa village (Span 115 Mtrs)		02-03	SPWD/PE/RC/62/02-03/ 843 dtd.24/05/03	30.00			13.15	Wire ropes procured and site dev.	29.19	Work completed	0.81	0.80	(100% completion)	Non-Divertable
3308	Special maintenacne of Suspension bridge ovr river Pachi at Dafi on Daffi to Pipu Porter Track		06-07	SPWD/PE-27/RC/06-07/638 dtd.14.03.2007	1.00					0.30	75% completed	0.70	0.70	(100% completion)	Non-Divertable

**SPECIAL ASSISTANCE PACKAGE (SAP)
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008**

Name of Circle : Rupa

Name of Division : Bameng

(Financial figures in Rs. lakhs)

Job No./ Scheme No.	Name of Work with location wise)	(Scheme	Year of take up	Sanctioned Memo No. & Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001- 02		Achievement upto Tenth Plan 2004-05		Achievement upto March 2007		Balance Fund required for compln.	Allocation / Target for 2007-2008		Remarks
					Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2		3	4	5	6	7	8	11	12	13	14	15	16	17	18
3306	Suspension bridge over Kameng river connecting Nampe Lamio to Sario village (120 Mtr)		06-07	SPWD/PE-23/RC/06-07/789 dtd.19.03.2007	31.13						1.87	Forest product procured	29.26	10.25	(40% completion)	Non- Divertable
3307	C/o Foot Suspension bridge over river Kameng at Margingla (span 120 Mtrs)		06-07	SPWD/PE-23/RC/06-07/694 dtd.16.03.2007	31.13								31.13	10.10	(40% completion)	Non- Divertable
TOTAL = (8 NOS SCHEMES)					141.19	47.70	14.25		47.55		70.43		118.46	53.35		

SPECIAL ASSISTANCE PACKAGE (SAP)
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008

Name of Circle :- Rupa Circle

Name of Division :- Seppa PWD Division.

(Financial figures in Rs. lakhs)

Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No. & Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2004-05		Achievement upto 2005-2006		Balance Fund required for compln.	Allocation / Target for 2006-2007		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	11	12	13	14	15	16	17	18

5054- SUSPENSION BRIDGE**RS/20 FOOT SUSPENSION BRIDGES UNDER SEPPA DIVISION**

0159	C/O two wheeler Suspension bridge over river Kameng in between T-III colony and poultry farm at New Seppa. (Span-150mtr) I/c Survey & Investigation. (SH:- Suspension bridge = 1no. of span - 150.00 mtrs (i) Abut. = 2nos, (ii) anchor block - 4nos., (iii) S/structure with Steel decking, (iv) S & I.	96-97	SPWD/ E-62/ RC/ 97-98/ 107560 dt.31/3/98	77.39	28.29	Sub:structure, both side abut, both side A/Block & approach road compltd.	37.39	Both side abutments, anchor blocks & approach road 100% compltd and partly procurement of tower parts	57.43	Both side tower erection completed, both side anchor block & approach road completed, Wind stay block-4 nos completed, Wire rope & dog clamps etc procured and work in progress W/Rope for decking and cable of is completd. and decking material is in progress	19.96	8.95 (80% completion)	Non-Divertable
1796	C/o Wire rope suspension bridge with steel decking over river Bichom in between Bana 2.00 km. Point to Pachung village (Span 120mtrs).	97-98	SPWD/ E-51/ RC/ 97-98/ 5005 dt.27/2/98	28.30	10.81	RHS A/block & Abut compltd.	19.75	Both side abutment & anchor block compltd. & tower & other materials procured	21.35	Both side abutment, anchor block completed & tower & other materials procured W/rope procured	6.95	6.95 (100% completion)	Non-Divertable
1797	C/o wire rope Suspension bridge over river Kade in between Bana and Silla (span 110 mtrs).	97-98	SPWD/E-31/ RC/ 97-98/ 9061 dt.24/2/98	16.95	5.85	Materials partly procured	12.59	Abutment & anchor block for one side 70% compltd.& work in progress	16.59	100% completed	0.36	0.35 (100% completion)	Non-Divertable
1803	C/o S/bridge over river Kajung and Kalong river(span 100 ft) each between Pakoti and Hambapinda (span 40 mtrs).	97-98	SPWD/E-27/ RC/ 97-98/ 2518 dt.10/2/98	16.68	3.35	Materials partly procured	8.80	Abutment compltd., materials procured & work in progress	9.30	Abutment compltd., materials procured & work in progress	7.38	7.35 (100% completion)	Non-Divertable

SPECIAL ASSISTANCE PACKAGE (SAP)
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008

Name of Circle :- Rupa Circle

Name of Division :- Seppa PWD Division.

(Financial figures in Rs. lakhs)

Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No.& Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2004-05		Achievement upto 2005-2006		Balance Fund required for compln.	Allocation / Target for 2006-2007		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	11	12	13	14	15	16	17	18
6118	C/o F.S.B. over river Kameng in between Pampoli to Kotta village (span 160 mtr).	05-06	SPWD/PE-15/RC/05- 06/9849 Dtd.24/03/06	68.68						5.08	Material Procured	63.60	18.60	(40% completion)	Non- Divertable
6200	C/o F.S.B. over river Passo in between Dissing Passo to Biloso Middle School (span 100 mtr)	05-06	SPWD/PE-17/RC/05- 06/3462 Dtd.29/03/06	62.10						9.90	Tower foundation 2 Nos & anchor block-1 no is in progress	52.20	12.20	(40% completion)	Non- Divertable
6201	C/o. Foot suspension bridge over river Pakoti to connect Lofa and Pakoti village (span 60.00 mtrs)	06-07	SPWD/PE-70/RC/06- 07/875 dtd 20/3/07	19.65						1.29	Material management.	18.36	7.35	(50% completion)	Non- Divertable
6202	C/o. foot suspension bridge over river Passo at Tapiaso (span - 120.00 mtrs).	06-07	SPWD/PE-60/RC/06- 07/872 dtd 20/3/07	19.70						3.25	Material management.	16.45	7.45	(50% completion)	Non- Divertable
6203	C/o. foot suspension bridge over river Papu (span 60.00 mtrs).	06-07	SPWD/PE-67/RC/06- 07/871 dtd 20/3/07	19.72						1.50	Material management.	18.22	7.20	(50% completion)	Non- Divertable
6204	C/o. foot suspension bridge over river Dission at Dikalmukh (span 120.00 mtrs)	06-07	SPWD/PE-64/RC/06- 07/874 dtd 20/3/07	35.21						3.00	Material management.	32.21	12.20	(40% completion)	Non- Divertable
6205	C/o. foot suspension bridge in between Dission and Dikalmukh (span 60.00 Mtrs) at Dikalmukh.	06-07	SPWD/PE-70/RC/06- 07/873 dtd 20/3/07	19.48						1.64	Material management.	18.08	8.00	(50% completion)	Non- Divertable
6206	Suspension Bridge over Kameng River to connect Khenewa Circle and Sewa Circle at Bengde, under Chayangtajo.	07-08	SPWD/PE-80/RC/06- 07/1872 dtd 20/3/07	30.00								30.00	12.00	(50% completion)	Non- Divertable
TOTAL = (12 NOS SCHEMES)				291.49	122.37	48.30		78.53		130.33		283.77	108.60		

SPECIAL ASSISTANCE PACKAGE (SAP)
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008

Name Of Circle : Capital Circle

Name Of Division : Naharlagun PW Division

[Financial figures Rs in Lakhs]

Scm./ Job No	Name Of Work	Year of take up	AA & ES No & date	Estimated Cost		Achievement upto Ninth Plan i.e 2001-02		Achievement upto Tenth Plan 2004-05		Achievement upto March 2007		Balance fund required for completion	Target for 2007-08		Remarks
				Org	Rev	Fin	Phy	Fin	Phy	Fin	Phy		Fin	Phy	
1	2	3	4	5	6	7	8	11	12	13	14	15	16	17	18

5054 SUSPENSION BRIDGE**CN/02 NAHARLAGUN TOWNSHIP ROADS**

3011	C/o Foot suspension briage 120m span over river Pachin to connect Pachin Colony & D Sector at Naharlagun	03-04	SPWD/E-25/CC/2003-04/1609 dtd.25/3/2004.	59.47						41.56	(100% work completed)	17.91	7.90	Liability clearance (40% completion)	Non-Divertable
------	--	-------	--	-------	--	--	--	--	--	-------	-----------------------	-------	------	--------------------------------------	-----------------------

Total Group "A" Schemes (1 No Scheme) =				59.47	0.00	0.00	0.00	0.00	0.00	41.56		17.91	7.90		
--	--	--	--	--------------	-------------	-------------	-------------	-------------	-------------	--------------	--	--------------	-------------	--	--

**SPECIAL ASSISTANCE PACKAGE (SAP)
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008**

Name of Circle : Naharlagun

Name of Division : Doimukh

(Financial figures in Rs. lakhs)

Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No. & Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto Tenth Plan 2006-2007		Achievement upto March 2007		Balance Fund required for compln.	Allocation / Target for 2007-2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16

*****5054 Suspension Bridges*****

ND/30 FOOT SUSPENSION BRIDGES UNDER DOIMUKH DIVISION

0010	Contn of Foot Suspension Bridge over Dikrong river in between Doimukh to Tigdo. (Span-150m).	89-90	SPWD/E-149/DMK/95-96/1492-1500 14/3/96 (RE)	56.89	42.98	Tower foundation, A/blocks, steel tower compltd. & wire rope procured	43.48	Tower foundation, A/Blocks comptd, Steel tower & Wire rope procured	43.48	Tower foundation, A/Blocks comptd, Steel tower, Wire rope procured	13.41	5.40	(80% completion)	Non-Divertable
0011	Contn of Suspension Bridge over Papum Poma in between Ramghat and Pampla village. (Span 120.00m)	93-94	SPWD/W/AA&ES/93-94, 20/03/94	42.70	27.26	Foundation for Towers compltd. & mat. like steel tower, wire rope, suspenders, etc. procured.	32.14	Foundation for Towers Completed; Material like and steel tower, wire rope, suspenders etc procured.	32.14	Foundation for Towers Completed; Material like and steel tower, wire rope, suspenders etc procured.	10.56	10.55	(100% completion)	Non-Divertable
0023	Contn of Suspension Bridge over river Taraso in between Taraso ME School & upper Taraso I & II (Span 80.00 m.)	95-96	SPWD/E-98/NC/96-97/1491 Dtd. 31.03.97	29.94	17.87	Materials procured for tower & decking (work in progress)	19.38	Materials procured	19.38	Materials procured	10.56	4.55	(80% completion)	Non-Divertable
Total :- (3 Nos Schemes)				0.00	129.53	88.11	95.00	95.00	95.00	34.53	20.50			

**SPECIAL ASSISTANCE PACKAGE (SAP)
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008**

Circle :- Naharlagun Civil Circle

Division :- Sagalee Division

(All financial figures Rs.in lakhs)

Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No. & Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto Tenth Plan 2006-2007		Achievement upto March 2007		Balance Fund required for compln.	Allocation / Target for 2007-2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	11	12	13	14	15	16	17	18

5054 SUSPENSION BRIDGES**NL/30 FOOT SUSPENSION BRIDGES UNDER SAGALEE DIVISION**

1477	C/o Suspension bridge over river Kheel to connect new circle headquarter.	97-98	SPWD/E-49/NC/98-99/951 Dtd.11/03/99	28.14				6.29	Materials collected	6.29	Materials collected	21.85	11.85	(70% completion)	Non-Divertable
3000	C/o S/bridge over river Rachi river in between Leporiang to P/Kessang (60m)	97-98	SPWD/E-40/NC/97-98/5047 Dtd.4/03/98	17.41		3.40	Abut. Compltd.	8.18	Abutment completed	13.02	Abutment completed & Tower completed	4.39	4.40	(100% completion)	Non-Divertable
3001	C/o suspension bridge over river Pare to connect Langdang and Hinso (90m span).	97-98	SPWD/E-41/NC/97-98/10041 Dtd.21/03/98	35.28	6.64		Aubt. in progress	14.96	Abut.=2 Nos. completed	19.71	Abutment-2 nos & Tower completed	15.57	8.55	(80% completion)	Non-Divertable
3002	C/o wire rope suspension bridge over river Pare at Gotopu (100 mtr).	03-04	SPWD/E-20/NC/2003-04/1450 Dtd.21.03.2004	28.43				0.58	--	10.50	Materials like sand, shingles etc. collected	17.93	17.95	(100% completion)	Non-Divertable
3003	C/o wire rope suspension bridge over river Papi at Yallang (30 mtr).	03-04	SPWD/E-14/NC/2004/1350 Dtd.03.03.2004	9.42				0.40	--	2.55	Earth work for abutment completed & materials procured	6.87	6.85	(100% completion)	Non-Divertable
6000	C/o suspension bridge over river Pareng between Seema and Gangtung village (Span-70 mtr).	04-05	SPWD/E-48/NC/05/2454 Dtd.23.3.05	31.35				--	--	4.45	Foundation for Tower completed & materials collected	26.90	20.00	(80% completion)	Non-Divertable
6202	C/o Foot Suspension Bridge Panyor at Mengio (span 80 mtr)	05-06	SPWD/PE-15/NC/05-06/3050, Dtd.17/03/06	27.49						9.05	Both side abutment completed	18.44	9.35	(65% completion)	Non-Divertable

**SPECIAL ASSISTANCE PACKAGE (SAP)
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008**

Circle :- Naharlagun Civil Circle

Division :- Sagalee Division

(All financial figures Rs.in lakhs)

Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No. & Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto Tenth Plan 2006-2007		Achievement upto March 2007		Balance Fund required for compln.	Allocation / Target for 2007-2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
6320	C/o foot suspension bridge over river Panior to connect CO HQ to Nargang I.V. School (SH: span 100 mtr)	05-06	SPWD/PE- 14/NC/05-06/3114 Dtd.22/02/06	38.65						6.72	Both side abutment completed	31.93	12.95	(50% completion)	Non- Divertable
7001	C/o wire rope suspension bridge over river pare in between Toru & Kheel (100 Mtrs).	06-07	SPWD/PE-43/ NC/06-07/1139 Dtd.27.03.2007	39.27								39.27	15.25	(50% completion)	Non- Divertable
7002	C/o suspension bridge over river Parang to connect Toptu village (60 Mtrs Span)	06-07	SPWD/PE-42/ NC/06-07/1005 Dtd.23.03.2007	24.08								24.08	10.10	(60% completion)	Non- Divertable
7003	C/o wire rope suspension bridge over river pare in between Khemling and Karoil village (80 mtrs Span)	06-07	SPWD/PE-41/ NC/06-07/1115 Dtd.26.03.2007	31.25								31.25	12.00	(40% completion)	Non- Divertable
7004	C/o S/Bridge over river Pare between Lengruk & Ressing (span 60 mtr)	07-08	SPWD/PE-141/ NC/06-07/1415 Dtd.28.03.2007	22.00								22.00	12.00	(60% completion)	Non- Divertable
7005	C/o S/Bridge over river Pang between Page and Sangring (70 mtr)	07-08	SPWD/PE-130/ NC/06-07/1416 Dtd.28.03.2007	24.00								24.00	12.00	(50% completion)	Non- Divertable
Total (13 Nos Schemes)				293.35	63.42	10.04		30.41		72.29		284.48	153.25		

**SPECIAL ASSISTANCE PACKAGE (SAP)
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008**

NAME OF CIRCLE :- NAHARLAGUN CIVIL CIRCLE

NAME OF DIVISION :- ZIRO DIVISION

(Financial figures in Rs. lakhs)

Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No. & Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto Tenth Plan 2004-05		Achievement upto march 2007		Balance Fund required for compln.	Allocation / Target for 2007- 2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16

5054 SUSPENSION BRIDGE

NZ/20 FOOT SUSPENSION BRIDGES UNDER ZIRO DIVISION

0032	Foot suspension over river Keyi	95-96	SPWD/E-44/Ziro 95-96/3320 Dtd.8/1/96	26.70	14.98	Foundation block 100% & mat procured	15.70	Foundation block 100% & mat procured	15.70	Foundation & A/Block material procured	11.00	5.00	(80% completion)	Non-Divertable
0201	C/o Foot suspension bridge over river Dollung (100 mtr span)	96-97	SPWD/E-85/NC 97-98 Dtd.3/2/98	32.50	14.08	T/foundation 4 Nos. in progress upto 1 mtr & E/work for 1 No. A/block compltd.	14.95	Tower foundation 4 Nos.in progress upto 1 m & Earth Work for anchor block 1 No. completed.	14.95	Tower foundation 4 Nos.in progress upto 1 m & materials managed	17.55	7.55	(70% completion)	Non-Divertable
TOTAL = (2 NOS SCHEMES)				0.00	59.20	29.06	30.65	30.65	30.65	28.55	12.55			

**SPECIAL ASSISTANCE PACKAGE (SAP)
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008**

Name of circle : Naharlagun Civil Circle

Name of Division : Sangram Division

(Financial figures in Rs.lakhs)

Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No. & Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto Tenth Plan 2004-05		Achievement upto 2006-2007		Balance Fund required for compln.	Allocation / Target for 2007-2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16

5054 SUSPENSION BRIDGE**NS/20 FOOT SUSPENSION BRIDGES UNDER SANGRAM DIVISION.**

1621	C/o S/Bridge over river Kamala on Dhahill Top to Chambang Porter Track (span - 200m) (SH:-S&I)	97-98	SPWD/E-127/NC/10269 Dtd.25/03/98	6.28		4.00	S&I in progress	4.00	S & I completed	4.00	S & I completed	2.28	2.30	(100% completion)	Non-Divertable
3002	C/o S/Bridge over river Khru in between Sawaring and Sarli town (span -100m)	98-99	SPWD/E-37/NC/98-99 Dtd.23/03/99	27.00		4.51	Mat procured	8.01	Tower foundation-1No.	8.01	Tower foundation-1No.	18.99	8.00	(65% completion)	Non-Divertable
3003	C/o S/Bridge over river Khru in between Palo and Sape under Sarli Circle (span -120m)	97-98	SPWD/E-12/NC/97-98/10249 Dtd.24/03/98		32.69	7.00	J/cutting	8.00	J/Cutting mat. Procure	8.00	J/Cutting & materials procured	24.69	10.70	(70% completion)	Non-Divertable
5705	C/o wire rope suspension bridge between Chambang to old Ziro Porter Track over Kuru river (Span=100m)	2000-01	SPWD/E-94/NC 2000-2001/783 31/3/01	41.08		2.75	Clearance of site	2.90	Clearance of site	5.87	Clearance of site	35.21	14.20	(50% completion)	Non-Divertable
5706	C/o Wire Rope suspension bridge between New Palin to Chambang porter track (span 100 mtr)	00-01	SPWD/E-92/NC/2000-01/789 Dtd.31/03/01	41.08		2.25	Clearance of site	2.25	Clearance of site	5.79	Clearance of site	35.29	15.30	(50% completion)	Non-Divertable
5707	C/o wire rope suspension bridge between Raisango to Luba over Kamala river (Span=120m)	2000-01	SPWD/E-93/NC 2000-2001/787 31/3/01	41.08		2.75	Clearance of site	3.50	Clearance of site	5.48	Clearance of site	35.60	15.60	(50% completion)	Non-Divertable
5708	C/o wire rope suspension bridge over Kuru river at Pachi point between Boma Kamrong village and Rake village (Span=100m)	2000-01	SPWD/E-91/NC 2000-2001/784 31/3/01	41.08		2.75	Clearance of site	2.75	Clearance of site	4.73	Clearance of site	36.35	16.35	(50% completion)	Non-Divertable

**SPECIAL ASSISTANCE PACKAGE (SAP)
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008**

Name of circle : Naharlagun Civil Circle

Name of Division : Sangram Division

(Financial figures in Rs.lakhs)

Job No./ Scheme No.	Name of Work with location wise)	(Scheme	Year of take up	Sanctioned Memo No. & Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto Tenth Plan 2004-05		Achievement upto 2006-2007		Balance Fund required for compln.	Allocation / Target for 2007-2008		Remarks
					Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16
8020	C/o suspension bridge over river Kamala on the Dha-Hill top on Tamen-Tali road to Chambang P/Tracks (Span=200m)		2000-01	SPWD/E-95/NC 2000-2001/788 31/3/01	49.60		3.50	Clearance of site	11.71	100% completed	20.72	100% completed	28.88	12.90	(70% completion)	Non-Divertable
0035	C/o Foot suspension bridge in between Dotlee to Tali over river Kamala.		95-96	SPWD/E-17/ SGM 95-96/ R&B/656-62 Dtd.10/2/96		20.51					8.14	Mat. procured & E/Work for both abut. completed.	12.37	6.35	(70% completion)	Non-Divertable
5704	C/o Wire rope suspension bridgeover river Pado in between Doga to Mange.		00-01	SPWD/E-58/ NC 2000-01/ 520Dtd.21/3/01		15.18					4.02	Partly Material Procured	11.16	6.15	(80% completion)	Non-Divertable
0036	C/o S/Bridge over river Kurung in between Old Palin & Rissi village (span 80 mtr)		06-07	SPWD/PE- 02/NC/06-07/843 Dtd.20-03-2007	29.48								29.48	12.45	(45% completion)	Non-Divertable
0100	C/o S/Bridge over river Paniyo between Dillang to Pell village (45.00 mtr span)		06-07	SPWD/PE- 10/NC/06-07/2100 Dtd.20-03-2007	25.00								25.00	10.00	(40% completion)	Non-Divertable
0101	C/o S/Bridge over river Paji to connect Pell to Nyapin (30.00 mtr span)		06-07	SPWD/PE- 15/NC/06-07/2103 Dtd. 20-03-2007	20.00								20.00	8.00	(40% completion)	Non-Divertable
5002	C/o Foot Suspension Bridge on Porter Track from Langding Kolling to Taksing (80 mtr) (Leading to International Border)		07-08	N.Y.S.	40.00								40.00	10.00	25% completion	Non-Divertable
TOTAL (14 NOS SCHEMES) =					361.68	68.38	29.51		43.12		74.76		355.30	148.30		

SPECIAL ASSISTANCE PACKAGE (SAP)															
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008															
CIRCLE : BASAR															
DIVISION : DAPORIJO															
													<i>(Financial figures in Rs. Lakhs)</i>		
Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No. & Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2005-06		Achievement upto 2006-2007		Balance Fund required for compln.	Allocation / Target for 2007-2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
5054 Suspension Bridges															
BD/81 FOOT SUSPENSION BRIDGES UNDER DAPORIJO DIVISION															
2518	Re-construction of Suspension bridge at Charto over Subansiri river(101m)	03-04	SPWD/E-19/BC/03- 04/, 16/03/04	5.23				2.32	Materials procured	3.98	Work in Progress & Materials procured	1.25	1.25	(100% completion)	Non- Divertable
2519	Re-construction Suspension bridge at Mering Mara over Nengo Koro River (119m)	03-04	SPWD/E-13/BC/03- 04/1411, 08/03/04	6.16				1.38	Materials procured	2.07	Work in Progress & Materials procured	4.09	4.10	(100% completion)	Non- Divertable
2520	Re-construction Suspension bridge at Nimpu to Lingri over Silen river (128m)	03-04	SPWD/E-17/BC/03- 04/1354, 13/03/04	7.15				0.67	Materials procured	1.44	Work in progress, Materials procured	5.71	5.70	(100% completion)	Non- Divertable
2521	Re-construction Suspension bridge at Lapasam over subansiri river (136m)	03-04	SPWD/E-16/BC/03- 04/, 15/03/04	7.04				0.34		1.72	Materials procured	5.32	5.30	(100% completion)	Non- Divertable
2522	Re-construction Suspension bridge at Lingri to Kamlo over Silen rivr (71m)	03-04	SPWD/E-15/04- 05/1240, 12/03/04	3.60				0.79		2.07	Materials procured	1.53	1.55	(100% completion)	Non- Divertable
2523	Re-construction Suspension bridge at Dagam over Subansiri river (82m)	03-04	SPWD/E-19/BC/03- 04/1652, 26/03/04	4.25				1.30		2.70	Materials procured	1.55	1.55	(100% completion)	Non- Divertable

SPECIAL ASSISTANCE PACKAGE (SAP)															
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008															
CIRCLE : BASAR															
DIVISION : DAPORIJO															
													<i>(Financial figures in Rs. Lakhs)</i>		
Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No. & Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2005-06		Achievement upto 2006-2007		Balance Fund required for compln.	Allocation / Target for 2007-2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
2524	Re-construction Suspension bridge at Rigja to Duchok over Mio Nallah (Span 111m)	03-04	SPWD/E-13/BC/03-04/1408, 15/03/04	5.75				2.31	Work completed	3.11	Work completed	2.64	2.65	(100% completion)	Non-Divertable
2525	Re-construction Suspension bridge from Darba to Papa over Saching river(Span 82m)	03-04	SPWD/E-12/BC/03-04/1646, 25/03/04	6.42				0.98	Materials procured	1.48	Materials procured	4.94	4.95	(100% completion)	Non-Divertable
6000	Special Repair of Foot Suspension bridges under Taliha circle	04-05	SPWD/E-40/BC/05/2593, dtd 31/03/05	10.00				3.28	SB 3nos repaired	8.27	Suspension bridge 8nos repaired	1.73	1.75	(100% completion)	Non-Divertable
6001	Special Repair of Foot Suspension bridges and Porter Tracks under Nacho	04-05	SPWD/PE-37/BC/05/2596, dtd 31/03/05	20.00				4.36	PT = 1.00 km	4.36	PT = 72.00km, & S/Bridge =7nos repaired	15.64	15.65	(100% completion)	Non-Divertable
6102	C/o FSB over river Sigen in between Hankar to Yetor/Mite (span 60m)	05-06	SPWD/PE-18/BC/05-06/3270, dtd 27/02/06	5.00								5.00	5.00	(100% completion)	Non-Divertable
6103	Special Repair of Foot Suspension bridges under Siyum, Limeking & Taksing Circle (span 970m) 30nos	06-07	SPWD/PE-21/BC/06-07/807, 14/03/07	40.00								40.00	15.00	(50% completion)	Non-Divertable
5003	Improvement of Foot Suspension Bridge on Porter Track under Nacho Administrative HQ (400 mtr)	07-08	N.Y.S.	70.00								70.00	20.00	40% completion	Non-Divertable

SPECIAL ASSISTANCE PACKAGE (SAP)															
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008															
CIRCLE : BASAR															
DIVISION : DAPORIJO															
														<i>(Financial figures in Rs. Lakhs)</i>	
Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No.& Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2005-06		Achievement upto 2006-2007		Balance Fund required for compln.	Allocation / Target for 2007-2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
5004	C/o Log Bridge on Porter/Mule Track under Nacho Administrative HQ (945 mtr) (leading to International Border)	07-08	N.Y.S.	12.32								12.32	5.00	50% completion	Non- Divertable
TOTAL (14 Nos Schemes) =				202.92	-	-		17.73		31.20		171.72	89.45		

SPECIAL ASSISTANCE PACKAGE (SAP)															
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008															
CIRCLE : BASAR															
DIVISION : DUMPORIJO													<i>(Financial figures in Rs. Lakhs)</i>		
Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No.& Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2005-06		Achievement upto 2006-2007		Balance Fund required for compln.	Allocation / Target for 2007- 2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
*** 5054 SUSPENSION BRIDGES ***															
Bd/60 SUSPENSION BRIDGE UNDER DUMPORIJO DIVISION															
0010	C/O Foot Suspension Bridge over Sie river to connect Kulo village with Barerijo (Span- 45mtrs.)	95-96	SPWD/W/AA&E S/ 94-95, dt.28/11/95		19.71	10.71	Site developed for 1 No. Abut & Mat. procured	10.71	Mat procured, S/developed & Abutment- 1 No	10.71	Mat procured, S/developed & Abutment-1 No	9.00	4.00	(50% completion)	Non- Divertable
0139	C/O Foot Suspension bridge over river Siyum at Beak-rijo, (Span :80mtrs)	93-94	SPWD/W/AA&E S/ 93-94/ dt.15/03/94		22.51			12.51	Tower 2 Nos compltd, Mat procured	12.51	Tower 2 Nos compltd, Mat procured	10.00	5.00	(50% completion)	Non- Divertable
Total :- (2 Nos Schemes)					0.00	42.22	10.71		23.22		23.22	19.00	9.00		

SPECIAL ASSISTANCE PACKAGE (SAP)															
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008															
CIRCLE : BASAR CIRCLE															
DIVISION : BASAR DIVISION															
<i>(Financial figures in Rs. lakhs)</i>															
Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No. & Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2005-06		Achievement upto 2006-2007		Balance Fund required for compln.	Allocation / Target for 2007-2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
*** 5054 SUSPENSION BRIDGES ***															
BB/50 FOOT SUSPENSION BRIDGE UNDER BASAR DIVISION.															
O210	C/o FSB over river Kidi to connect Nyigam-Meker to Pajo (Span-100m)	97-98	SPWD/E-170/BC/97-98, Dt 26/03/98		24.57	0.34	Material procured	0.34	Material procured	0.84	Material procured	23.73	10.75	(65% completion)	Non-Divertable
O361	C/o FSB over river Goker to connect Likabali township Jipu Goger Sitte Malini Village (Span 150 m)	95-96	SPWD/E-28/BSR/95-96/4345-51, dtd 23/02/96		27.41	2.89	Material procured	2.77	Material procured	2.77	Material procured	24.64	10.65	(65% completion)	Non-Divertable
O384	C/o FSB over JIYADAL between Bali-Sori & Siloni (Span 50 mtrs)	95-96	SPWD/E-47/BSR/95-96/5939-47, Dt.20/03/96		15.51	14.64	Comptd.except side railing & Lia. Cleared.	13.66	100% completed except railing	13.66	100% completed except railing	1.85	1.85	(100% completion)	Non-Divertable
6100	C/O Foot Suspension Bridge over Igo river between Chissi village to New Chissi village (span 80 Mtrs.)	05-06	SPWD/E-28/BC/ 05-06/3447 dtd.23/03/06	31.45		-				11.94	Both side Tower foundation completed & Bridge components procured.	19.51	9.50	(75% completion)	Non-Divertable
1000	C/O FSB over river Sie to connect Gori village and Ego Yamin village (40.00 mtr) i/c C.C. foot path	06-07	SPWD/PE-57/BC/006-2007/1122 Dated 26/03/2007	24.00		-						24.00	10.00	(50% completion)	Non-Divertable
6321	C/O FSB over river Siji to connect Siji and Soi Paddy field (90.00 mtr)	06-07	SPWD/PE-65/BC/006-2007/1223 Dated 28/03/2007	31.33		-				2.34	Material partly procured	28.99	12.00	(50% completion)	Non-Divertable
5608	C/o Foot Suspension bridge over Sibum river between Lutak & Sibe-siru. [70 mtr. span]	95-96	SPWD/E-18/BSR/95-96/3617-23 Dtd. 02-02-96		23.13	9.25	Abut - 2 Nos., A/Block - 2 Nos & R/wall - 32 mtr	9.25	Abut-2 Nos., A/Block-2 Nos & R/Wall-32	9.25	Abut-2 Nos., A/Block-2 Nos & R/Wall-32 mtrs.	13.88	5.90	(70% completion)	Non-Divertable
TOTAL = (7 NOS SCHEMES)					86.78	90.62	27.12		26.02	40.80		136.60	60.65		

SPECIAL ASSISTANCE PACKAGE (SAP)															
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008															
Name of Circle : Along Civil Circle															
Name of Division : Along PW Divn.															
													(Financial figures Rupees in lakhs)		
Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No.& Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2005-06		Achievement upto 2006-2007		Balance Fund required for compln.	Allocation / Target for 2007- 2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
5054 SUSPENSION BRIDGES															
AA/66 FOOT SUSPENSION BRIDGE UNDER ALONG DIVISION.															
5592	C/o Wire rope S/Bridge over Siyom river at Kabu village (Span- 130 Mtrs.)	02-03	RWD/SECTT-1/99- 00, Dtd.23/10/2000	51.07				24.49	A/Block-2Nos & T/F- 2Nos.	24.49	A/Block-2Nos, T/F-2Nos.	26.58	12.60	(70% completion)	Non- Divertable
6000	Re-construction of Wire rope S/Bridge over River Sie to connect Esekarte village from Tai-LMB road (span 50 mtr)	07-08	SPWD/PE-76/AC/06- 07/541 Dtd.28/03/07	12.00								12.00	6.00	(40% completion)	Non- Divertable
Total = (2 Nos Schemes)				63.07	0.00	0.00		24.49		24.49		38.58	18.60		

SPECIAL ASSISTANCE PACKAGE (SAP)
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008

Circle :-Along Circle

Division :-Yomcha P.W.Division.

(Financial figure in Rs. lakhs)

Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No.& Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2005-06		Achievement upto 2006-2007		Balance Fund required for compln.	Allocation / Target for 2007- 2008		Remark
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
<u>5054 SUSPENSION BRIDGES</u>															
<u>AO/60 SUSPENSION BRIDGES UNDER YOMCHA DIVISION</u>															
1000	C/o FSB over river Hirik from Ronyom to Yongu at Boru Rakshap village (span 150 mtr)	06-07	SPWD/PE-36/AC/06-07/441 Dtd.08/03/07	15.00								15.00	8.00	(65% completion)	Non-Divertable
1001	C/o FSB over river Payi at Rakshap village (span 90 mtr)	06-07	SPWD/PE-37/AC/06-07/443 Dtd.08/03/07	13.20								13.20	7.20	(55% completion)	Non-Divertable
6004	C/o Foot S/ Bridge over river Rimi to connect Yomcha & Daba Gamlin (Span-120 mtrs)	04-05	SPWD/E-31/AC/2004-05/24311 Dtd.31.03.05		20.02					1.47	Excavation of foundation	18.55	8.55	(50% completion)	Non-Divertable
6005	C/o Foot S/ Bridge over river Sipin to connect Biru, Sari Likar & Ronya village (Span-80 mtrs)	04-05	SPWD/E-28/AC/2004-05/2540 Dtd.31.03.05		14.00					1.23	Excavation of foundation	12.77	5.75	(50% completion)	Non-Divertable
Total :- (4 Nos Schemes)				28.20	34.02	0.00		0.00		2.70		59.52	29.50		

SPECIAL ASSISTANCE PACKAGE (SAP)
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008

Circle : Along
Division : Rumgong

(Financial figures in Rs. lakhs)

Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No.& Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2005-06		Achievement upto 2006-2007		Balance Fund required for completion	Allocation / Target for 2007-2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
<u>5054 SUSPENSION BRIDGES</u>															
AR/66 SUSPENSION BRIDGES UNDER RUMGONG DIVISION															
1000	C/O foot suspension bridge over river Siyom at Bogne (Span-250 Mtr.)	06-07	SPWD/PE-16/AC/06-07/1226, dtd.28-03-07	98.50	-							98.50	30.50	(40% completion)	Non-Divertable
1001	Special repair of foot suspension bridges under Kaying Circle.	06-07	SPWD/PE-3/AC/06-07/ 997, dtd.22-03-07	5.00	-					3.23	Repair of FSB-70% completed	1.77	1.75	(100% completion)	Non-Divertable
1002	Foot Suspension bridge over river Sirit at Jomo-Rumgong porter track (span-20.00 Mtr)	06-07	SPWD/PE-7/AC/06-07/ 1135, dtd.27-03-07	9.54	-					0.79	Materials procured	8.75	3.75	(50% completion)	Non-Divertable
1003	FSB over river Irbung at Yosing-Yogong Porter track.(span-25.00 Mtr.)	06-07	SPWD/PE-6/AC/06-07/ 452, dtd.08-03-07	10.85	-					1.89	Materials procured	8.96	4.95	(70% completion)	Non-Divertable
1004	FSB over river Yobung at Yosing - Yogong porter track, (span-25.00 Mtr.)	06-07	SPWD/PE-5/AC/06-07/ 966, dtd.22-03-07	10.85	-					1.89	Materials procured	8.96	4.95	(70% completion)	Non-Divertable
1005	FSB over river Siyom at Lokpeng - Damda cross point (Span-110.00 Mtr.)	06-07	SPWD/PE-8/AC/06-07/ 1004, dtd.23-03-07	46.53	-					0.79	Materials procured	45.74	18.75	(45% completion)	Non-Divertable
TOTAL (6 NOS SCHEMES) =				181.27	0.00	0.00		0.00		8.59		172.68	64.65		

**SPECIAL ASSISTANCE PACKAGE (SAP)
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008**

Circle : Along

Division : Mechukha

(Financial figures in Rs. lakhs)

Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No.& Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2005-06		Achievement upto 2006-2007		Balance Fund required for completion	Allocation / Target for 2007-2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
5054 SUSPENSION BRIDGES															
AM/60 SUSPENSION BRIDGES UNDER MECHUKHA DIVISION															
5000	Construction of Foot Suspension Bridge over river Siyum with R.C.C. tower at Purying village under Mechuka Circle (span 130 mtr).	05-06	SPWD/PE-11/AC/05- 06, Dtd.07-03-06	29.83		0.50			Materials procured	0.95	Materials procured	28.88	13.90	(50% completion)	Non-Divertable
5001	Construction of Foot Suspension Bridge over river Dullung (span 90 mtr).	05-06	SPWD/PE-10/AC/05- 06/3052, Dtd.17-02-06	16.54		0.50			Materials procured	3.76	Both side RCC Tower erected & both side A/Block completed	12.78	12.75	(100% completion)	Non-Divertable
5600	C/O FSB over river Godang Som near Karte (Span 100Mtr.)	02-03	SPWD/PE/AC-33/02- 03/ 662, dt. 21/3/03 SPWD/RE- 33/02-03/572 Dtd.12/03/07 (RE)	19.57		10.86			2 Nos Tower completion, anchor block, F/C & base completed	13.87	100% completed	5.70	5.70	(100% completion)	Non-Divertable
5005	C/o Foot Suspension Bridge on Porter Track from Mechuka to Pamasibu (60 mtr) (leading to International Border)	07-08	N.Y.S.	40.00								40.00	15.00	40% completion	Non-Divertable
TOTAL (4 NOS SCHEME) =				69.83	36.11			11.86		18.58		87.36	47.35		

SPECIAL ASSISTANCE PACKAGE (SAP)															
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008															
Name of Circle :- Boleng															
Name of Division :- Mariyang.															<i>(Financial figures in Rs.lakhs)</i>
Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No. & Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2005-06		Achievement upto 2006-2007		Balance Fund required for compl.	Allocation / Target for 2007-2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	5054 SUSPENSION BRIDGE														
GM/36	FOOT SUSPENSION BRIDGE UNDER MARIYANG DIVISION														
0305	C/O F.S.B. across siang river at Pamak (Span-300 Mtr).	97-98	SPWD/E-191/ AC/97-98 Dtd. 26- 03-98		29.52	1.03	Materials procured	8.96	Materials procured	11.71	Materials procured (wire rope)	17.81	7.80	(60% completion)	Non- Divertable
6103	C/o F.S.B. over river Yamne at Loggeng (Span 300 mtr)	05-06	SPWD/PE- 31/BLC/2005- 06/3401, Dtd.14/03/06		29.78			1.00	Materials procured	0.50	Materials procured	29.28	12.30	(50% completion)	Non- Divertable
	TOTAL (2 NOS SCHEMES)				0.00	59.30	1.03		9.96		12.21	47.09	20.10		

SPECIAL ASSISTANCE PACKAGE (SAP)															
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008															
Name of Circle :- Boleng															
Name of Division :- Yingkiong															<i>(Financial figures in Rs.lakhs)</i>
Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No.& Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2005-06		Achievement upto 2006-2007		Balance Fund required for compln.	Allocation / Target for 2007-2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	5054 SUSPENSION BRIDGE														
GY/20	FOOT SUSPENSION BRIDGE UNDER YINGKIONG DIVISION														
5007	Improvement of Log Bridge of Porter/Mule Track leading to the International Border under Tuting Administrative HQ (424 mtr)	07-08	N.Y.S.	10.00								10.00	4.00	40% completion	Non-Divertable
5008	Improvement of Foot Suspension Bridge on Porter/Mule Track leading to International Border under Tuting Administrative HQ (1700 mtr)	07-08	N.Y.S.	30.00								30.00	11.00	40% completion	Non-Divertable
	TOTAL (2 NOS SCHEMES)			40.00	0.00	0.00		0.00		0.00		40.00	15.00		

SPECIAL ASSISTANCE PACKAGE (SAP)															
FOR COMPLETION OF ONGOING SCMES : 2007-2008															
Name of Circle : Boleng Circle															
Name of Division : Boleng Division													<i>(Financial figure Rs. In Lakhs)</i>		
Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No.& Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2005-06		Achievement upto 2006-2007		Balance Fund required for compln.	Allocation / Target for 2007-2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	** 5054 SUSPENSION BRIDGES ***														
GB/35	SUSPENSION BRIDGES UNDER BOLENG DIVISION														
3005	C/o F.S.B. across Siang river at Rahung (span 300 Mtr)	97-98	SPWD/E-191/AC/97- 98 Dtd. 26-03-98		29.52			1.96	Materials procured	1.96	Materials procured	27.56	10.55	(50% completion)	Non- Divertable
	TOTAL = (1 NO SCHEME)				0.00	29.52	0.00	1.96		1.96		27.56	10.55		

SPECIAL ASSISTANCE PACKAGE (SAP)															
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008															
CIRCLE : TEZU CIRCLE															
DIVISION : ANINI DIVISION														<i>(Financial figures in Rs. lakhs)</i>	
Job No./ Scheme No.	Name of Work with location wise) (Scheme	Year of take up	Sanctioned Memo No. & Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2005-06		Achievement upto 2006-2007		Balance Fund required for compln.	Allocation / Target for 2007-2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
** 5054 SUSPENSION BRIDGES **															
TA/31 FOOT SUSPENSION BRIDGES UNDER ANINI DIVISION.															
4029	C/O suspension bridges on porter track from 173km BRTF road to Wanli village 1 no.(span 140 mtrs.) Modified (200 mtrs.span)	2000-01	SPWD/E-69/TC/ 00-01/326, Dtd. 8/3/2001,	53.88	11.32	Abut - 2 Nos E/work for 2 Nos. A/block & reinforcement for RCC tower compltd.	35.14	Abut-2Nos RCC tower-4Nos A/Block 2Nos & Bridge erection 50% completed	40.12	Abut-2Nos RCC tower-4Nos A/Block 2Nos & Bridge erection 75% completed & materials procured	13.76	13.75	(100% completion)	Non- Divertable	
4030	C/O suspension bridge on porter track from Alinye 132 km BRTF road to Athro Ashambra 2 nos. (span 160 mtr.)	2000-01	SPWD/E-71/TC/ 00-01/636, Dtd. 26/3/2001.	72.00	7.32	Materials procured	29.09	Tower 2Nos, Abutment-2 nos, A/Block (L/B)-1 No & A/Block (R/B)-1 No in progress	32.39	Tower 2Nos, Abutment-2 nos, A/Block (L/B)-1 No & A/Block (R/B)-1 No in progress	39.61	19.60	(70% completion)	Non- Divertable	
4054	Spl. Repair of various FSB under Anini Division. (SH: Replacement of wire rope, timber & Ballies etc.) for 40 nos FSB, total span 1500 mtr.	02-03	SPWD/E-42/ 02-03/ dt.1.4.03	50.67			15.07	Special repair of Suspension Bridge 31 nos completed Log bridge-2 nos (8 mtr span) completed	26.32	Special repair of Suspension Bridge 35 nos completed Log bridge-2 nos (8 mtr span) completed Cane decking-2 Nos FSB completed & work in progress	24.35	14.35	(70% completion)	Non- Divertable	
4055	C/o FSB over river Dibang on P/Track from Etalin to Ambolin via Asuli, Apronli span 150mtr.	02-03	SPWD / E - 43 /TC / 02 - 03 / 716 dtd 26/3/03	45.39			11.42	Abutment-2 nos 100%, Tower-2 nos 100% & materials procured	13.98	Abutment-2 nos 100%, Tower-2 nos 100% & materials procured	31.41	16.40	(60% completion)	Non- Divertable	
6000	C/o Foot suspension bridge over river Dree at Kaduli on Anini- Matuli porter track (span-150.00 mtr)	04-05	SPWD/E-41/TC/ 04-05/2442, dtd. 31/3/05	36.65					0.38	Materials managed	36.27	16.25	(50% completion)	Non- Divertable	

SPECIAL ASSISTANCE PACKAGE (SAP)															
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008															
CIRCLE : TEZU CIRCLE															
DIVISION : ANINI DIVISION															
														<i>(Financial figures in Rs. lakhs)</i>	
Job No./ Scheme No.	Name of Work with location wise) (Scheme	Year of take up	Sanctioned Memo No.& Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2005-06		Achievement upto 2006-2007		Balance Fund required for compln.	Allocation / Target for 2007-2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
6001	Improvement and strengthening of existing FSB over river Dibang at Ch. 5.40 Km on 173 Km point on BRO road to Anelieh (span 150 mtrs) (SH: Improvement and strengthening 150 mtr and protection of left and right bank)	06-07	SPWD/PE-13/TC/06-07/1110 Dtd.26./03/2007	14.85						0.53	Materials managed	14.32	14.30	(100% completion)	Non-Divertable
5006	C/o Foot Suspension Bridge on Porter/Mule Track from Dambuine to Anzakhola Pass via Bruni-5 Nos (370 mtr) (leading to international border).	07-08	N.Y.S.	40.00								40.00	15.00	40% completion	Non-Divertable
Total (7 Nos Schemes)				91.50	221.94	18.64				90.72		113.72		199.72	109.65

SPECIAL ASSISTANCE PACKAGE (SAP)															
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008															
CIRCLE : TEZU															
DIVISION : ROING														<i>(Financial figures in Rs. lakhs)</i>	
Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No. & Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2005-06		Achievement upto 2006-2007		Balance Fund required for compln.	Allocation / Target for 2007- 2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	5054 SUSPENSION BRIDGE														
TR/31	FOOT SUSPENSION BRIDGES UNDER ROING DIVISION														
2512	C/O Foot Suspension Bridge over Tamakang on Bizari Mopak (span 200 mtr)	04-05	SPWD/E-30/TC/97-98/ 200729 dtd 23.3.98		31.51	5.04	Materials managed	14.21	Materials managed	18.21	Materials managed	13.30	13.30	(100% completion)	Non-Divertable
TOTAL = (1 NO SCHEME)				0.00	31.51	5.04		14.21		18.21		13.30	13.30		

SPECIAL ASSISTANCE PACKAGE (SAP)															
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008															
Name of Circle : TEZU															
Name of Division : HAYULIANG													(Financial figures in Rs. Lakhs)		
Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No. & Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2005-06		Achievement upto 2006-2007		Balance Fund required for compln.	Allocation / Target for 2007-2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	** 5054 SUSPENSION BRIDGES **														
	TH/19 FOOT SUSPENSION BRIDGE UNDER HAYULIANG DIVISION.														
4039	C/o foot suspension bridge over river Lohit at Ampani point to connect Khrolang, 285 mtrs.	00-01	SPWD/E-29/TC/2000-2001/455 19.03.2001	55.82	6.30		E/work of tower & A/block completed & materials partially procured.	41.01	Right bank tower and A/Block 100% & foundation for tower completed	48.85	Launching of Wire rope completed & decking-80% completed	6.97	6.95	(100% completion)	Non-Divertable
4070	C/O FSB over river Lohit at Paya to connect Zapaliang Lamaliang & other villages on the left bank.	02-03	SPWD/E-25/TC/02-03 dt. 3/7/03	65.54				16.45	Materials procured	14.61	Materials procured	50.93	20.00	(50% completion)	Non-Divertable
4071	C/O FSB on Chakrapani to connect Krosam & Jong (span-110mtr)	02-03	SPWD/E-29/TC/02-03 dt. 3/7/03		31.62			14.12	Tower-2 nos completed, Errection & decking in progress	19.42	Tower-2 nos completed, Errection & decking in progress & A/Block-2 Nos	12.20	5.20	(80% Completion)	Non-Divertable
4072	C/O FSB over river Kulung at Bhaw(span - 80mtr)	02-03	SPWD/E-22/TC/02-03 dt. 3/7/03		29.13			9.48	Tower-1 No completed & work in progress	16.91	Tower-2 Nos completed & A/Block-2 Nos completed	12.22	6.20	(80% completion)	Non-Divertable
4073	C/o F.S.B. over river Tol Pani in between Naraliang to Khrolang (span 90 mtr)	03-04	SPWD/E-4/TC/03-04 dtd. 12/03/04		22.15			3.76	--	6.11	Materials procured for Tower	16.04	8.05	(70% completion)	Non-Divertable
6001	C/o foot suspension bridge over river Lohit to connect Khrowti village (span 210 mtr)	05-06	SPWD/E-22/TC/04-05/2986, dtd.31/3/05	49.32					--		--	49.32	20.30	(40% completion)	Non-Divertable
6002	C/o foot suspension bridge over river Lohit to connect Lautal and Wamliang (span 195 mtr)	05-06	SPWD/E-24/TC/04-05/2515, dtd. 31/3/05	53.84					--		--	53.84	23.85	(50% completion)	Non-Divertable
6003	C/o foot suspension bridge over river Lohit at Swami Camp to connect Kimtong, Netong & Neluliang village on the left bank (span 230.00 mtr).	05-06	SPWD/E-19/TC/04-05/2500, dtd.31/3/05	54.14					--	7.87	Tower-1 No & A/Block-1 No on Left Bank	46.27	20.25	(50% completion)	Non-Divertable

SPECIAL ASSISTANCE PACKAGE (SAP)																			
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008																			
Name of Circle : TEZU																			
Name of Division : HAYULIANG																		<i>(Financial figures in Rs. Lakhs)</i>	
Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No.& Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2005-06		Achievement upto 2006-2007		Balance Fund required for compln.	Allocation / Target for 2007-2008		Remarks				
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16				
6004	C/o foot suspension bridge over river Lathi in between Nukung & Hawaii to connect Lathi village (span 150.00 mtr)	05-06	SPWD/E-20/TC/04-05/2506, dtd.31/3/05	34.99					--		--	34.99	15.00	(40% completion)	Non-Divertable				
6005	C/o foot suspension bridge over river Lohit to connect Kaho village (span 220 mtr)	05-06	SPWD/E-23/TC/04-05/2513, dtd.31/3/05	58.36					--		--	58.36	28.20	(50% completion)	Non-Divertable				
5009	C/o Foot Suspension Bridge over river Dalai at Chaglagam (span 120 mtr)	07-08	N.Y.S.	48.00								48.00	20.00	40% completion	Non-Divertable				
Total :- (11 Nos Schemes)				364.19	138.72	6.30			84.82		113.77	389.14	174.00						

SPECIAL ASSISTANCE PACKAGE (SAP)															
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008															
CIRCLE : TEZU															
DIVISION : TEZU															
														<i>(Financial figures Rupees in lakhs)</i>	
Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No.& Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2005-06		Achievement upto 2006-2007		Balance Fund required for compl.	Allocation / Target for 2007-2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
5054 SUSPENSION BRIDGES.															
TT/19 FOOT SUSPENSION BRIDGES UNDER TEZU DIVISION															
4073	C/o FSB over Tezu Kholla between Tezugam & Shivajinagar at Tezu (Span- 50 mtr)	2003-04	SPWD/E-54/TD/02- 03/778 dtd. 30-3-03		24.58			7.00	P/Track-2.00 km (1.50 mtr wide)	7.00	P/Track-2.00 km (1.50 mtr wide)	17.58	7.60	(60% completion)	Non-Divertable
Total (1 No Scheme)				0.00	24.58	0.00		7.00		7.00		17.58	7.60		

SPECIAL ASSISTANCE PACKAGE (SAP)															
FOR COMPLETION OF ONGOING SCHEMES : 2007-2008															
CIRCLE : JAIRAMPUR															
DIVISION : LONGDING															
														<i>(Financial figures Rupees in lakhs)</i>	
Job No./ Scheme No.	Name of Work with location (Scheme wise)	Year of take up	Sanctioned Memo No. & Date	Estimated Cost		Achievement upto Ninth Plan ie. 2001-02		Achievement upto 2005-06		Achievement upto 2006-2007		Balance Fund required for compl.	Allocation / Target for 2007-2008		Remarks
				Original	Rev.	Fin.	Physical	Fin.	Physical	Fin.	Physical		Fin.	Physical	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
5054 SUSPENSION BRIDGES.															
JL/20	FOOT SUSPENSION BRIDGES UNDER LONGDING DIVISION														
6200	C/o Suspension Bride for defence personal connecting two villages Ojakho and Chopnu (span 50 mtr)	07-08	SPWD/PE-201/JC/06- 07/05 Dtd.29/03/2007	12.00								12.00	6.00	(50% completion)	Non-Divertable
Total (1 No Scheme)				12.00	0.00	0.00		0.00		0.00		12.00	6.00		