


# **GOVERNMENT OF ARUNACHAL PRADESH PUBLIC WORKS DEPARTMENT**



**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE  
AS ON OCTOBER' 2012  
UNDER EASTERN ZONE**

**ABSTRACT OF SPA SCHEMES**

SL. NO	Name of Division	ROAD & BRIDGE					HOUSING & PW				
		Total Scheme under (R&B)	Total Amount sanction as per Planning approved cost (R&B)	Total allocated cost after deducting 0.5% for monitoring	Total Expd. Under (R&B)	UC	Total Scheme under PW & Housing	Total Amount sanction PW & Housing	Total allocated cost after deducting 0.5% for monitoring	Total Expd. Under (PW & Housing)	UC
1	2	3	4	5	6		7	8	9	10	11

**BOLENG CIRCLE.**

1	Mariyang Division	6 Nos	600.00	597.00	597.00	597.00	--	--		--	--
2	Yingkiong Division	2 Nos	810.00	805.95	805.95	805.95	2 Nos	200.00	199.00	199.00	199.00
3	Boleng Division	4 Nos	600.00	597.00	597.00	597.00	--	--			
4	Pasighat Division	5 Nos	950.00	945.25	945.25	941.25	--	--			
5	Nari-Koyu Division	1 Nos	600.00	597.00	597.00	597.00	1 Nos	60.00	59.70	59.70	59.70

**TEZU CIRCLE.**

1	Anini Division	3 Nos	300.00	298.50	298.50	298.50	2 Nos	600.00	597.00	597.00	594.00
2	Roing Division	3 Nos	350.00	348.25	348.25	348.25	1 Nos	150.00	149.25	149.25	149.25
3	Hayuliang Division	1 Nos	150.00	149.25	149.25	149.25	2 Nos	800.00	796.00	796.00	796.00
4	Namsai Division	4 Nos	800.00	796.00	796.00	796.00	--	--			
5	Tezu Division	1 Nos	500.00	497.50	497.50	497.50	1 Nos	100.00	99.50	99.50	97.50

**JAIRAMPUR CIRCLE.**

1	Jairampur Division	1 Nos	400.00	398.00	398.00	398.00	4 Nos	483.00	480.59	480.59	480.59
2	Changlang Division	5 Nos	1000.00	995.00	995.00	995.00	2 Nos	700.00	696.50	696.50	696.50
3	Khonsa Division	12 Nos	2200.00	2189.00	2189.00	2189.00	4 Nos	600.00	597.00	597.00	597.00
4	Kanubari Division	4 Nos	550.00	547.26	547.25	547.26	2 Nos	250.00	248.75	248.75	248.75
<b>G/Total:</b>		<b>52 Nos</b>	<b>9810.00</b>	<b>9760.96</b>	<b>9760.95</b>	<b>9756.96</b>	<b>21 Nos</b>	<b>3943.00</b>	<b>3923.29</b>	<b>3923.29</b>	<b>3918.29</b>

		In Lakhs			
TOTAL	Schemes	Release	Expenditure	U.C	
<b>5054( Road &amp; Bridge)</b>					
	Roads	47 Nos	8606.76	8606.76	8602.76
	Bridges	5 Nos	1154.20	1154.20	1154.20
	<b>5054 (R&amp;B)</b>	<b>52 Nos</b>	<b>9760.96</b>	<b>19517.92</b>	<b>9756.96</b>
<b>4059(PW) &amp; Housing</b>					
	4216 Housing	5 Nos	1094.50	1094.50	1094.50
	4059 P.W	16 Nos	2828.79	2828.79	2823.79
	<b>PW &amp; Housing</b>	<b>21 Nos</b>	<b>3923.29</b>	<b>7841.58</b>	<b>3918.29</b>
	<b>G/TOTAL:</b>	<b>73 Nos</b>	<b>13684.25</b>	<b>27359.50</b>	<b>13675.25</b>

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE , AS ON OCTOBER' 2012**

( in Lakhs)																
Sl. No.	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Achievement during the year (2011-12)		Cummulative achievement upto Upto October' 2012		Fund released upto October '2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
<b>5054 ROADS &amp; BRIDGES</b>																
1	Boleng, Mariyang	Road infrastructure development at Mopom CO HQ.	SPWD/PE-30/SPA BLC/2010-11/855 Dtd 24/10/2011 for 99.50Lakhs	1. F/cutting - 1.750Km 2. WBM-I - 2.350kM 3. WBM-II- 1.20Km 4. S/C 1m span - 2Nos 5. CC Step - 185 mtr <b>6. Impvt. Of Helipad</b> a) E/Work - 105.00 cum b) PCC 1:5:10 - 52.50 cum c) PCC 1:2:4 - 78.75 Cum d) C/Shuttering - 10sqm e) Cartage of materials Abut. Of B/bridge - 2Nos Labour cess Contingencies	99.50	---	---	1. F/cutting - 1.750Km 2. WBM-I - 2.350kM 3. WBM-II- 1.20Km 4. S/C 1m span - 2Nos 5. CC Step - 185 mtr <b>6. Impvt. Of Helipad</b> a) E/Work - 105.00 cum b) PCC 1:5:10 - 52.50 cum c) PCC 1:2:4 - 78.75 Cum d) C/Shuttering - 10sqm e) Cartage of materials Abut. Of B/bridge - 2Nos ---	99.50	F/cutting - 3Km	28.41	F/cutting - 1.750Km WBM-I - 2.350kM WBM-II- 1.20Km S/C 1m span - 2Nos CC Step - 185 mtr Impvt. Of Helipad- 1 No. a) E/Work - 105.00 cum b) PCC 1:5:10 - 52.50 cum c) PCC 1:2:4 - 78.75 Cum d) C/Shuttering - 10sqm e) Cartage of materials Abut. Of B/bridge - 2Nos ---	99.50	99.50	99.50	
2		C/o road from Katan to Ponging to connect Pasighat- Mariyang road near Silli village.	SPWD/PE-29/SPA BLC/2010-11/625 Dtd 18/08/2011 for Rs. 99.50 lakhs	1. F/cutting - 2.50 Km 2. Contingencies	99.50	--	--	1. F/cutting - 2.50 Km ---	97.46	F/cutting - 1.60Km ---	1.73	F/cutting - 2.50Km ---	99.50	99.50	99.50	
3		Development of roads & bridges infrastructure under Geku Circle in Upper Siang Dist.	SPWD/PE-26/SPA BLC/2010-11/828 Dtd 17/10/2011 for Rs. 99.50Lakhs	1. F/cutting - 5.00 Km 2. Contingencies	99.50	--	--	1. F/cutting - 5.00 Km ---	99.50	Not yet started ---	99.50	F/cutting - 5.00 Km ---	99.50	99.50	99.50	

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE , AS ON OCTOBER' 2012**

( in Lakhs)																			
Sl. No.	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Achievement during the year (2011-12)		Cummulative achievement upto Upto October' 2012		Fund released upto October '2012	Status of submission of UC	Remarks			
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17			
4	Boleng, Mariyang	C/o road from Katan (Sibum) to Seer Korong via Eriying Agriculture field.	SPWD/PE-25/SPA /BLC/2010-11/674 Dtd 29/08/2011 for Rs. 99.50Lakhs	F/Cutting - 3.75Km	99.50	--	--	F/cutting - 3.750 Km	96.16	F/cutting - 0.50 Km	1.72	F/cutting - 3.750 Km	99.50	99.50	99.50				
				Labour cess															
				Contingencies															
5	Boleng, Mariyang	Improvement of Mariyang township road	SPWD/PE-28/SPA /BLC/2010-11/729 Dtd 9/09/2011 for Rs. 99.50Lakhs	1. WBM - I - 2.00kM	99.50	---	---	1. WBM - I - 2.00kM	99.50	WBM - I - 1.00kM	10.86	WBM - I - 2.00kM	99.50	99.50	99.50				
				2. BT - 2.20Km				2. BT - 2.20Km						BT - 2.20Km					
				3. S/C 1mtr span- 4Nos				3. S/C 1mtr span- 4Nos						S/C 1mtr span- 4Nos					
				4. R/Wall - 40mtr				4. R/Wall - 40mtr						R/Wall - 45mtr					
				5. B/Wall - 30mtr				5. B/Wall - 30mtr						B/Wall - 18mtr					
				6. CC Drain- 1.480km				6. CC Drain- 1.480km						CC Drain- 1.10km					
				7. CC Step - 165 mtr				7. CC Step - 165 mtr						CC Step - 112 mtr					
				8. Contingencies											Contingencies				
6	Boleng, Mariyang	Improvement of Geku township road	SPWD/PE-27/SPA /BLC/2010-11/827 Dtd 17/10/2011 for Rs. 99.50Lakhs	1. F/Cutting - 0.85Km	99.50	--	--	1. F/Cutting - 0.50Km	99.50	Not yet started	0.60	F/Cutting - 0.85Km	99.50	99.50	99.50				
				2. S/C 1M span -3Nos				2. S/C 1M span -3Nos						S/C 1M span -3Nos					
				3. S/C 2m span - 1No				3. S/C 2m span - 1No						S/C 2m span - 1No					
				4. B/Wall - 60mtr				4. B/Wall - 60mtr						B/Wall - 60mtr					
				5. Pre-subbase - 0.85Km				5. Pre-subbase - 500m						Pre-subbase - 0.85Km					
				6. WBM-I - 0.85Km				6. WBM-I - 0.85Km						WBM-I - 0.85Km					
				7. WBM- II- 1.30Km				7. WBM- II- 1.20Km						WBM- II- 1.30Km					
				8. BT - 2.10KM				8. BT - 2.10KM							BT - 2.10KM				
				9. CC Drain - 0.50				9. CC Drain - 0.50							CC Drain - 0.50				
				10. Labour cess											Labour cess				
				11. Contingencies											Contingencies				

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE , AS ON OCTOBER' 2012**

( in Lakhs)																
Sl. No.	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Achievement during the year (2011-12)		Cummulative achievement upto Upto October' 2012		Fund released upto October '2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
7	Boleng / Yingkiong	C/o Motorable Steel Suspension Bridge (210.00 Mtr) over river Siang and approach roads at Kodak near Tuting (SH: Fabrication and supplying of steel structure and erection work of super structure-210.00 mtr)	SPWD/PE-67/SPA /BLC/2010-11/ 139 Dtd 21/02/2012 for Rs. 606.95Lakhs	1. Fabrication & Supplying of Bridge part - 648.93 MT	606.95	---	---	1. Fabrication & Supplying of Bridge part - 648.93 MT	606.95	Fabrication & Supplying of Bridge part - 648.93 MT	606.95	Fabrication & Supplying of Bridge part - 648.93 MT	606.95	606.95	606.95	
				2. Errection - 772.75 MT				2. Errection - 772.75 MT		Errection - 772.75 MT		Errection - 772.75 MT				
8		C/o suspension bridge and log bridges in Upper Siang District (C/o staging huts, log bridges, foot suspension bridges and porter track for army patrol routes under Tuting Administrative Centre under Yingkiong Division in Upper Siang district.)	SPWD/PE-68/SPA /BLC/2010-11/ 856 Dtd 24/10/2011 for Rs. 199.00Lakhs	1. Staging Hut - 18 Nos	199.00	---	---	1. Staging Hut - 18 Nos	199.00	1. Staging Hut - 18 Nos	199.00	1. Staging Hut - 18 Nos	199.00	199.00	199.00	
				2. Log bridge - 5Nos				2. Log bridge - 5Nos		2. Log bridge - 5Nos		2. Log bridge - 5Nos				
				3. FSB - 720.00mtr				3. FSB - 720.00mtr		3. FSB - 720.00mtr		3. FSB - 720.00mtr				
				P/T - 530.00mtr				P/T - 530.00 Km		P/T - 530.00 Km		P/T - 530.00 Km				

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE , AS ON OCTOBER' 2012**

( in Lakhs)																		
Sl. No.	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Achievement during the year (2011-12)		Cummulative achievement upto Upto October' 2012		Fund released upto October '2012	Status of submission of UC	Remarks		
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
9	Boleng / Boleng	C/o road from Pangin town to Pareng under Boleng Division.	SPWD/PE-57/SPA /BLC/2010-11/ 609 Dtd 11/8/2011 for 99.50Lakhs	1. F/C- 1.00Km	99.50	---	---	1. F/C- 100% comptd	99.50	---	---	In progress	99.50	99.50	99.50	---		
				2. Sol & Met- 1.50km				2. Sol & Met- 1.50km										
				3. RCC Slab cul 1.50mtr- 3Nos				3. RCC Slab cul 1.50mtr- 3Nos										
				4. CC Drain - 1282.00mtr				4. CC Drain - 1282.00mtr										
				5. Contingencies- 3%				5. Contingencies- 3%										
				6. Cess - 1%				6. Cess - 1%										
10	Boleng / Boleng	C/o road under Boleng PWD Sub-Division	SPWD/PE-55/SPA /BLC/2010-11/ 944 Dtd 23/12/2011 for Rs. 99.50Lakhs	1. Pareng to Peggi Bote Road F/C- 1.40km	99.50	---	---	1. Pareng to Peggi Bote Road F/C- 1.40km	99.50	---	---	In progress	99.50	99.50	99.50	---		
				2. Paggi bote township F/C- 1.50Km				2. Paggi bote township F/C- 1.50Km										
				3. Riew - Rebord widn- 2.00Km				3. Riew - Rebord widn- 2.00Km										
				4. Contingencies- 3%				4. Contingencies- 3%										
				5. Cess - 1%				5. Cess - 1%										
11	Boleng / Boleng	Improvement of Rebo-Ponging, Peggi-Bote and Riew-Rebo-Perging areas (including extension of roads in new settlement area & widening of existing roads in new settlement area, cross drainage works, WBM and carpeting)	SPWD/PE-56/SPA /BLC/2010-11/ 756 Dtd 15/09/2011 for Rs. 99.50Lakhs	<b>1. Riew Rebord</b>	99.50	---	---	<b>1. Riew Rebord</b>	99.50	---	---	In progress	99.50	99.50	99.50	---		
				Met - 2.00KM				Met - 2.00KM										
				R/Wall - 52mtr				R/Wall - 52mtr										
				<b>2. Township road at Rebo Perging</b>				<b>2. Township road at Rebo Perging</b>										
				Sol & Met - 1.00Km				Sol & Met - 1.00Km										
				RCC Slab cul 1.50mtr - 1Nos				RCC Slab cul 1.50mtr - 1Nos										
				<b>3. Township road at Peggi Bote</b>				<b>3. Township road at Peggi Bote</b>										
				RCC Slab cul 1.50mtr - 1Nos				RCC Slab cul 1.50mtr - 1Nos										
				R/Wall & B/Wall - 40mtr				R/Wall & B/Wall - 40mtr										
				CC Drain - 994mtr				CC Drain - 994mtr										
12	Boleng / Boleng	Improvement and extension of road under Boleng Division (3 km to 12 km Yambung - Yemsing road and 3 km of 15 km Yekshi Damda road, with RCC work)	SPWD/PE-54/SPA /BLC/2010-11/ 938 Dtd 20/12/2011 for Rs. 298.50Lakhs	1. Yekshi Damda Road	298.50	---	---	1. Yekshi Damda Road	298.50	---	298.50	In progress	298.50	298.50	298.50	---		
				S&l & Met - 3.00Km				S&l & Met - 3.00Km										
				RCC Slab cul 1.50mtr - 3Nos				RCC Slab cul 1.50mtr - 3Nos										
				R/Wall -3mtr ht - 39 mtr				R/Wall -3mtr ht - 39 mtr										
				R/W 2mtr ht - 30Mtr				R/W 2mtr ht - 30Mtr										
				B/Wall 2m ht - 22mtr				B/Wall 2m ht - 22mtr										
				CC Drain - 2195 mtr				CC Drain - 2195 mtr										
				2. Yambung -Yamsing road				2. Yambung -Yamsing road										
				Met- 3km				Met- 3km										
				RCC Slab cul 1.50, - 6Nos				RCC Slab cul 1.50, - 6Nos										
				CC Drain 2905mtr				CC Drain 2905mtr										
				R/W 3m htr - 73mtr				R/W 3m htr - 73mtr										
				R/W 2mtr ht - 64 mtr				R/W 2mtr ht - 64 mtr										
				B/W -2mtr ht - 60mtr				B/W -2mtr ht - 60mtr										
				3. Contingencies - 3%				3. Contingencies - 3%										
				4. Cess - 1%				4. Cess - 1%										

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE , AS ON OCTOBER' 2012**

( in Lakhs)																
Sl. No.	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Achievement during the year (2011-12)		Cummulative achievement upto Upto October' 2012		Fund released upto October '2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
13	Boleng / Pasighat	C/o 100 mtr span foot suspension bridge over Ngopok river near Ngopok village i/c protection works.	SPWD/PE-19/SPA /BLC/2010-11/ 671 Dtd 29/8/2011 for Rs. 149.25Lakhs	(a) Tower foundation - 2nos (b) Super struct. - 60mtr span (c) Anchor blocks - 2nos (d) Appr. ramp - 13.00mtr (e) protection works - 540.00mtr	149.25	---	---	(a) Tower foundation - 2nos (b) Super struct. - 60mtr span (c) Anchor blocks - 2nos (d) Appr. ramp - 13.00mtr (e) protection works - 540.00mtr	149.25	(a) Tower foundation - 2nos (b) Super struct. - 60mtr span (c) Anchor blocks - 2nos (d) Appr. ramp - 13.00mtr (e) protection works - 540.00mtr (f) OBT - 238.00sqm	149.25	(a) Tower foundation - 2nos (b) Super struct. - 60mtr span (c) Anchor blocks - 2nos (d) Appr. ramp - 13.00mtr (e) protection works - 540.00mtr (f) OBT - 238.00sqm	149.25	149.25	149.25	
14		C/o Steel Truss bridge over Kadang river on Mebo-Dholla road (Span- 60 m)	SPWD/PE-21/SPA /BLC / 2010-11/ 672 Dtd 29/8/2011 for Rs. 99.50Lakhs	1. Well foundation - 1No  2. Super structue - 1Job	99.50	---	---	1. Well foundation - 1No  2. Super structue - 1Job	99.50	Materials partly procured	99.50	Materials partly procured	99.50	99.50	99.50	
15		C/o link road to Namsing village from Mebo-Dholla (1.40 Km)	SPWD/PE-20/SPA /BLC / 2010-11/ 826 Dtd 17/10/2011 for Rs.	(a) Embankment - 1.40 km (b) WBM - I , II, III - 1.40 km (c) PMC & Seal coat - 1.40 km	99.50	---	---	(a) Embankment - 1.40 km (b) WBM - I , II, III - 1.40 km (c) PMC & Seal coat - 1.40 km	99.50	(a) Embankment - 1.40 km (b) WBM - I , II, III - 1.40 km (c) PMC & Seal coat - 0.05 km	99.50	(a) Embankment - 1.40 km (b) WBM - I , II, III - 1.40 km (c) PMC & Seal coat - 0.05 km	99.50	99.50	99.50	
16		C/o roads at Pasighat township in East Siang Dist., AP.	SPWD/PE-24/ SPA/ BLC/2010-11/ 793 Dtd 27/09/2011 for Rs. 398.00Lakhs	1. E/Work - 9.011Km 2. GSB, WBM-I,II,III - 3.566Km 3. BT - 3mtr -11.47Km 4. BT - 5.50mtr- 1.30km 4. Box culverts 1.50mtr span -3Nos	398.00	---	---	1. E/Work - 9.011Km 2. GSB, WBM-I,II,III - 3.566Km 3. BT - 3mtr -11.47Km 4. BT - 5.50mtr- 1.30km 4. Box culverts 1.50mtr span -3Nos	398.00	1. E/Work - 9.011Km 2. GSB, WBM-I,II,III - 3.566Km 3. BT - 3mtr -11.47Km 4. BT - 5.50mtr- 1.30km 4. Box culverts 1.50mtr span -3Nos	398.00	1. E/Work - 9.011Km 2. GSB, WBM-I,II,III - 3.566Km 3. BT - 3mtr -11.47Km 4. BT - 5.50mtr- 1.30km 4. Box culverts 1.50mtr span -3Nos	398.00	398.00	398.00	---
17		Improvement of roads and infrastructure under Pasighat administrative circle East Siang district. (7.2 km to 10 km Mirku - Mirsam - Mirbuk road, 0.28 km road from PLTK road to Sibut village, 0.5 km road from PLTK road to Yagrung village)	SPWD/PE-62/ SPA/ BLC/2010-11/ 713 Dtd 1/9/2011 for Rs. 199.00Lakhs	(a) E/work - 3.225km (b) GSB - 1.265km (c) WBM I - 0.45km (d) WBM II & III - 1.265km (e) BT - 5.565 km (f) Box culvert - (i) 1.50mtr span - 3nos (g) Drain - 193.00mtr (h) Class room - 1no / 55.96sqm (i) B/B - 6unit / 189.486sqm	199.00	---	---	(a) E/work - 2.785km (b) GSB - 1.195km (c) WBM I - 0.380km (d) WBM II & III - 1.195km (e) BT - 5.565 km (f) Box culvert - (i) 1.50mtr span - 3nos (g) Drain - 166.00mtr (h) Class room - 1no / 55.96sqm (i) B/B - 6unit / 189.486sqm	199.00	a) Sub grade & earthen shoulder - 2.785Km, Embankment - 1451.00 cum GSB - 1.195km WBM I - 1.195km WBM II & III -1.195km BT - 5.565 km Box culvert - 1.50mtr span - 3nos Drain - 166.00mtr Class room - L/Level B/B - upto -L/level	199.00	E/work - 2.785km GSB - 1.195km WBM I - 0.45km WBM II & III - 1. 1.195km BT - 5.565 km Box culvert - 1.50mtr span - 3nos Drain - 193.00mtr Class room - 1no / 55.25sqm B/B - 6unit / 181.74sqm	199.00	195.00	--	



**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE , AS ON OCTOBER' 2012**

( in Lakhs)																
Sl. No.	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Achievement during the year (2011-12)		Cummulative achievement upto Upto October' 2012		Fund released upto October '2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
18	Boleng / Nari	C/o road from Koyu to Longlu village (12.00 Km)	SPWD/PE-10/SPA/BLC/2010-11/621 Dtd 12/08/2011 for Rs. 597.00Lakhs	1. J/C- 12.00Km	597.00	---	---	1. J/C- 12.00Km	597.00	J/C - 11.00 Km	80.08	J/C - 11.00 Km	597.00	597.00	597.00	Pasighat Rs. 6.23lacs & Nari-590.77
				2. E/W Wid & F.C- 12KM				2. E/W Wid & F.C- 12KM		Wid - 0.40Km		Wid - 0.40Km				
				3. Box cul - 1.50 m span 7.50 m width- 14Nos				3. Box cul - 1.50 m span 7.50 m width- 14Nos		---		---				
				4. RCC Slab cul - 4m span 7.50m width- 2Nos				4. RCC Slab cul - 4m span 7.50m width- 2Nos		---		---				
				5. RCC Slab cul - 6m span 7.50m width- 2Nos				5. RCC Slab cul - 6m span 7.50m width- 2Nos		---		---				
				6. 10m span bridge carriage with 7.50m -1No				6. 10m span bridge carriage with 7.50m -1No		---		---				
				7. 14.50M span bridge with width 7.50m - 2Nos				7. 14.50M span bridge with width 7.50m - 2Nos		---		---				
				8. Side drain - 11.40mtr				8. Side drain - 11.40mtr		---		---				
				9. Quality control - 1.50%				9. Quality control - 1.50%		---		---				
				10. Cess - 1%				10. Cess - 1%		---		---				
				11. Contingencies- 3%				11. Contingencies- 3%		---		---				

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE , AS ON OCTOBER' 2012**

( in Lakhs)																
Sl. No.	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Achievement during the year (2011-12)		Cummulative achievement upto Upto October' 2012		Fund released upto October '2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
19	Tezu / Anini	C/o two wheeler suspension bridge over river Dree near Etabe (span- 135.00 mtr)	SPWD/PE-15/SPA/ TC/2010-11/ 608 Dtd 11/08/2011 for Rs. 99.50Lakhs	Suspension bridge - 1No. (135.00Mtr)	99.50	--	--	Suspension bridge - 1No. (135.00Mtr)	99.50	Suspension bridge - 1No. (135.00Mtr)	99.50	Suspension bridge - 1No. (135.00Mtr)	99.50	99.50	99.50	
20		Improvement of Township road at Alinye (2.00 km)	SPWD/PE-16/SPA/TC/ 2010-11/ 594 Dtd 11/08/2011 for Rs. 99.50Lakhs	1. Wid- 0.83Km 2. R/wall- 26.00mtr 3. Slab Cul: 1.50mtr span -3Nos <b>3. Pavement</b> a) WBM-I - 1.267Km b) WBM -II- 1.267Km c) WBM-III- 1.267Km 4. BT- 1.267Km 5. K/Drain- 1.267Km 6. Contingencies - 2.50% 7. Cess - 1%	99.50	---	---	1. Wid- 0.83Km 2. R/wall- 26.00mtr 3. Slab Cul: 1.50mtr span -3Nos <b>3. Pavement</b> a) WBM-I - 1.267Km b) WBM -II- 1.267Km c) WBM-III- 1.267Km 4. BT- 1.267Km 5. K/Drain- 1.267Km --- ---	99.50	1. Wid- 0.83Km 2. R/wall- 26.00mtr 3. Slab Cul: 1.50mtr span -3Nos <b>3. Pavement</b> a) WBM-I - 1.267Km b) WBM -II- 1.267Km c) WBM-III- 1.267Km 4. BT- 1.267Km 5. K/Drain- 1.267Km --- ---	99.50	1. Wid- 0.83Km 2. R/wall- 26.00mtr 3. Slab Cul: 1.50mtr span -3Nos <b>3. Pavement</b> a) WBM-I - 1.267Km b) WBM -II- 1.267Km c) WBM-III- 1.267Km 4. BT- 1.267Km 5. K/Drain- 1.267Km --- ---	99.50	99.50	99.50	
21		Improvement of Township road at Anini and adjoining areas (including extension of township roads in nearby new settlement area with cross drainage works, WBM and carpeting)	SPWD/PE-18/SPA/ TC/2010-11/ 616 Dtd 12/082011 for Rs. 99.50Lakhs	1. Wid - 0.84Km 2. R/Wall - 55.00mtr 3. Slab Cul: 1.50mtr span -3Nos <b>4. Pavement:</b> a)WBM-I- 0.81Km b) WBM-II- 0.821Km c) WBM-0.821Km d) Carptt- 0.821km 3.75mtr width & 20mm thick 5. K/Drain - 2995.00mtr	99.50	---	---	1. Wid - 0.84Km 2. R/Wall - 55.00mtr 3. Slab Cul: 1.50mtr span -3Nos <b>4. Pavement:</b> a)WBM-I- 0.81Km b) WBM-II- 0.821Km c) WBM-0.821Km d) Carptt- 0.821km 3.75mtr width & 20mm thick 5. K/Drain - 2995.00mtr	99.50	Wid - 0.84Km R/Wall - 55.00mtr Slab Cul: 1.50mtr span -3Nos Pavement: a)WBM-I- 0.81Km b) WBM-II- 0.821Km c) WBM-III- 0.821Km d) Carptt- 0.821km 3.75mtr width & 20mm thick K/Drain- 2995.00mtr	99.50	Wid - 0.84Km R/Wall - 55.00mtr Slab Cul: 1.50mtr span -3Nos Pavement: a)WBM-I- 0.81Km b) WBM-II- 0.821Km c) WBM-III- 0.821Km d) Carptt- 0.821km 3.75mtr width & 20mm thick K/Drain- 2995.00mtr	99.50	99.50	99.50	

( in Lakhs)																
Sl. No.	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Achievement during the year (2011-12)		Cummulative achievement upto Upto October' 2012		Fund released upto October '2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
22	Tezu /Roing	Development of road from Jia to Abali (9.00 Km) (SH: WBM II, III & BT (3.60 Km)	SPWD/PE-52/SPA/ TC/2010-11/ 569 Dtd 9/8/2011 for Rs. 99.50Lakhs	1. Scarifying - 3.49Km (14841.23 cum) 2. WBM- II- 3.49Km (1484.12 cum) 3. WBM- III- 3.49Km (1030.64 cum) 4. BT - 3.49Km ( 13741.88 cum)	99.50	---	---	1. Scarifying - 3.49Km (14841.23 cum) 2. WBM- II- 3.49Km (1484.12 cum) 3. WBM- III- 3.49Km (1030.64 cum) 4. BT - 3.49Km ( 13741.88 cum)	99.50	Scarifying - 3.49Km (14841.23 cum) WBM- II- 3.49Km (1484.12 cum) WBM- III- 3.49Km (1030.64 cum) BT - 3.49Km ( 13741.88 cum)	99.50	Scarifying - 3.49Km (14841.23 cum) WBM- II- 3.49Km (1484.12 cum) WBM- III- 3.49Km (1030.64 cum) BT - 3.49Km ( 13741.88 cum)	99.50	99.50	99.50	---
23		C/o of road from Kangkong to Doleswer (6.00Km)	SPWD/PE-53/SPA/ TC/2010-11/ 680 Dtd 30/08/2011 for Rs. 99.50Lakhs	1. E/W in embankment - 5.50km ( 19901.25 cum) 2. Granular sub base- 5.50Km ( 2338.88 cum) 3. Surface Drain - 5.50Km (9273.25 cum)	99.50	---	---	1. E/W in embankment - 5.50km ( 19901.25 cum) 2. Granular sub base- 5.50Km ( 2338.88 cum) 3. Surface Drain - 5.50Km (9273.25 cum)	99.50	E/W in embankment - 5.50km ( 19901.25 cum) Granular sub base- 5.50Km ( 2338.88 cum) Surface Drain - 5.50Km (9273.25 cum)	99.50	E/W in embankment - 5.50km ( 19901.25 cum) Granular sub base- 5.50Km ( 2338.88 cum) Surface Drain - 5.50Km (9273.25 cum)	99.50	99.50	99.50	
24		Improvement of internal road to new settlement in Roing township under Lower Dibang Valley district in Arunachal Pradesh including cross drainage, WBM and Black topping works (Improvement of internal Roing township road).	SPWD/PE-51/SPA/ TC/2010-11/ 681 Dtd 30/8/2011 for Rs. 149.25Lakhs	1. J/Clearnace - 0.90 Hect (900mtr) 2. E/Work - 3411.66 cum (900 mtr) 3. Preparation of subgrade - 6818.88 cum 4. GSB - 3754.95 Cum 5. WBM -I -273.00Cum 6. WBM-II- 204.75 Cum 7. WBM- III- 204.75 cum 8. Carpeting - 2300.00 sqm 9. RCC foot path -491. mtr 10. CC Foot path - 550.00mtr 11. Slab cul - 1mtr span - 1No 12. CC Drain - 385 mtr 13. Dismantaling of existing structure - a) Scraping of plaster - 760.00sqm b) Scraping of existing BT Road- 745.00sqm c) Dismantaling of structure - 41.52 cum d) Plastering of cemnt mortar - 680.00 sqm	149.25	---	---	1. J/Clearnace - 0.90 Hect (900mtr) 2. E/Work - 3411.66 cum (900 mtr) 3. Preparation of subgrade - 6818.88 cum 4. GSB - 3754.95 Cum 5. WBM -I -273.00Cum 6. WBM-II- 204.75 Cum 7. WBM- III- 204.75 cum 8. Carpeting - 2300.00 sqm 9. RCC foot path -491. mtr 10. CC Foot path - 550.00mtr 11. Slab cul - 1mtr span - 1No 12. CC Drain - 385 mtr 13. Dismantaling of existing structure - a) Scraping of plaster - 760.00sqm b) Scraping of existing BT Road- 745.00sqm c) Dismantaling of structure - 41.52 cum d) Plastering of cemnt mortar - 680.00 sqm	149.25	J/Clearnace - 0.90 Hect (900mtr) E/Work - 3411.66 cum (900 mtr) Preparation of subgrade - 6818.88 cum GSB - 3754.95 Cum WBM -I -273.00Cum WBM-II- 204.75 Cum WBM- III- 204.75 cum Carpeting - 2300.00 sqm RCC foot path -491. mtr CC Foot path - 550.00mtr Slab cul - 1mtr span - 1No CC Drain - 385 mtr Dismantaling of existing structure - Scraping of plaster - 760.00sqm Scraping of existing BT Road- 745.00sqm Dismantaling of structure - 41.52 cum Plastering of cemnt mortar - 680.00 sqm	149.25	J/Clearnace - 0.90 Hect (900mtr) E/Work - 3411.66 cum (900 mtr) Preparation of subgrade - 6818.88 cum GSB - 3754.95 Cum WBM -I -273.00Cum WBM-II- 204.75 Cum WBM- III- 204.75 cum Carpeting - 2300.00 sqm RCC foot path -491. mtr CC Foot path - 550.00mtr Slab cul - 1mtr span - 1No CC Drain - 385 mtr Dismantaling of existing structure - Scraping of plaster - 760.00sqm Scraping of existing BT Road- 745.00sqm Dismantaling of structure - 41.52 cum Plastering of cemnt mortar - 680.00 sqm	149.25	149.25	149.25	

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE , AS ON OCTOBER' 2012**

( in Lakhs)																
Sl. No.	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Achievement during the year (2011-12)		Cummulative achievement upto Upto October' 2012		Fund released upto October '2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
25	Tezu / Hayuliang	Improvement of Hayuliang - Goliang road (including widening roads as per MDR standard with cross drainage works, WBM and carpeting)	SPWD/PE-44 /SPA/ TC/2010-11/792 Dtd 27/9/2011 for Rs. 149.25Lakhs	1. Slip clearance - 41894.44 cum 2. Wid - 28266.36 cum 3. Cause way -2Nos 4. Pavement work on widening-0.940Km	149.25	---	---	1. Slip clearance - 41894.44 cum 2. Wid - 28266.36 cum 3. Cause way -2Nos 4. Pavement work on widening-0.940Km	149.25	Slip clearance - 41894.44 cum Wid- 7017 cyn ( 0.30Km) RCC wall of D/Stream for 1 cause way compted ---	149.25	Slip clearance - 41894.44 cum Wid- 7017 cyn ( 0.30Km) RCC wall of D/Stream for 1 cause way compted ---	149.25	149.25	149.25	

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE , AS ON OCTOBER' 2012**

( in Lakhs)																
Sl. No.	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Achievement during the year (2011-12)		Cummulative achievement upto Upto October' 2012		Fund released upto October '2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
26	Tezu / Namsai	C/o road from Piyong Tri-Junction to Jenglai village	SPWD/PE-43/SPA/ TC/2010-11/ 567 Dtd 9/8/2011 for Rs. 99.50Lakhs	1. E/W - 1.40Km	99.50	---	---	1. E/W - 1.40Km	99.50	E/W - 1.40Km	99.50	E/W - 1.40Km	99.50	99.50	99.50	--
				2. GSB- 1.96Km			2. GSB- 1.96Km		GSB- 1.96Km		GSB- 1.96Km					
				3. WBM-II- 1.96Km			3. WBM-II- 1.96Km		WBM-II- 1.96Km		WBM-II- 1.96Km					
				4. WBM-III- 1.96Km			4. WBM-III- 1.96Km		WBM-III- 1.96Km		WBM-III- 1.96Km					
				5. Carpeting - 1.96Km			5. Carpeting - 1.96Km		--		Carpeting - 1.96Km					
				6. HPC - 2Nos			6. HPC - 2Nos		--		HPC - 2Nos					
27		Improvement of New Mohong Township road - 2.00 km (including cross drainage works, & pavement & construction of proposed road in new settlement area).	SPWD/PE-40/SPA/ TC/ 2010-11/ 580 Dtd 10/08/2011 for Rs. 199.50Lakhs	1. E/W - 2.00Km	199.00	--	--	1. E/W - 2.00Km	199.00	E/W - 1.490Km	199.00	E/W - 2.00Km	199.00	199.00	199.00	
				2. GSB- 2.00Km			2. GSB- 2.00Km		GSB- 1.490Km		GSB- 2.00Km					
				3. WBM-II- 2.00Km			3. WBM-II- 2.00Km		WBM-I - 1.490Km		WBM-II- 2.00Km					
				4. WBM-III- 2.00Km			4. WBM-III- 2.00Km		WBM-II - 1.490Km		WBM-III- 2.00Km					
				5. Surfacing -2.00Km			5. Surfacing -2.00Km				Surfacing -2.00Km					
				6. RCC Cul- 1m span - 10Nos			6. RCC Cul- 1m span - 10Nos		RCC cul 1mtr span - 7Nos		RCC Cul- 1m span - 10Nos					
				7. CC Drain- 392.27Km			7. CC Drain- 392.27Km				CC Drain- 392.27Km					
				8. Road sign board.			8. Road sign board.				Road sign board.					
28		Improvement of Namsai township road network in Lohit District (5 km Namsai - Jaipur road, 0.5 km circuit house to helipad road, 1.5 km Bazar to Staff line road).	SPWD/PE-41/SPA/ TC/ 2010-11/ 615 Dtd 12/08/2011 for Rs. 398.00Lakhs	1. E/W - 1.160Km	398.00	---	---	1. E/W - 1.160Km	398.00	1. E/W - 3.50Km	398.00	1. E/W - 3.50Km	398.00	398.00	398.00	
				2. GSB- 9.653Km			2. GSB- 9.653Km		2. GSB- 9.00Km		2. GSB- 9.00Km					
				3. WBM-II- 9.653Km			3. WBM-II- 9.653Km		3. WBM-II- 9.00Km		3. WBM-II- 9.00Km					
				4. WBM-III- 9.653Km			4. WBM-III- 9.653Km		4. WBM-III- 9.00Km		4. WBM-III- 9.00Km					
				5. Carpeting - 9.653Km			5. Carpeting - 9.653Km		5. Carpeting - 7.85Km		5. Carpeting - 7.85Km					
				6. RCC Cul- 1m span - 2Nos			6. RCC Cul- 1m span - 2Nos		---		---					
29		C/o road from Ngaka Kul Nallah to Kumchai Nallah (Bali Nallah) in Lohit district.	SPWD/PE-42/SPA/ TC/2010-11/ 581 Dtd 10/8/2011 for Rs. 99.50Lakhs	1. GSB- 0.950Km	99.50	--	--	1. GSB- 0.950Km	99.50	GSB- 00.950Km	99.50	GSB- 0.950Km	99.50	99.50	99.50	
				2. WBM-II- 0.950Km			2. WBM-II- 0.950Km		WBM- I- 0.950km		WBM-II- 0.950Km					
				3. WBM-III- 0.950Km			3. WBM-III- 0.950Km		WBM- II- 0.950km		WBM-III- 0.950Km					
				4. Carpeting - 0.950Km			4. Carpeting - 0.950Km		--		Carpeting - 0.950Km					
				5. RCC Cul- 1m span - 3Nos			5. RCC Cul- 1m span - 3Nos		RCC Cul- 1m span - 3Nos		RCC Cul- 1m span - 3Nos					

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE , AS ON OCTOBER' 2012**

( in Lakhs)																
Sl. No.	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Achievement during the year (2011-12)		Cummulative achievement upto Upto October' 2012		Fund released upto October '2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
30	Tezu /Tezu	Improvement of various roads under Tezu Township (Sh: WBM-III & BT-18.50 Km, Re-carpetting- 8.75 km and RCC slab culvert - 5 Nos.) (including new road work with WBM, Blacktop, carpeting, construction of slab culvert etc.)	SPWD/PE-01/SPA/TC/2010-11/808Dtd 9/10/2011 for Rs. 497.50Lakhs	1. Road formation 2.46Km	497.50	--	--	1. Road formation 2.46Km	497.50	Road formation - 1.20m	497.66	Road formation - 1.20m	497.50	497.50	497.50	
				2. Preparation of sub-grade - 2.46km				2. Preparation of sub-grade - 2.46km		Preparation of sub-grade - 1.26km		Preparation of sub-grade - 1.26km				
				3. Scarifying				3. Scarifying		Scarifying		Scarifying				
				4. WBM-I- 2.46Km				4. WBM-I- 2.46Km		WBM-I- 1.26Km		WBM-I- 1.26Km				
				5. WBM-II- 13.845Km				5. WBM-II- 13.845Km		WBM-II- 6.273Km		WBM-II- 6.273Km				
				6. WBM-III- 13.845Km				6. WBM-III- 13.845Km		WBM-III- 6.273Km		WBM-III- 6.273Km				
				7. BT- 13.845Km				7. BT- 13.845Km		BT- 1.730Km		BT- 1.730Km				
				8. RCC Slab culvert:				8. RCC Slab culvert:		RCC Slab culvert:		RCC Slab culvert:				
				a) 2mtr span - 2Nos				a) 2mtr span - 2Nos		2mtr span - 1Nos		2mtr span - 1Nos				
				b) 1mtr span - 5Nos				b) 1mtr span - 5Nos		1mtr span - 1 Nos		1mtr span - 1 Nos				
				9. Maint. Of shoulder				9. Maint. Of shoulder		Maint. Of shoulder		Maint. Of shoulder				

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE , AS ON OCTOBER' 2012**

( in Lakhs)																
Sl. No.	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Achievement during the year (2011-12)		Cumulative achievement upto Upto October' 2012		Fund released upto October '2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
31	Jairampur / Jairampur	Development of road infrastructure under Manmao Administrative HQ.	SPWD/PE-03/SPA/JC/2010-11/829Dtd 18/10/2011 for Rs. 398.00Lakhs	1. F/C- 3.24Km	398.00	--	--	1. F/C- 3.24Km	398.00	F/C- 3.24Km	398.00	F/C- 3.24Km	398.00	398.00	398.00	
				2. Wid - 11.66Km				2. Wid - 11.66Km		Wid - 11.66Km		Wid - 11.66Km				
				3. RCC cul 1.00mtr span - 13Each				3. RCC cul 1.00mtr span - 13Each		RCC cul 1.00mtr span - 13Each		RCC cul 1.00mtr span - 13Each				
				4. RCC cul 2.00mtr span - 1No				4. RCC cul 2.00mtr span - 1No		RCC cul 2.00mtr span - 1No		RCC cul 2.00mtr span - 1No				
				5. Kutcha drain -19.72Km				5. Kutcha drain -19.72Km		Kutcha drain -19.72Km		Kutcha drain -19.72Km				

## STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE , AS ON OCTOBER' 2012

( in Lakhs)																
Sl. No.	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Achievement during the year (2011-12)		Cummulative achievement upto Upto October' 2012		Fund released upto October '2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
32	Jairampur / Changlang	Improvement of road from Yanman to Thamiyang (10.00 km upto Tirap river) (SH: Re-alignment & Widening)	SPWD/PE-48/SPA/JC/ 2010-11/ 710 Dtd 1/09/2011 for Rs. 149.25Lakhs	1. Re- alignment -10Km	149.25	---	---	Re- alignment -10Km	15.01	Re- alignment -10Km	149.25	Re- alignment -10Km	149.25	149.25	149.25	
				2. Widening - 10Km				Widening - 7.00Km		Widening - 7.00Km		Widening - 7.00Km				
				3. K/Drain - 10km				K/Drain - 10km		K/Drain - 10km		K/Drain - 10km				
33		C/o road from 2.50 Km to point to Margherita- Changlang road to Kengku village (SH: FC- 8.00 Km)	SPWD/PE-49 /SPA/JC/ 2010-11/ 801 Dtd 30/9/2011 for Rs. 165.17Lakhs	1. F/C - 6.30km	165.17	---	---	1. F/C - 6.30km	165.17	F/C - 4.046km	165.17	F/C - 6.30 km	165.17	165.17	165.17	
34		C/o approach road from SBI to Old Changlang village under Changlang Dist HQ, Changlang Dist. AP (3.50 Km) (SH: Widening, cross drainage, protection work, pavement and CC drain)	SPWD/PE-47 /SPA/JC/ 2010-11/ 620 Dtd 12/08/2011 for 195.02 Lakhs	1. Wid - 1.10Km	195.02			1. Wid- 1.10km	195.02	1. Wid- 1.10km	195.02	1. Wid- 1.10km	195.02	195.02	195.02	
				2. S/Cul - 1m span - 5Nos				2. S/Cul - 1m span - 5Nos		2. S/Cul - 1m span - 5Nos		2. S/Cul - 1m span - 5Nos				
				3. 2 mt span -4Nos				3. 2 mt span -4Nos		3. 2 mt span -4Nos		3. 2 mt span -4Nos				
				4. Cattle trap -2m span - 1No				4. Cattle trap -2m span - 1No		4. Cattle trap -2m span - 1No		4. Cattle trap -2m span - 1No				
				5. R/W & B/W - 132 mtr				5. R/W & B/W - 132 mtr		5. R/W & B/W - 132 mtr		5. R/W & B/W - 132 mtr				
				6. WBM & BT - 2.30Km				6. WBM - 2.30km , BT- 1.70Km		6. WBM - 2.30km , BT- 1.70Km		6. WBM - 2.30km , BT- 1.70Km				
				7. CC Drain - 500mtr				7. Cattle trap 2m span -1 Nos		7. Cattle trap 2m span -1 Nos		7. Cattle trap 2m span -1 Nos				
				7. CC Drain - 500mtr				8. CC Drain - 500mtr		8. CC Drain - 500mtr		8. CC Drain - 500mtr				
35		Infrastructure development of road network at Yatdam CO Headquarter, Changlang district Headquarter and Namtok EAC Headquarter Administrative Area (SH: Metalling and Carpetting - 7.00 km)	SPWD/PE-46 /SPA/JC/ 2010-11/ 746 Dtd 5/09/2011 for Rs. 236.81Lakhs	1. WBM - I- 8.605Km	236.81	--	--	At Yatdam WBM-I - 4.962KM	236.81	At Yatdam WBM-I - 4.962KM	236.81	At Yatdam WBM-I - 4.962KM	236.81	236.81	236.81	
				2. WBM- II -6.56Km				WBM-II - 1.662Km		WBM-II - 1.662Km		WBM-II - 1.662Km				
				3. WBM-III- 5.245 km				WBM-III- 1.582Km		WBM-III- 1.582Km		WBM-III- 1.582Km				
				4. BT- 6.56Km				BT- 0.630Km		BT- 0.630Km		BT- 0.630Km				
				5. Cul 2mtr span- 1No				Rigid pavement - 150mtr, At Namtok WBM-I - 3.50Km, WBM-II- 1.46km , WBM -III-& BT- 0.700Km		Rigid pavement - 150mtr, At Namtok WBM-I - 3.50Km, WBM-II- 1.46km , WBM -III-& BT- 0.700Km		Rigid pavement - 150mtr, At Namtok WBM-I - 3.50Km, WBM-II- 1.46km , WBM -III-& BT- 0.700Km				
				6. Ridid pavement 150mtr												
36	Jairampur Div- 149.25 Lakhs,	Upgradation of road infrastructure in Changlang district (4 km road from Yanman village to Khimiyang).	SPWD/PE-65/SPA/JC/ 2010-11/ 719 Dtd 7/09//2011 for Rs. 248.75Lakhs	<b>RCC slab culverts</b>	248.75	--	--	<b>RCC slab culverts</b>	248.75	<b>RCC slab culverts</b>	248.75	<b>RCC slab culverts</b>	248.75	248.75	248.75	Jrm Rs. 149.25 lacs & LOC Rs. 98.50lacs for Changlang and Rs.145.75Lakhs for Jrm
				a) 2mtr span - 8Nos				a) 2mtr span - 8Nos		a) 2mtr span - 8Nos		a) 2mtr span - 8Nos				
				b) WBM & Capt. 1.930Km				b) WBM & Capt. 1.930Km		b) WBM & Capt. 1.930Km		b) WBM & Capt. 1.930Km				



## STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE , AS ON OCTOBER' 2012

( in Lakhs)																
Sl. No.	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Achievement during the year (2011-12)		Cummulative achievement upto Upto October' 2012		Fund released upto October '2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
37	Jairampur / Khonsa	C/o road from Tutnyu to Bari-Basip, Katan village in Tirap Dist, AP (Ph-I)	SPWD/PE-14/SPA/JC/2010-11/ 816 Dtd 4/10/2011 for Rs. 398.00Lakhs	1. S & I- 10.00Km 2. JC - 9.48Km 3. FC- 9.48Km 4. S/Cul 1m - 20Nos. 5. K/Drain - 20000mtr	398.00	Comptd Comptd FC- 9.28Km ---	---	1. S & I- 10.00Km 2. JC - 9.48Km 3. FC- 9.48Km 4. S/Cul 1m - 20Nos. 5. K/Drain - 20000mtr	398.00	Comptd Comptd FC- 9.48Km ---	398.00	S & I- 10.00Km JC - 9.48Km FC- 9.48Km S/Cul 1m - 20Nos.	398.00	398.00	398.00	
38		C/o road from Lazuvillage and General Ground at Lazuvillage in Tirap Dist. AP	SPWD/PE-12/SPA/JC/2010-11/ 747 Dtd 5/09/2011 for Rs. 99.50Lakhs	<b>Road Lazuvillage</b> 1. Wid - 0.40Km 2. CC Pavemnt - 0.40km 3. R/Wall- 15.00mtr 4. Pucca drain - 200mtr 5. WBM -I,II,III & BT - 0.80Km <b>Road to General ground at Lazuvillage.</b> Wid - 0.83Km WBM -I, II, III & BT - 0.83Km R/Wall- 36.00MTR P/Drain - 830.00MTR	99.50	--- Comptd CC pavement Comtd Comptd Comptd WBM-I comptd Comptd Comptd Comptd	99.50	<b>Road Lazuvillage</b> 1. Wid - 0.80Km 2. CC Pavemnt - 0.80km 3. R/Wall- 15.00mtr 4. Pucca drain - 200mtr 5. WBM -I,II,III & BT - 0.80Km <b>Road to General ground at Lazuvillage.</b> Wid - 0.83Km WBM -I, II, III & BT - 0.83Km R/Wall- 36.00MTR P/Drain - 830.00MTR	99.50	<b>Road Lazuvillage</b> Wid - 0.80Km K/drain - 0.80km P/Drain - 240 mtr Pavement - 0.80 km WBM -I,II,III & BT - 0.80Km <b>Road to General ground at Lazuvillage.</b> Wid - 0.83Km WBM -I, II, III & BT - 0.83Km K/Drain - 830mtr P/Drain - 249.00mtr	99.50	<b>Road Lazuvillage</b> 1. Wid - 0.80Km - Comptd 2. CC Pavemnt - 0.80km - Comptd 3. R/Wall- 15.00mtr - Comptd 4. Pucca drain - 200mtr 5. WBM -I,c omptd <b>Road to General ground at Lazuvillage.</b> Wid - 0.83Km WBM=I comptd and B work in progress R/Wall- 36.00MTR P/Drain - 830.00MTR	99.50	99.50	99.50	---
39		C/o road from Naglo to Upper Chinham in Tirap Dist (Ph-I)	SPWD/PE-13/SPA/JC/2010-11/ 568 Dtd 9/08/2011 for Rs. 99.50Lakhs	1. S & I - 3.10Km 2. JC- 3.072Km 3. FC- 3.072Km	99.50	Comptd Comptd Comptd	99.59	1. S & I - 3.10Km 2. JC- 3.072Km 3. FC- 3.072Km	99.50	S & I - 3.10Km - comptd JC- 3.072Km - comptd FC- 3.072Km Comptd	99.50	S & I - 3.10Km - comptd JC- 3.072Km - comptd FC- 3.072Km Comptd	99.50	99.50	99.50	
40		C/o road from Bogapani to Lingdongthong (2.00 Km)	SPWD/PE-34/SPA/JC/2010-11/ 851 Dtd 24/10/2011 for Rs. 99.50Lakhs	1. S & I- 2 Km 2. J/C - 2.00Km 3. F/C- 2.00Km 4. Culvert - 3mtr span- 1Nos 5. K/Drain - 2000mtr R/Wall- 50mtr B/Wall - 45.00mtr	99.50	Comptd	---	1. S & I- 2 Km 2. J/C - 2.00Km 3. F/C- 2.00Km 4. Culvert - 3mtr span- 1Nos 5. K/Drain - 2000mtr R/Wall- 50mtr B/Wall - 45.00mtr	99.50	1. S & I- 2 Km 2. J/C - 2.00Km 3. F/C- 2.00Km 4. Culvert - 3mtr span- 1Nos 5. K/Drain - 2000mtr R/Wall- 50mtr B/Wall - 45.00mtr	99.50	1. S & I- 2 Km 2. J/C - 2.00Km 3. F/C- 2.00Km 4. Culvert - 3mtr span- 1Nos 5. K/Drain - 2000mtr R/Wall- 50mtr B/Wall - 45.00mtr	99.50	99.50	99.50	
41	Jairampur / Khonsa	Improvement of Khonsa-Hukanjuri road in Tirap Dist.	SPWD/PE-73/SPA/JC/2010-11/ 920 Dtd 09/12/2011 for Rs. 199.00Lakhs	<b>Pavement</b> WBM -II- 1.25 Km WBM- III- 2.25Km BT- 2.25kM R/Wall - 90mtr B/Wall - 60 mtr	199.00	---	199.00	<b>Pavement</b> WBM -II- 4 Km WBM- III- 6.00Km BT- 2.25kM R/Wall - 90mtr B/Wall - 60 mtr	199.00	<b>Pavement</b> WBM -II- 4 Km - Comptd WBM- III- 6.00Km- Comptd BT- 2.25kM- Comptd R/Wall - 90mtr- comptd B/Wall - 60 mtr- comptd	199.00	<b>Pavement</b> WBM -II- 4 Km - Comptd WBM- III- 6.00Km- Comptd BT- 2.25kM- Comptd R/Wall - 90mtr- comptd B/Wall - 60 mtr- comptd	199.00	199.00	199.00	

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE , AS ON OCTOBER' 2012**

( in Lakhs)																
Sl. No.	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Achievement during the year (2011-12)		Cummulative achievement upto Upto October' 2012		Fund released upto October '2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
42		C/o road from Pullong bridge point to Pasumthong (2.50 Km) in Tirap Dist.	SPWD/PE-33/SPA/JC/2010-11/830 Dtd 18/10/2011 for Rs. 99.50Lakhs	1. S & I- 2.50km	99.50	1. S & I- 2.50km	99.50	1. S & I- 2.50km	99.50	1. S & I- 2.50km	99.50	1. S & I- 2.50km	99.50	99.50	99.50	---
				2. J/C- 2.50km		2. J/C- 2.50km		2. J/C- 2.50km		2. J/C- 2.50km		2. J/C- 2.50km				
				3. F/C - 2.50Km		3. F/C - 2.50Km		3. F/C - 2.50Km		3. F/C - 2.50Km		3. F/C - 2.50Km				
				4. RCC cul				4. RCC cul		4. RCC cul		4. RCC cul				
				2mtr span - 4Nos				2mtr span - 4Nos		2mtr span - 4Nos		2mtr span - 4Nos				
				R/Wall - 61.5mtr		R/Wall - 61.5mtr		R/Wall - 61.5mtr		R/Wall - 61.5mtr		R/Wall - 61.5mtr				
				K/Drain - 2.50km		K/Drain - 2.50km		K/Drain - 2.50km		K/Drain - 2.50km		K/Drain - 2.50km				
43		C/o road from Pullong bridge to Chithamlo Pathar (Ph-I : Widening - 4.60 km) in Tirap district.	SPWD/PE-38/SPA/JC/2010-11/595 Dtd 11/08/2011 for Rs. 99.50Lakhs	1. S & I- 4.60km	99.50	Comptd	--	1. S & I- 4.60km	99.50	1. S & I- 4.60km	99.50	1. S & I- 4.60km	99.50	99.50	99.50	--
				2. J/C- 4.60km		-do-		2. J/C- 4.60km		2. J/C- 4.60km		2. J/C- 4.60km				
				3. Wid - 4.60Km		-do-		3. Wid - 4.60Km		3. Wid - 4.60Km		3. Wid - 4.60Km				
				K/Drain - 4.60km		-do-		K/Drain - 4.60km		K/Drain - 4.60km		K/Drain - 4.60km				
				R/Wall - 22mtr		-do-		R/Wall - 22mtr		R/Wall - 22mtr		R/Wall - 22mtr				
				B/Wall - 16 mtr		-do-		B/Wall - 16 mtr		B/Wall - 16 mtr		B/Wall - 16 mtr				
44		Improvement of Deomali - Namsang road (10.00 km) Chainage 2.200 km to 8.200 km (including cross drainage works, WBM & carpeting).	SPWD/PE-59/SPA/JC/2010-11/849 Dtd 24/10/2011 for Rs. 149.25Lakhs	WBM-I - 5.40Km	149.25	Completed	---	WBM-I - 5.40Km	149.25	WBM-I - 5.40Km	149.25	WBM-I - 5.40Km	149.25	149.25	149.25	---
				WBM -II- 5.40Km		Completed		WBM -II- 5.40Km		WBM -II- 5.40Km		WBM -II- 5.40Km				
				BT- 5.40Km				BT- 5.40Km		BT- 5.40Km		BT- 5.40Km				
				1mtr culvert - 4Nos		Completed		1mtr culvert - 4Nos		1mtr culvert - 4Nos		1mtr culvert - 4Nos				
				K/Drain- 5020.00mtr		Completed		K/Drain- 5020.00mtr		K/Drain- 5020.00mtr		K/Drain- 5020.00mtr				

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE , AS ON OCTOBER' 2012**

( in Lakhs)																
Sl. No.	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Achievement during the year (2011-12)		Cummulative achievement upto Upto October' 2012		Fund released upto October '2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
45	Jairampur / Khonsa	Infrastructure development at Borduria 12th Mile (Pullong) of Khonsa - Hukanjuri road in Tirap district (including construction of a new road with balance formation cutting work, cross drainage & Pavment works)	SPWD/PE-37/SPA /JC/2010-11/835 Dtd 18/10/2011 for Rs. 99.50Lakhs	<b>1. AT Borduria</b> WBM -II - 0.685km WBM- III -0.685km B & T - 0.685km Cul - 1 mtr span - 3Nos R/Wall- 12.00mtr <b>2. AT 12th Mile Pallong</b> WBM -II - 0.685km WBM- III -0.685km Cul - 1 mtr span - 1Nos R/Wall- 10.00mtr	99.50	<b>1. AT Borduria</b> WBM -II - 0.685km WBM- III -0.685km B & T - 0.685km Cul - 1 mtr span - 3Nos R/Wall- 12.00mtr <b>2. AT 12th Mile</b> WBM -II - 0.685km WBM- III -0.685km Cul - 1 mtr span - 1Nos R/Wall- 10.00mtr	99.50	<b>1. AT Borduria</b> WBM -II - 0.685km WBM- III -0.685km B & T - 0.685km Cul - 1 mtr span - 3Nos R/Wall- 12.00mtr <b>2. AT 12th Mile Pallong</b> WBM -II - 0.685km WBM- III -0.685km Cul - 1 mtr span - 1Nos R/Wall- 10.00mtr	99.50	<b>1. AT Borduria</b> WBM -II - 0.685km WBM- III -0.685km B & T - 0.685km Cul - 1 mtr span - 3Nos R/Wall- 12.00mtr <b>2. AT 12th Mile Pallong</b> WBM -II - 0.685km WBM- III -0.685km Cul - 1 mtr span - 1Nos R/Wall- 10.00mtr	99.50	99.50	99.50	--		
46		Improvement of Changlang - Khonsa road (41.00 km) under Khonsa Division (including widening work of with cross drainage works, parking place, WBM and carpeting works)	SPWD/PE-37/SPA /JC/2010-11/835 Dtd 18/10/2011 for Rs 199.00Lakhs	1. Wid -& Slip clearance - 30Km 2. WBM- 7.00Km 3. RCC Slab cul - 2.00mtr - 2Nos 4. R & B/Wall - 3mtr ht - 100mtr 5. Kutcha drain - 25000mtr 6. Labour cess - 1% 7. Contingencies - 3%	199.00	---	---	1. Wid -& Slip clearance - 30Km 2. WBM- 7.00Km 3. RCC Slab cul - 2.00mtr - 2Nos 4. R & B/Wall - 3mtr ht - 100mtr 5. Kutcha drain - 25000mtr 6. Labour cess - 1% 7. Contingencies - 3%	199.00	1. Wid -& Slip clearance - 30Km 2. WBM- 7.00Km 3. RCC Slab cul - 2.00mtr - 2Nos 4. R & B/Wall - 3mtr ht - 100mtr 5. Kutcha drain - 25000mtr 6. Labour cess - 1% 7. Contingencies - 3%	199.00	1. Wid -& Slip clearance - 30Km 2. WBM- 7.00Km 3. RCC Slab cul - 2.00mtr - 2Nos 4. R & B/Wall - 3mtr ht - 100mtr 5. Kutcha drain - 25000mtr 6. Labour cess - 1% 7. Contingencies - 3%	199.00	199.00	199.00	---
47		Upgradation of road infrastructure in Tirap district (Strengthening of Dirok - Deomali road, re-carpetting of Khonsa Hujanjuri road, recarpetting of Khonsa township and upgradation & realignment of road to VKV at Niausa.	SPWD/PE-63/SPA /JC/2010-11/686 Dtd 30/08/2011 for Rs. 248.75Lakhs		248.75	Comptd	248.75	---	248.75	Comptd	248.75	Comptd	248.75	248.75	248.75	
48		Improvement of Khonsa township road in Tirap district (5.10 km road from Khonsa town to ending point)	SPWD/PE-32/SPA /JC/2010-11/685 Dtd 30/08/2011 for Rs. 398.00Lakhs	1. WBM -I - 4.62Km 2. WBM- II - 5.39Km 3. WBM - III- 6.16Km 4. BT - 6.16Km 5. S/Cul 4m - 2Nos 6. S/Cul 2m - 3Nos 7. R/Wall- 197m 8. B/Wall - 160mtr	398.00	Comptd	---	1. WBM -I - 4.62Km 2. WBM- II - 5.39Km 3. WBM - III- 6.16Km 4. BT - 6.16Km 5. S/Cul 4m - 2Nos 6. S/Cul 2m - 3Nos 7. R/Wall- 197m 8. B/Wall - 160mtr	398.00	WBM-I - comptd	398.00	WBM-I - comptd	398.00	398.00	398.00	

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE , AS ON OCTOBER' 2012**

( in Lakhs)																
Sl. No.	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Achievement during the year (2011-12)		Cummulative achievement upto Upto October' 2012		Fund released upto October '2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
49	Jairampur / Kanubari	C/o road from Othongkhua to Longkhojan and bridges on river Tissi, Tewai and Tiru (Sh: Formation Cutting, Culverts, river protection works, R/Wall and approaches)	SPWD/PE-08/SPA/JC/2010-11/814 Dtd 4/10/2011 for Rs. 154.23Lakhs	1. F/Cutting - 2.40Km <b>2. RCC Cul.</b> a) 2mtr span - 6Nos b) 2mtr span - 1No c) 6mtr span - 1No. 3) R/Protection work-122.50m 4) Return wall- 51.80mtr 5) Earth filling -1332.09 cum 6. GSBC- 66cum	154.23	---	---	1. F/Cutting - 2.40Km <b>2. RCC Cul.</b> a) 2mtr span - 6Nos b) 2mtr span - 1No c) 6mtr span - 1No. 3) R/Protection work-122.50m 4) Return wall- 51.80mtr 5) Earth filling -1332.09 cum 6. GSBC- 66cum	154.23	1. F/Cutting - 2.40Km <b>2. RCC Cul.</b> a) 2mtr span - 6Nos b) 2mtr span - 1No c) 6mtr span - 1No. 3) R/Protection work-122.50m 4) Return wall- 51.80mtr 5) Earth filling -1332.09 cum 6. GSBC- 66cum	154.23	1. F/Cutting - 2.40Km <b>2. RCC Cul.</b> a) 2mtr span - 6Nos b) 2mtr span - 1No c) 6mtr span - 1No. 3) R/Protection work-122.50m 4) Return wall- 51.80mtr 5) Earth filling -1332.09 cum 6. GSBC- 66cum	154.23	154.23	154.23	--
50		Improvement and upgradation of road frm Teok to Lawnu CO Headquarter (including WBM-I,II,III, Black topping & cross drainage works).	SPWD/PE-22/SPA/JC/2010-11/811 Dtd 4/10/2011 for Rs. 99.50Lakhs	<b>1. RCC Cul.1 mtrs span</b> a) 8mtr length - 1No b)6mtr length - 16Nos <b>2. Soling - 0.800Km</b> 3) Kutcha drain-8Km 4) Earth work for helipad - 40 x 40mtr	99.50	--	--	<b>1. RCC Cul.1 mtrs span</b> a) 8mtr length - 1No b)6mtr length - 16Nos <b>2. Soling - 0.800Km</b> 3) Kutcha drain-8Km 4) Earth work for helipad - 40 x 40mtr	99.50	<b>1. RCC Cul.1 mtrs span</b> a) 8mtr length - 1No b)6mtr length - 16Nos <b>2. Soling - 0.800Km</b> 3) Kutcha drain-8Km 4) Earth work for helipad - 40 x 40mtr	99.50	<b>1. RCC Cul.1 mtrs span</b> a) 8mtr length - 1No b)6mtr length - 16Nos <b>2. Soling - 0.800Km</b> 3) Kutcha drain-8Km 4) Earth work for helipad - 40 x 40mtr	99.50	99.50	99.50	--
51		C/o cluster of roads connecting various villages under Kanubari ADC HQ in Tirap dist.	SPWD/PE-04/SPA/JC/2010-11/852 dtd 24/10/2011 Rs. 99.50Lakhs	1. F/Cutting - 3.78Km 2. Kutcha drain - 3.68Km	99.50	---	---	1. F/Cutting - 3.78Km 2. Kutcha drain - 3.68Km	99.50	1. F/Cutting - 3.78Km 2. Kutcha drain - 3.68Km	99.50	1. F/Cutting - 3.78Km 2. Kutcha drain - 3.68Km	99.50	99.50	99.50	---
52		Maintenance of various roads under Kanubari PWD sub-division (SH: Jungle clearance, katch drain and slip clearance from APP barrack to Panchali Park at Kanubari township).	SPWD/PE-07/SPA/JC/2010-11/815 dtd 4/10/2011 for Rs. 194.03Lakhs	1. J/Clearance - 56.70km 2. K/drain-48.70Km 3. Maint. Of H.P Cul- 168Nos. 5. Maint. Of RCC Culvert - 70nos 6. Clearing of land slide - 12.660km 7. R/Wall - 124mtr 8. WBM- III- 784.01 Cum 8. Filling pot holes - 5605.45 sqm	194.03	---	---	1. J/Clearance - 56.70km 2. K/drain-48.70Km 3. Maint. Of H.P Cul- 168Nos. 5. Maint. Of RCC Culvert - 70nos 6. Clearing of land slide - 12.660km 7. R/Wall - 124mtr 8. WBM- III- 784.01 Cum 8. Filling pot holes - 5605.45 sqm	194.03	1. J/Clearance - 56.70km 2. K/drain-48.70Km 3. Maint. Of H.P Cul- 168Nos. 5. Maint. Of RCC Culvert - 70nos 6. Clearing of land slide - 12.660km 7. R/Wall - 124mtr 8. WBM- III- 784.01 Cum 8. Filling pot holes - 5605.45 sqm	194.03	1. J/Clearance - 56.70km 2. K/drain-48.70Km 3. Maint. Of H.P Cul- 168Nos. 5. Maint. Of RCC Culvert - 70nos 6. Clearing of land slide - 12.660km 7. R/Wall - 124mtr 8. WBM- III- 784.01 Cum 8. Filling pot holes - 5605.45 sqm	194.03	194.02	194.03	---
<b>Grand Total R&amp;B =</b>					<b>9760.96</b>				<b>9621.34</b>		<b>8491.52</b>		<b>9760.96</b>	<b>9760.95</b>	<b>9760.95</b>	

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE AS ON OCTOBER' 2012**

( in Lakhs)

Sl No	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Progress during the year (2011-12)		Cummulative achievement upto Upto Oct' 2012		Fund released upto Oct 2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
<b>PUBLIC WORKS &amp; HOUSING</b>																
1	Boleng / Yingkiang	C/o RCC building for Officers Transit Camp at Yingkiang.	SPWD /PE-74/SPA/B;C/2010-11/212 dtd 13/03/2011 for Rs. 100.00Lakhs	P/area- 391.04sqm	99.50	--	--	P/area - 391.04 sqm	99.50	Proc. Of Cement - 80.00MT and Tor steel - 16.10MT	99.50	Proc. Of Cement - 80.00MT and Tor steel - 16.10MT	99.50	99.50	99.50	--
2	Boleng	Infrastructure development of Bishing village as Model village in Upper Siang district.	SPWD/PE-69/SPA/BLC/2010-11/921 dtd 09/12/2011 for Rs. 99.50Lakhs	1. MIBT Resdl. Bldg.- 38 sqm - 22Nos 2. MIBT Community Hall - 1No	99.50	--	--	1. MIBT Resdl. Bldg.- 38 sqm - 22Nos 2. MIBT Community Hall - 1No	99.50	1. MIBT Resdl. Bldg.- 38 sqm - 22Nos -100% compltd	99.50	1. MIBT Resdl. Bldg.- 38 sqm - 22Nos -100% compltd	99.50	99.50	99.50	
3	Boleng / Nari	Infrastructure development for non-residential building under PWD, Eastern Zone: a) Circuit House at Koyu EAC HQ - Rs.60.00 lakhs b) Approach road to ADC Office at Jairampur 50.00 Lakhs	SPWD/PE-58/SPA/BLC/2010-11/596/ Dtd 11/08/2011 for Rs. 59.70 Lakhs	1. Circuit House - 471.03 sqm	59.70	Upto plint level	--	1. Circuit House - 471.03 sqm	59.70	Roof Level	32.42	Roof Level	59.70	59.70	59.70	Rs. 60.00L akhs is under Jairma pur Divn.

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE AS ON OCTOBER' 2012**

( in Lakhs)

Sl No	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Progress during the year (2011-12)		Cummulative achievement upto Upto Oct' 2012		Fund released upto Oct 2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
4	Tezu / Anini	Construction and renovation of various buildings at Anini	SPWD/PE-17/SPA/TC/2010-11/683 Dtd 30/08/2011 for Rs. 99.50Lakhs	1. Formation cutting- 0.60Km 2. WBM-I - 0.60Km 3. WBM-II- 0.60Km 4. WB,-III- 0.60Km C/o of ; SPT- T- IV - 1No SPT-T- III- 1No SPT- T - II -1 No B/Barrack -1No Repair & renovation of SPT- T- IV - 1No SPT-T- III- 2No SPT- T - II -2No B/Barrack -2No Contingencies- 3% Cess- 1%	99.50	--	--	1. Formation cutting- 0.60Km 2. WBM-I - 0.60Km 3. WBM-II- 0.60Km 4. WB,-III- 0.60Km C/o of ; SPT- T- IV - 1No SPT-T- III- 1No SPT- T - II -1 No B/Barrack -1No Repair & renovation of SPT- T- IV - 1No SPT-T- III- 2No SPT- T - II -2No B/Barrack -2No Contingencies- 3% Cess- 1%	99.50	99.50	99.50	99.50	99.50	99.50	99.50	--
5		Construction and renovation of infrastructure development under Dibang Valley District.	SPWD/PE-70/SPA/TC/2010-11/853 Dtd 24/10/2011 for Rs. 497.50Lakhs	Construction of Approach road - 0.80Km a) F/C- 0.800Km b) WBM- I - 0.800Km c) WBM-III- 0.800Km d) WBM- III- 0.800Km <b>2 C/o Building</b> T-IV-1 No. T-III-1 No. T-II-1 No. B/B - 1 No. <b>3. Repair and renovation of Qtr T-IV-1 No</b> T-III- 2No T- II- 2No T- I- 2No B/B - 2Nos	497.50	--	--	Construction of Approach road - 0.80Km a) F/C- 0.800Km b) WBM- I - 0.800Km c) WBM-III- 0.800Km d) WBM- III- 0.800Km <b>2 C/o Building</b> T-IV-1 No. T-III-1 No. T-II-1 No. B/B - 1 No. <b>3. Repair and renovation of Qtr T-IV-1 No</b> T-III- 2No T- II- 2No T- I- 2No B/B - 2Nos	497.50	497.50	497.50	<b>Construction of Approach road - 0.80Km</b> a) F/C- 0.800Km b) WBM- I - 0.800Km c) WBM-III- 0.800Km d) WBM- III- 0.800Km <b>C/o Building</b> T-IV-1 No. T-III-1 No. T-II-1 No. B/B - 1 No. <b>Repair and renovation of Qtr T-IV-1 No</b> T-III- 2No T- II- 2No T- I- 2No B/B - 2Nos	497.50	497.50	497.50	--

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE AS ON OCTOBER' 2012**

( in Lakhs)

Sl No	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Progress during the year (2011-12)		Cummulative achievement upto Upto Oct' 2012		Fund released upto Oct 2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
6	Tezu /Roing	Infrastructure development for Sub-divisional H.Q. Dambuk of Dambuk Assembly Constituency.	SPWD/PE-50/ SPA/TC/2010-11/ 682 dtd 30/8/2011 for Rs. 149.25Lakhs	1. E/Work in embankment - 0.535km (7222.50 cum)	149.25	---	---	E/Work in embankment - 0.535km (7222.50 cum)	149.25	E/Work in embankment - 0.535km (7222.50 cum)	149.25	E/Work in embankment - 0.535km (7222.50 cum)	149.25	149.25	149.25	
				2. Preparation of sub -grade - 0.535Km (2275.09 sqm)				Preparation of sub -grade - 0.535Km (2275.09 sqm)		Preparation of sub -grade - 0.535Km (2275.09 sqm)		Preparation of sub -grade - 0.535Km (2275.09 sqm)				
				3. WBM -I - 0.535 Km (356.15 cum)				WBM -I - 0.535 Km (356.15 cum)		WBM -I - 0.535 Km (356.15 cum)		WBM -I - 0.535 Km (356.15 cum)				
				4. WBM- II- 0.535 Km (252.79 cum)				WBM- II- 0.535 Km (252.79 cum)		WBM- II- 0.535 Km (252.79 cum)		WBM- II- 0.535 Km (252.79 cum)				
				5. WBM- III- 0.535 Km (349.63 cum)				WBM- III- 0.535 Km (349.63 cum)		WBM- III- 0.535 Km (349.63 cum)		WBM- III- 0.535 Km (349.63 cum)				
				6. BT- 0.535 Km (2106.56 Sqm)				BT- 0.535 Km (2106.56 Sqm)		BT- 0.535 Km (2106.56 Sqm)		BT- 0.535 Km (2106.56 Sqm)				
				7. CC Drain - 521 mtr				CC Drain - 521 mtr		CC Drain - 521 mtr		CC Drain - 521 mtr				
				8. Protection work - 466.60 mtr				Protection work - 466.60 mtr		Protection work - 466.60 mtr		Protection work - 466.60 mtr				
										Office bldg. (D/S) - Upto ground floor comptd.		Office bldg. (D/S) - 347.22 PA				

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE AS ON OCTOBER' 2012**

( in Lakhs)

Sl No	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Progress during the year (2011-12)		Cummulative achievement upto Upto Oct' 2012		Fund released upto Oct 2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
7	Tezu / Hayuliang	Infrastructure development of market at Hayuliang Administrative Hq and at Swami Camp along with Multipurpose hall for District Hospital Complex in Anjaw district.	SPWD/PE-09/ SPA/TC/ 2010-11/ 670 dtd 29/8/2011 for Rs. 298.50Lakhs	<b>Market complex at</b>	298.50	---	---	<b>Market complex at</b>	298.50	Site development of Multipurpose Hall and Market complex at Swami camp comptd	298.50	Site development of Multipurpose Hall and Market complex at Swami camp comptd	298.50	298.50	298.50	---
				1. Swami camp				Swami camp								
				2. Hayuliang				Hayuliang								
				3. Multipurpose Hall at Swami camp				Multipurpose Hall at Swami camp								
8	C/o DC's office and staff quarters for newly created Anjaw district at hawai	SPWD/PE-23/ SPA/ TC/ 2010-11/626 Dtd 18/8/2011 for Rs. 497.50Lakhs	1. DC Office - 2186.90 sqm	497.50	--	--	DC Office - 2186.90 sqm	497.50	DC Office - 2186.90 sqm	497.50	DC Office - 2186.90 sqm	497.50	DC Office - 2186.90 sqm	497.50	497.50	--
			2. T-I-25Nos				T-I-25Nos		T-I-25Nos							
			3. T-II- 49Nos				T-II- 49Nos		T-II- 49Nos							
			4. T-III- 4Nos				T-III- 4Nos		T-III- 4Nos							
			5. T-IV- 8Nos				T-IV- 8Nos		T-IV- 8Nos							
			6. T- V-1 No				T- V-1 No		T- V-1 No							
			7. T-VI- 1No				T-VI- 1No		T-VI- 1No							



**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE AS ON OCTOBER' 2012**

( in Lakhs)																
Sl No	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Progress during the year (2011-12)		Cummulative achievement upto Upto Oct' 2012		Fund released upto Oct 2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
9	Tezu /Tezu	Improvement of Jubilee Ground Stadium at Tezu under Lohit district (including new construction of audience gallery, boundary wall, drinking water facility & public toilet etc.).	SPWD/PE-02/SPA/TC/2010-11/808Dtd 9/10/2011 for Rs. 99.50Lakhs	1. Earth filling	99.50	--	--	Earth filling	100.00	Earth filling - comptd	99.50	Earth filling - comptd	99.50	99.50	99.50	
				2. Boundary wall 484.80mtr of 2.10mtr height with compound gate.				Boundary wall 484.80mtr of 2.10mtr height with compound gate.		Boundary wall - 40.00mtr comptd and 330.00mtr in progress		Boundary wall - 40.00mtr comptd and 330.00mtr in progress				
				3. B/Wall 100.00mtr of 3.00mtr height				B/Wall 100.00mtr of 3.00mtr height		B/Wall 100.00mtr - 100% comptd		B/Wall 100.00mtr - 100% comptd				
				4. Public toilets - 2units				Public toilets - 2units		---		---				
				5. Drinking water facility				Drinking water facility		---		---				
				6. CC Open gallery 60mtr				CC Open gallery 60mtr		CC Open gallery 54mtr in progress		CC Open gallery 54mtr in progress				
				7. Planting doob grass.				Planting doob grass.		---		---				

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE AS ON OCTOBER' 2012**

**( in Lakhs)**

Sl No	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Progress during the year (2011-12)		Cummulative achievement upto Upto Oct' 2012		Fund released upto Oct 2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
10	Jairampur / Jairampur	Infrastructure development of Newly up-grated EAC office at Diyun.	SPWD/PE-66/SPA/JC/2010-11/857 Dtd 24/10/2011 for Rs. 99.50 Lakhs	1. EAC Office bldg. -1Nos 2. T-IV- 1Nos 3. T-III- 1No 4. T-II- 2No	99.50	---	---	EAC Office bldg. -1Nos T-IV- 1Nos T-III- 1No T-II- 2No	99.50	Work not started . Award of work through tender in process	99.50	Work not started . Award of work through tender in process	99.50	99.50	99.50	---
11	Jairampur / Jairampur	Construction, renovation and infrastructure development under Miao sub-division.	SPWD/PE-71/SPA/JC/2010-11/945 Dtd 23/12/2011 for Rs. 231.84Lakhs		231.84	---	---	100% completed	231.84	---	231.84	---	231.84	231.84	231.84	
12	Jairampur / Jairampur	C/o ADC office at Tarithnagar Jairampur (Phase-I)	SPWD/PE-61/SPA/JC/2010-11/607 Dtd 9/08/2011 for Rs. 99.50Lakhs	1. 1st floor of office building - 1No	99.50	---	---	RCC framed structure with RCC slag in some portion & CGI sheet roofing with tabular truss in remaining portion i/c W/S & Sanitary etc.	99.50	Work completed except water supply & sanitary installation and painting	99.50	Work completed except water supply & sanitary installation and painting	99.50	99.50	99.50	
13	Jairampur / Jairampur	Infrastructure development for non-residential building under PWD, Eastern Zone: Approach road to ADC office at Jairampur - Rs.50.00 lakhs	SPWD/PE-60/SPA/JC/ 2010-11/ 699 Dtd 19/08/2011 for Rs. 49.75Lakhs	Approach road - (GSB. WBM & BT- 185mtr) providing tiles - 578.17Sqm Office furniture- 1 Job AC- 3Nos Water storage tank- 1Job	49.75	--	--	GSB- 185.00Mtr Providing tiles - 578.17 sqm Office furniture- 1 Job AC- 3Nos Water storage tank- 1Job	49.75	GSB- 185.00Mtr Providing tiles - 578.17 sqm Office furniture- 1 Job AC- 3Nos Water storage tank- 1Job	49.75	GSB- 185.00Mtr Providing tiles - 578.17 sqm Office furniture- 1 Job AC- 3Nos Water storage tank- 1Job	49.75	49.75	49.75	

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE AS ON OCTOBER' 2012**

( in Lakhs)

Sl No	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Progress during the year (2011-12)		Cummulative achievement upto Upto Oct' 2012		Fund released upto Oct 2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
14	Jairampur / Changlang	Infrastructure development for EAC Head quarter at Khimiyang. (SH: Building & Internal road).	SPWD/PE-45/ SPA /JC/2010-11/806 Dtd 4/10/2011 for Rs. 298.50Lakhs	1. Maint. Of exiting bldg, EAC Office Bldg.	298.50	--	--	---	298.50	---	298.50	B/Barrack - 9Nos upto roof level, T-II-4Nos, Upto roof level, T-I-1Nos, upto roof level, maint. Of Existing blgs - 20Nos comptd.	298.50	298.50	298.50	--
				2. T- I -4Nos												
				3. T-II- 5Nos												
				4. T-III- 2Nos												
				5. T-IV -1No,												
				6. B/Barrack 9 person - 1No.												
				7. F/C - 2.00Km												
				8. WBM- I -2Km												
15		C/o DC's office complex at Changlang district.	SPWD/PE-72/ SPA /JC/2010-11/918 Dtd 09/12/2011 for Rs. 398.00Lakhs	DC Office	398.00	---	---	Tender awarded	398.00	Tender awarded	398.00	In process	398.00	398.00	398.00	---

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE AS ON OCTOBER' 2012**

( in Lakhs)																
Sl No	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Progress during the year (2011-12)		Cummulative achievement upto Upto Oct' 2012		Fund released upto Oct 2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
16	Jairampur / Khonsa	Infrastructure development of six villages (namely Kaimai, Old Laptang, New Laptang, Pullong, Pasumthong and Terung) of Tirap district, Arunachal Pradesh	SPWD/PE-35/SPA/JC/2010-11/778 Dtd 20/09/2011 for Rs. 99.50Lakhs	<b>1. Infrastructure Dev. In Kaimai</b> a) Road - 0.500km b) CC Steps - 100 mtr c) Foot Bridge - 5 Nos  <b>2. Infrastructure Dev. In Old Laptang</b> a) Road - 0.500km b) CC Steps - 100 mtr c) Foot Bridge - 5 Nos  <b>3. Infrastructure Dev. New Laptang</b> a) Road - 0.450km b) CC Steps - 100 mtr c) Foot Bridge - 5 Nos  <b>4. Infrastructure Dev. Pasumthong</b> a) Road - 0.210km b) CC Steps - 100 mtr c) Foot Bridge - 5 Nos  <b>5. Infrastructure Dev. Pollung</b> a) Road - 0.300km b) CC Steps - 100 mtr c) Foot Bridge - 5 Nos  <b>6. Infrastructure Dev. Pollung</b> a) Road -0 .400km b) CC Steps - 100 mtr	99.50	--	--	<b>Infrastructure Dev. In Kaimai</b> a) Road - 0.500km b) CC Steps - 100 mtr c) Foot Bridge - 5 Nos  <b>Infrastructure Dev. In Old Laptang</b> a) Road - 0.500km b) CC Steps - 100 mtr c) Foot Bridge - 5 Nos  <b>Infrastructure Dev. New Laptang</b> a) Road - 0.450km b) CC Steps - 100 mtr c) Foot Bridge - 5 Nos  <b>Infrastructure Dev. Pasumthong</b> a) Road - 0.210km b) CC Steps - 100 mtr c) Foot Bridge - 5 Nos  <b>Infrastructure Dev. Pollung</b> a) Road - 0.300km b) CC Steps - 100 mtr c) Foot Bridge - 5 Nos  <b>Infrastructure Dev. Pollung</b> a) Road -0 .400km b) CC Steps - 100 mtr	99.50	In progress	99.50	<b>Infrastructure Dev. In Kaimai</b> a) Road - 0.500km b) CC Steps - 100 mtr c) Foot Bridge - 5 Nos  <b>Infrastructure Dev. In Old Laptang</b> a) Road - 0.500km b) CC Steps - 100 mtr c) Foot Bridge - 5 Nos  <b>Infrastructure Dev. New Laptang</b> a) Road - 0.450km b) CC Steps - 100 mtr c) Foot Bridge - 5 Nos  <b>Infrastructure Dev. Pasumthong</b> a) Road - 0.210km b) CC Steps - 100 mtr c) Foot Bridge - 5 Nos  <b>Infrastructure Dev. Pollung</b> a) Road - 0.300km b) CC Steps - 100 mtr c) Foot Bridge - 5 Nos  <b>Infrastructure Dev. Pollung</b> a) Road -0 .400km b) CC Steps - 100 mtr	99.50	99.50	99.50	--

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE AS ON OCTOBER' 2012**

( in Lakhs)

Sl No	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Progress during the year (2011-12)		Cummulative achievement upto Upto Oct' 2012		Fund released upto Oct 2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
17	Jairampur/ Khonsa	Infrastructure development of CO Headquarter at Borduria in Tirap district	SPWD/PE-36/SPA/JC/ 2010-11/850 Dtd24/10/2011 for Rs. 199.00Lakhs	<b>Administrative</b>	199.00	--	--	<b>Administrative</b>	199.00	<b>Administrative</b>	199.00	<b>Administrative</b>	199.00	199.00	199.00	--
				Site Dev. 1 Job				Site Dev. 1 Job		Site Dev. 1 Job		Site Dev. 1 Job				
				Office bldg- 1 Each				Office bldg- 1 Each		Office bldg- 1 Each		Office bldg- 1 Each				
				Staff QTR				Staff QTR		Staff QTR		Staff QTR				
				T-V- 1 Each				T-V- 1 Each		T-V- 1 Each		T-V- 1 Each				
				T-III - 1Each				T-III - 1Each		T-III - 1Each		T-III - 1Each				
				Communation				<b>Communation</b>		<b>Communation</b>		<b>Communation</b>				
				WBM- I - 0.70Km				WBM- I - 0.70Km		WBM- I - 0.70Km		WBM- I - 0.70Km				
				WBM-II - 0.70Km				WBM-II - 0.70Km		WBM-II - 0.70Km		WBM-II - 0.70Km				
				WBM-III- 0.70km				WBM-III- 0.70km		WBM-III- 0.70km		WBM-III- 0.70km				
				BT- 0.70kM				BT- 0.70kM		BT- 0.70kM		BT- 0.70kM				
				S/Culveert 2mtr - 2Nos				S/Culveert 2mtr - 2Nos		S/Culveert 2mtr - 1Nos		S/Culveert 2mtr - 1Nos				
				R/Wall - 90.00mtr				R/Wall - 90.00mtr		R/Wall - 90.00mtr		R/Wall - 90.00mtr				
18		Development of infrastructure for Kheti and CO Hq. at Dadam in Tirap district, A.P.	SPWD/PE-31/SPA/JC/ 2010-11/819 Dtd 5/10/2011 for Rs. 99.50Lakhs	1. R/Wall- 82mtr	99.50	--	--	1. R/Wall- 82mtr	99.50	1. R/Wall- 82mtr	99.50	1. R/Wall- 82mtr	99.50	99.50	99.50	--
				2. T-III- 2Nos				2. T-III- 2Nos		2. T-III- Site dev. Comptd		2. T-III- Site dev. Comptd				
				3. T-II - 2Nos				3. T-II - 2Nos		3. T-II - 2Nos		3. T-II - 2Nos				
				4. T-I- 3Nos				4. T-I- 3Nos		4. T-I- 3Nos		4. T-I- 3Nos				
19		C/o circuit house at Khonsa and repair & renovaion of existing IBs under Khonsa PW Division.	SPWD/PE-64/SPA/JC/ 2010-11/ 687 Dtd 30/8/2011 for Rs. 199.00Lakhs	1. Site Dev. 1Job	199.00	--	--	1. Site Dev. 1Job	199.00	1. Site Dev. 1Job	199.00	1. Site Dev. 1Job	199.00	199.00	199.00	--
				2. CH Blg- 1Job				2. CH Blg- 1Job		2. CH Blg- P/level		2. CH Blg- P/level				
				3. WBM-I- 0.29Km				3. WBM-I- 0.29Km		3. WBM-I- 0.29Km		3. WBM-I- 0.29Km				
				4. WBM-II- 0.29Km				4. WBM-II- 0.29Km		4. WBM-II- 0.29Km		4. WBM-II- 0.29Km				
				5. WBM-III- 0.29Km				5. WBM-III- 0.29Km		5. WBM-III- 0.29Km		5. WBM-III- 0.29Km				
				6. BT- 0.29Km				6. BT- 0.29Km		6. BT- 0.29Km		6. BT- 0.29Km				
				7. Protection work - 30mtr				7. Protection work - 30mtr		7. Protection work - 30mtr		7. Protection work - 30mtr				

**STATUS OF SPA SCHEMES /PROJECTS UNDER EASTERN ZONE AS ON OCTOBER' 2012**

( in Lakhs)																
Sl No	Name of Circle / Division	Name of Works	Sanction amount with reference	Sub-head wise scope of work		Sub-head wise achievement upto 3/11		Target for 2011-12 (Sub-headwise)		Progress during the year (2011-12)		Cummulative achievement upto Upto Oct' 2012		Fund released upto Oct 2012	Status of submission of UC	Remarks
				Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
20	Jairampur / Kanubari	Infrastructure development of ADC office at Kanubari (SH: C/o Office building, Development of site, compound wall and approaches) and c/o boundary wall, drain around CHC building & C/o canteen & renovation of Pry. School at Kanubari.	SPWD/PE-05/ SPA/JC/ 2010-11/812 dtd 4/10/2011 for Rs. 149.25Lakhs	<b>1. ADC office</b>	149.25	--	--	<b>1. ADC office</b>	149.25	<b>1. ADC office</b>	149.25	<b>1. ADC office</b>	149.25	149.25	149.25	---
				a) C/o office bldg - 365.76 sqm				a) C/o office bldg - 365.76 sqm		a) C/o office bldg - 365.76 sqm		a) C/o office bldg - 365.76 sqm				
				b) finishing work of - 655.56sqm.				b) finishing work of - 655.56sqm.		b) finishing work of - 655.56sqm.		b) finishing work of - 655.56sqm.				
				c) Dev. Of site - 1230.66 cum				c) Dev. Of site - 1230.66 cum		c) Dev. Of site - 1230.66 cum		c) Dev. Of site - 1230.66 cum				
				d) Approaches - 60mtr				d) Approaches - 60mtr		d) Approaches - 60mtr		d) Approaches - 60mtr				
				<b>2. CHC Bldg</b>				<b>2. CHC Bldg</b>		<b>2. CHC Bldg</b>		<b>2. CHC Bldg</b>				
				a) Boundary wall - 391.00mtr				a) Boundary wall - 391.00mtr		a) Boundary wall - 391.00mtr		a) Boundary wall - 391.00mtr				
				b) Canteen - 48.00km				b) Canteen - 48.00km		b) Canteen - 48.00km		b) Canteen - 48.00km				
				c) CC Drain - 143.00mtr				c) CC Drain - 143.00mtr		c) CC Drain - 143.00mtr		c) CC Drain - 143.00mtr				
				3. Renovation of Pry school - 471.00sqm				3. Renovation of Pry school - 471.00sqm		3. Renovation of Pry school - 471.00sqm		3. Renovation of Pry school - 471.00sqm				
21		Infrastructure development of ADC Hq. Kanubari and CO Hq. Lawnu (SH: Residential building for officers and staff) (SH: SPT-V-1 No., T-IV-1 No., T-III-2 Nos. and Transit accommodation for 2 persons).	SPWD/PE-06/ SPA/JC/ 2010-11/813 dtd 4/10/2011 for Rs. 99.50Lakhs	1. SPT -T -V-1 No.	99.50	--	--	SPT -T -V-1 No.	99.50	SPT -T -V-1 No. upto roof level comptd	99.50	SPT -T -V-1 No. upto roof level comptd	99.50	99.50	99.50	--
				2. T -IV- 1No.				T -IV- 1No.		T -IV- 1No. Comptd		T -IV- 1No. Comptd				
				3. T-III-2Nos.				T-III-2Nos.		T-III-2Nos. Comptd except finishing & fencing.		T-III-2Nos. Comptd except finishing & fencing.				
				4. T-II- 2Nos				T-II- 2Nos		T-II- 2Nos - comptd except finishing & fencing. Transit accommodation for 2person completed except		T-II- 2Nos - comptd except finishing & fencing. Transit accommodation for 2person completed except electrification.				
				5. B/Barrack - 2Nos.				B/Barrack - 2Nos.		B/Barrack - 2Nos.		B/Barrack - 2Nos.				
		<b>4059 (PW) &amp; HOUSING Grand Total =</b>			<b>3923.29</b>				<b>3923.79</b>		<b>3896.01</b>		<b>3923.29</b>	<b>3923.29</b>	<b>3923.29</b>	