

Utilization Certificate against CRF (Normal)
(During the year 2007-08 upto September/2007)

FORM - II									
Progress Report of Works Executed from Central Road Fund (Normal)									
Report for the Quarter Ending September 2007									
Sl. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Physical Progress in %		
							upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4		6	7	8	9	10
1	Approach road to V.K.V. school at Along	6.00 Km	98.88	No. NH-12031/149/2001/Ar./CRF/NH-10 Dtd. 23.10.2001.	98.85	19/02/2002			Completed
2	Construction of Steel bridge over River Sigen	52 mtr span	184.78	No. NH-12031/144/2001/Ar./CRF/NH-10 Dtd. 23.10.2001.	183.76	18/02/2002			100%
3	Steel truss girder Bridge over river Dibang at Anini	150 mtr span	434.88	NH-12031/160/2001/AR/CRF/NH-10 dt.23/10/01	442.00	22/02/02			
	Scope of work								
	SSI	1 Job							
	1) Consultancy for design and drawing	1 Job					100%		100%
	2)Sub structure	1 No.					100%		100%
	3)Superstructure								
	a) Design, Supply and fabrication of arch Bridge						100%		
	b) Transportation						100%		
	c) Fabrication & supply of hanger/pin bearing						100%		100%
	d) Erection								25%
	e)Bolting								25%
	f)Painting								
	g)Approach slab								
4	Construction of Mebo-Dholla road (Ph-1)		1005.50	No. NH-12031/158/2001/Ar./CRF/NH-10 Dtd. 23.10.2001.	1081.00	22/02/2002			
	Scope of work								
	a) New Emb.	4.405 km					100%		100%
	b) Widening	4.38 km					46%		46%
	c) Bridge approaches								
	i) Sibiya -	290 mtr					100%		100%
	ii) Seram	295 mtr							
	iii) Tara Tamak	300 mtr					20%		20%

Sl. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Physical Progress in %		
							upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4		6	7	8	9	10
	d) River Training Work								
	i) Sibiya	330 mtr					76%		76%
	ii) Seram	320 mtr					100%		100%
	iii) Tara Tamuk	320 mtr					63%		63%
	e) Soling (WBM-I)	5.28 km					100%		100%
	f) Metalling (WBM-III)	11.82 km					100%		100%
	g) Carpetting	14.378 km					99%		99%
	h) RCC Slab Culvert								
	2 mtr span	4 Nos.					100%		100%
	4 mtr span	2 Nos.					100%		100%
	6 mtr span	2 Nos.					100%		100%
	i) Temp. accom.-	1250 sqm					100%		100%
	j) Steel Bridge								
	i) River T/Tamak-110mtr	110 mtr					well casting		well casting
	ii) River Seram - 110mtr	110 mtr							
	iii) River Sibiya - 55 mtr	55 mtr					35%		35%
5	Roing - Shantipur Road	21.50 Km	482.50	No.NH-12031/157/01/ AR/CRF/NH-10	528.76	21/03/2005			Completed
6	C/o Chowkham -Tezu road via Alubari & Digaru ghat C/o RCC Bridge over river Bereng	80 mtr Span	208.54	No.NH-12031/143/01/ AR/CRF/NH-10 dtd. 27/05/2002					
	Scope of work								
	1) SSI	1 Job					100%		100%
	2) Abutment	2 Nos.							
	a) Left steining						13.60m		13.60m
	b) Right steining						11.50m		11.50m
	c) Sinking of leftbank well						17.00m		17.00m
	d) Sinking of right bank well						13.10m		13.10m
	e) Bottom plug of L/B well						100%		100%
	f) Bottom plug of R/B well						100%		100%
	g) Left bank abutment well cap						100%		100%
	h) Right bank abutment well cap								
	3) Pier	1 Nos.							
	a) RCC Work						13.60m		13.60m

Sl. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Physical Progress in %		
							upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4		6	7	8	9	10
	b) Sinking						12.12m		12.12m
	4) W/Wall	4 Nos.							
	5) RCC S/Structure	80 mtr							
	6 R/Training & protection work	520 mtr					50%		50%
	7) Approach Road	200 mtr							
	8)Machinery and equipment	Job					100%		100%
7	Patum Rungong Road	22.00 Km	719.00	No.NH-12031/146/ 01/ AR-P/CRF/NH-10 dtd. 27/08/2002	762.30	10/12/2002			
	Scope of work								
	Impvt. of geometrics	3.028 km					100%		100%
	Soling	13.72 km					100%		100%
	Metalling	20.70 km					100%		100%
	Carpeting	20.93 km					28.24%		28.24%
	Slab culvert 1m span	50 Nos.					100%		100%
	Slab culvert 2m span	15 Nos.					100%		100%
	Slab culvert 6m span	1 Nos.					100%		100%
	Road side drain	9.50 km					24%		24%
	R/Wall	645 mtr					100%		100%
	B/wall	430 mtr					91%		91%
	Re-alignment	266 mtr					98%		98%
	T & P								
	Road Roller	1 Nos.					100%		100%
	Inspection Vehicle	1 Nos.					100%		100%
8	By pass road to Roing township	8.20 km	288.45	No.NH-12031/141/ 01/ Ar-P/CRF/NH-10 dtd. 28/11/2002	288.45	11/02/2003			
	Scope of work								
	1) Road formation								
	i) J/Cutting	7.26 km					100%		100%
	ii) E/Work	7.26 km					100%		100%
	2) Pavement								
	i) WBM-I	7.26 km					100%		100%
	ii) WBM-II	7.26 km					100%		100%
	iii) WBM-III	7.26 km					100%		100%
	iv) Carpeting	7.26 km					100%		100%
	3) Slab culvert 2m span	27 Nos.					100%		100%
	4) Road sign								
	i) Traffic sign Boards	65 Nos.					100%		100%

Sl. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Physical Progress in %		
							upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4		6	7	8	9	10
	ii) Km stone	9 Nos.					100%		100%
	5) T & P								
	i) Tata Tippper	1 No.					100%		100%
	ii) R/Roller	1 No.					100%		100%
	iii) Inspection vehicle	1 No.					100%		100%
	iv) Tractor with trailer	1 No.					100%		100%
	v) Hot mix plant						100%		100%
9	C/o Along - Kaying BRTF road to Donyi Polo Degree College at Kamki	4.78 km	42.68	No.NH-28014/16/98/ Ar-P/OR dtd. 28/7/2000	42.68	27-08-01			Completed
10	C/o PSC girder and RCC slab composite bridge over river Buri - Dihing (Span 120 mtr)	120 mtr	305.88	NH-12031/150/2001 /Ar./CRF/ NH-10 Dated 28.03.2003.	334.05	27/7/2003	15%		15%
11	Construction of Mebo-Dholla road (Ph-II)	36.70 Km	345.18	No.NH-12031/12/2004/Ar.P/CRF/NH-10 Dtd. 27.02.2004	363.35	25/06/04			
	Scope of work								
	a) New Embankment	2.215 km					2.00km	0.22km	2.22km
	b) Widening	8.64 km					5.51km		5.51km
	c) Soling(WBM-I)	2.497 km					2.20km	0.29km	2.49km
	d) Metalling(WBM-II)	14.727 km					4.00km	1.29km	5.29km
	e) Carpeting	21.88 km					5.00km	0.30km	5.30km
	f) Slab culverts								
	i) 2m span	12 Nos.					6nos		6.00nos
	ii) 4 m span	7 Nos.					1nos		1.00no
12	Impvt.of Yingkiong Township Road.	20.00 Km	230.00	No.NH-12031/43/2004/Ar.P/CRF/NH-10 Dtd. 31.03.2005	227.49	07-08-05			
	Scope of work								
	F/Cutting	1 km					58.50%		58.50%
	Widening	1 km					100.00%		100.00%
	Soling	4 km					60.00%		60.00%
	WBM-II	4 km					75.00%		75.00%
	WBM-III	4 km					75.00%		75.00%
	Carpeting	4 km					67.50%		67.50%

Sl. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Physical Progress in %		
							upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4		6	7	8	9	10
	Recarpeting	3.607 km					100.00%		100.00%
	CC Drain	2 km					110.00%		110.00%
	Slab culvert-1m span	4 Nos.					100.00%		100.00%
	Slab culvert-2m span	6 Nos.					100.00%		100.00%
	RCC Bridge	1 No.							
	R,Wall/B.Wall	200 mtr					100.00%		100.00%
13	Impvt. Of Jirdin VKV Road to JNV School at Taraso Mobuk.	7.75 Km	152.48	No.NH-12031/26 2004/Ar.P/CRF/NH-10 Dtd. 31.03.2005	158.57	07-06-05			
	Scope of works								
	a)Impvt. of geometrics	0.392 km					100.00%		100.00%
	b) Soling	1.633 km					100.00%		100.00%
	c)Metalling	5.485 km					100.00%		100.00%
	d)Carpeting	7.485 km					100.00%		100.00%
	e) RCC S/Culvert 1m span	13 Nos.					100.00%		100.00%
	f)Road side drain=80m	150 mtr					100.00%		100.00%
	R/Wall	150 mtr					100.00%		100.00%
14	Extension and resurfacing of Basar township road	18.71 Km	244.80	No.NH-12031/29 2004/Ar.P/CRF/NH-10 Dtd. 26.05.2006					
	Scope of works								
	a) WBM-I	4.81 km					2.50km	0.96km	3.46km
	b) WBM-II	8.015 km					4.00km	1.51km	5.51km
	c) BT	9.465 km							
	d) Resurfacing	9.261 km					3.00km	1.00km	4.00km
	e) Pucca drain	8.106 km					1.40km	0.10km	1.50km
	f) RCC Slab culvert	28 Nos.							
15	Impvt / Constn. of road from Puchigeko to Sikiputu via Angolomdak, Pegalomdak and Gichi	6.80 km	325.07	No.NH-12031/29 2004/Ar.P/CRF/NH-10 Dtd. 26.05.2006	354.52	04-03-07			
	Scope of works								
	a) FC	1.25 km					1.40km	0.20km	1.60km
	b) Wideing	6.80 km					4.50km	0.05km	4.55km
	c) RCC Slab culvert								
	1 mtr span	8 Nos.							
	2 mtr span	10 Nos.							

Sl. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Physical Progress in %		
							upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4		6	7	8	9	10
	3 mtr span	4 Nos.							
	6 mtr span	1 No.							
	d) R/B wall	330 mtr							
	e) Kutcha drain	11 km							
	f) WBM-I & II	21 km							
16	Costruction of Rima - Motongsa road (18.30km) (Ph-I : 0 to 7.00km).	18.30 km	500.00	NH-12031/ 29/ 2004 /Ar./ CRF/ NH-10 Dtd. 30.03.2007.					
17	Improvement of Tuting Township Road	3.45 km	51.71	NH.12031/29/2004/ /Ar.P/CRF/NH-10					
18	Re-surfacing of Road at Itanagar under Circle Division A & B	18.70 km	147.81	No.NH-12031/148/ 01/ AR-P/CRF/NH-10 dtd. 27/05/2002					Completed
19	Parking space near R.K. Mission Hospital Itanagar on NH-52 'A'		9.36	No.NH-12031/151/ 01/ AR-P/CRF/NH-10 dtd. 17/04/2002					Completed
20	Approach road to DC Office at Yupia (Ph-I)	1.14 km	89.40	No.NH-12031/151/ 01/ AR-P/CRF/NH-10 dtd. 17/04/2002					Completed
21	Bypass road to Bomdila township from BRTF road via New Bomdila	7.80 km	314.75	No.NH-12031/145/ 01/ AR-P/CRF/NH-10 dtd. 27/05/2002	307.54				
	Scope of works								
	Widening	4.10 km					3.87km		3.87km
	R/Wall & B wall	706.00 mtr					550m		550m
	Slab culvert 1m span	20 Nos.					19nos		19nos
	Slab culvert 3m span	2 Nos.					2nos		2nos
	WBM-I	3.80 km					6.30km		6.30km
	WBM-II	4.80 km					3.83km		3.83km
	WBM-III	7.80 km					6.30km		6.30km

Sl. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Physical Progress in %		
							upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4		6	7	8	9	10
	Carpeting	7.80 km					5.50km		5.50km
	Cc drain	7.757 km					1.03m		1.03m
22	Impvt. & upgradation of bypass from Bomdir on BRTF road to District Headquater at Tawang	9.609 km	188.79	No.NH-12031/142/01/ AR-P/CRF/NH-10 dtd. 27/05/2002	---				
	Scope of works								
	Widening	4.80 km					100.00%		100.00%
	WBM-I	5.036 km					100.00%		100.00%
	WBM-II	5.036 km					100.00%		100.00%
	WBM-III	5.036 km					100.00%		100.00%
	Carpeting	2.673 km					100.00%		100.00%
	Recarpeting	2.836 km					100.00%		100.00%
	Slab culvert 1m span	4 Nos.					100.00%		100.00%
	Slab culvert 2m span	4 Nos.					100.00%		100.00%
	R/Wall	125 mtr					100.00%		100.00%
	Drain	0.96 km					100.00%		100.00%
23	C/o Double lane approach road to Arunachal University at Rono Hill, Doimukh	2.36 km	117.95	No.NH-28014/16/98/ Ar-P dtd. 10/6/99					Completed
24	C/o Bailey Bridge over river Konko Nallah (20 m span) including approach and rain etc. of the approach road to Sangge Lhaden Sports School Complex (1.10 Km) at Chimpu, Itanagar.	20 mtr	120.23	NH-12031/147/2001 /Ar./CRF/ NH-10 Dated 28.03.2003.					Completed
25	Improvement of Naharlagun Township roads.	18.94 km	292.72	NH-12031/147/2001 /Ar./CRF/ NH-10 Dated 28.03.2003.					Completed
26	C/o Double lane road to	2.36 km	114.56	NH-12031/139/2001					Completed

Sl. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Physical Progress in %		
							upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4		6	7	8	9	10
	Arunachal University at Rono Hill, Doimukh (Pavement & Supplementary Works = 2.36 km)			/Ar./CRF/ NH-10 Dated 28.03.2003.					
27	Improvement of road from dirang - Tawang road to Gonpatcher to connect NRC on Yak	13.10 km	327.39	NH/12031/7/2004 /Ar.P/CRF/NH-10 Dated 27.02.2004.	313.46				
	Scope of works								
	WBM-II	13.10 km					9.74km	1.01km	10.75km
	WBM-III						9.56km	0.94km	10.50km
	Carpeting	13.10 km					6.70km	3.40km	10.10km
	Widening						0.05km		0.05km
	Culvert-1m span	15 Nos.					20nos		20m
	Retaining wall/breast wall	318 mtr					318m		318m
	CC drain	2500 mtr							
	Temp accommodation	1 No.					1 no		1 no
	Special T&P								
	a) Truck	1 No.							
	b) Roller	1 No.							
28	C/O Road from Khenewa CO Hq.to Seppa - Chyangtajo via Purdung and Pakke vill.	15.00 Km	581.00	No.NH-12031/15/ 2004/Ar.P/CRF/NH-10 Dtd. 27.02.2004	581.00				
	Scope of works								
	Widening	12 km					12.00km		
	Side drain	15 km							
	Culvert 1.5 m span	61 Nos.					30nos		
	Culvert 4 m span	2 Nos.					6nos		
	Culvert 6 m span	4 Nos.					4nos		
	R/wall 3m height	600 mtr					80m		
	Soling	15 km					7.30km	7.70km	15.00km
	Metalling	15 km							
	Carpeting	15 km							
	Km stone and road sign	15 km							

Sl. No.	Name of Work	Length (Km) / M (For bridges)	Amount of Administrative Approval (Rs. in lakh)	AA No. and Date	Amount of Technical Sanction	Dated of Sanction	Physical Progress in %		
							upto the end of previous year	During the year	Total Progress upto the end of the Quarter
1	2	3	4		6	7	8	9	10
29	C/O Road from Bat on Itanagar to Jote road to Chimi via Mugli - Pop.	7.50 Km	396.39	No.NH-12031/29/2004/Ar.P/CRF/NH-10 Dtd. 31.03.2005	400.00	29/06/2005			
	Scope of works								
	Formation cutting	7.50 km							
	Soling	7.50 km							
	Metalling	7.50 km							
	Carpetting	7.50 km							
	RCC culvert								
	RCC bridge 12 mtr span	1 No.							
	Retaining wall								
30	Impvt./Co of road from Dha Hill on Tamen Tali road to Gangte via Lapte.	13.00 Km	839.00	No.NH-12031/26/2005/Ar.P/CRF/NH-10 Dtd. 31.03.2005	827.13	16/06/2005			
	Scope of works								
	Formation Cutting						9.60 km		9.60 km
	Widening						3.50 km		3.50 km
31	Impvt./Extn of Sagalee township road	5.975 km	528.58	No.NH-12031/29/2004/Ar.P/CRF/NH-10 Dtd. 26.05.2006			10%		10%
32	C/o bypass road from BRTF road to VKV School via General ground, SSB colony and HSS in Arunachal Pradesh at Koloriang		286.00	No.NH-12031/29/2004/Ar.P/CRF/NH-10 Dtd. 26.05.2006	282.69		F/Cutting S/C 2m span	1.50km 2nos	1.50km 2nos
33	Improvement and up-gradation of road network Lumla Township road (15.095 km)		797.00	NH.12031/29/2004/ /Ar.P/CRF/NH-10 dtd.31.03.2007		31-03-07			
	Scope of works								
	Formation cutting	4.975 km							
	GSB	7 km							
	WBM-II	14.969 km							
	WBM-III	14.969 km							

FORM - III									
Expenditure Report of Works Executed from Central Road Fund									
State : Arunachal Pradesh								Month : September 2007	
Sl. No.	Name of the Project	Job No.	Amount of Central assistance approved	Progressive total of funds released upto end of the previous financial year	Total expenditure incurred against the work upto the end of previous financial year	Expenditure from 1 st April of the year under report to the end to the previous month	Expenditure during the month to which the return relates	Total Columns 6, 7 and 8	Remarks (if any)
1	2	3	4	5	6	7	8	9	10
1	Approach road to V.K.V. school at Along	AR/CRF/2001-02-'02	98.88		105.35			105.35	Completed
2	Construction of Steel bridge over River Sigen	AR/CRF/2001-02-'01	184.78		194.76			194.76	100%
3	Steel truss girder Bridge over river Dibang at Anini	AR/CRF/2001-02-'05	434.88		474.91		-4.61	470.30	
4	Construction of Mebo - Dholla road (Ph-1)	AR/CRF/2001-02-'04	1005.50		795.64		-44.68	750.96	
5	Roing - Shantipur Road	AR/CRF/2001-02-'03	482.50		528.76			528.76	Completed
6	C/o Chowkham -Tezu road via Alubari & Digaru ghat C/o RCC Bridge over river Bereng	AR/CRF/2002-03-'09	208.54		187.75		-12.59	175.16	
7	Patum Rumgong Road	AR/CRF/2002-03-'12	719.00		788.93			788.93	
8	By pass road to Roing township		288.45		308.78		0.92	309.70	Completed
9	C/o Along - Kaying BRTF road to Donyi Polo Degree College at Kamki		42.68		42.68			42.68	Completed
10	C/o PSC girder and RCC slab composite bridge over river Buri - Dihing (Span 120 mtr)	AR/CRF/2002-03-'10	305.88		150.71		1.31	152.02	

Sl. No.	Name of the Project	Job No.	Amount of Central assistance approved	Progressive total of funds released upto end of the previous financial year	Total expenditure incurred against the work upto the end of previous financial year	Expenditure from 1 st April of the year under report to the end to the previous month	Expenditure during the month to which the return relates	Total Columns 6, 7 and 8	Remarks (if any)
1	2	3	4	5	6	7	8	9	10
11	Construction of Mebo - Dholla road (Ph-II)	AR/CRF/ 2002-03-'19	345.18		171.40		25.18	196.58	
12	Impvt.of Yingkiong Township Road.	AR/CRF/ 2002-03-'23	230.00		230.00			230.00	
13	Impvt. Of Jirdin VKV Road to JNV School at Taraso Mobuk.	AR/CRF/ 2004-05-'22	152.48		174.01			174.01	
14	Extension and resurfacing of Basar township road	AR/CRF/ 2006-07-'26	244.80		124.69		43.35	168.04	
15	Impvt / Constn. of road from Puchigecko to Sikiputu via Angolomdak, Pegalomdak and Gichi	AR/CRF/ 2006-07-'27	325.07		93.62		7.99	101.61	
16	Costruction of Rima - Motongsa road (18.30km) (Ph-I : 0 to 7.00km).	CRF/Ar.P/ 06-07-32	500.00				1.09	1.09	
17	Improvement of Tuting Township Road	CRF/Ar.P/ 06-07-30	51.71						
18	Re-surfacing of Road at Itanagar under Circle Division A & B	AR/CRF/ 2002-03-'11	147.81		147.53			147.53	Completed
19	Parking space near R.K. Mission Hospital Itanagar on NH-52 'A'	AR/CRF/ 2002-03-'06	9.36		9.36			9.36	Completed

Sl. No.	Name of the Project	Job No.	Amount of Central assistance approved	Progressive total of funds released upto end of the previous financial year	Total expenditure incurred against the work upto the end of previous financial year	Expenditure from 1 st April of the year under report to the end to the previous month	Expenditure during the month to which the return relates	Total Columns 6, 7 and 8	Remarks (if any)
1	2	3	4	5	6	7	8	9	10
20	Approach road to DC Office at Yupia (Ph-I)	AR/CRF/ 2002-03-07	89.40		93.87			93.87	Completed
21	Bypass road to Bomdila township from BRTF road via New Bomdila	AR/CRF/ 2002-03-10	314.75		313.91		7.45	321.36	
22	Impvt. & upgradation of bypass from Bomdir on BRTF road to District Headquater at Tawang	AR/CRF/ 2002-03-08	188.79		188.85			188.85	Completed
23	C/o Double lane approach road to Arunachal University at Rono Hill, Doimukh		117.95		117.89			117.89	Completed
24	C/o Bailey Bridge over river Konko Nallah (20 m span) including approach and rain etc. of the approach road to Sangge Lhaden Sports School Complex (1.10 Km) at Chimpu, Itanagar.	AR/CRF/ 2002-03-09	120.23		132.31			132.31	Completed
25	Improvement of Naharlagun Township roads.	AR/CRF/ 2002-03-07	292.72		320.61			320.61	Completed
26	C/o Double lane road to Arunachal University at Rono Hill, Doimukh (Pavement & Supplementary Works = 2.36 km)	AR/CRF/ 2002-03-08	114.56		133.67			133.67	Completed

Sl. No.	Name of the Project	Job No.	Amount of Central assistance approved	Progressive total of funds released upto end of the previous financial year	Total expenditure incurred against the work upto the end of previous financial year	Expenditure from 1 st April of the year under report to the end to the previous month	Expenditure during the month to which the return relates	Total Columns 6, 7 and 8	Remarks (if any)
1	2	3	4	5	6	7	8	9	10
27	Improvement of road from Dirang - Tawang road to Gonpacher to connect NRC on Yak	AR/CRF/ 2003-04-'18	327.39		275.71		25.22	300.93	
28	C/O Road from Khenewa CO Hq.to Seppa - Chyangtajo via Purdung and Pakke vill.	AR/CRF/ 2003-04-'20	581.00		315.00		17.13	332.13	
29	C/O Road from Bat on Itanagar to Jote road to Chimi via Mugli - Pop.	AR/CRF/ 2004-05-'24	396.39		300.00			300.00	
30	Impvt./Co of road from Dha Hill on Tamen Tali road to Gangte via Lapte.	AR/CRF/ 2004-05-'21	839.00		364.78		300.00	664.78	
31	Impvt./Extn of Sagalee township road	AR/CRF/ 2006-07-'25	528.58		115.00		78.02	193.02	
32	C/o bypass road from BRTF road to VKV School via General ground, SSB colony and HSS in Arunachal Pradesh at Koloriang	AR/CRF/ 2006-07-'28	286.00		60.00		28.02	88.02	
33	Improvement and up-gradation of road network Lumla Township road (15.095 km)	CRF/Ar.P/ 06-07-34	797.00						
34	C/o road from Pai to Pinegroove (20 km) Phase-I (0.00 - 5 .00 km)	CRF/Ar.P/ 06-07-35	500.00						

Format-III

Sl. No.	Name of the Project	Job No.	Amount of Central assistance approved	Progressive total of funds released upto end of the previous financial year	Total expenditure incurred against the work upto the end of previous financial year	Expenditure from 1 st April of the year under report to the end to the previous month	Expenditure during the month to which the return relates	Total Columns 6, 7 and 8	Remarks (if any)	
1	2	3	4	5	6	7	8	9	10	
35	Improvement of Naharlagun Township Roads Phase-II	CRF/Ar.P/06-07-33	500.00				13.28	13.28		
36	C/o approach road to VKV at Dobi in Lower Subansiri District, Ziro	CRF/Ar.P/06-07-31	65.46				1.79	1.79		
38	Improvement of Road from De-delo to Leporiaing in Ar.P		628.60				7.16	7.16		
Total =			12465.32	0.00	7260.48	0.00	496.03	7756.51		
<p align="center">Sr. Finance & Accounts Officer Office of the Chief Engineer (EZ) PWD: Itanagar-791111 Arunachal pradesh</p>										
							Chief Engineer(EZ) PWD: Itanagar-791111 Arunachal pradesh			

Annexure-II

UTILISATION CERTIFICATE

It is to certify that, an amount of Rs. 58.6068 crores released by the Ministry of Road Transport and Highways to the State of Arunachal Pradesh on sanctioned ongoing CRF schemes since inception upto June/2006 (**Annexure-A**). The Utilisation Certificate for a total amount of Rs. 72.6048 crores upto March/2007 (excluding the Inter State Road and E & I Road) on the basis of fund provision kept in the A.O.P, had already been submitted to the Ministry.

Now, the Utilisation Certificate for the **expenditure of Rs. 4.9603 crores** which has been spent during the period from 01/04/2007 to 30/09/2007 on works sanctioned under Central Road Fund is submitted herewith.

With this, the total Utilisation Certificate amount since inception upto 30/09/2007 is enhanced from Rs. 72.6048 crores to Rs. 77.5651 crores under normal CRF schemes.

It is further certified that, expenditure have been incurred on sanctioned works only and not exceeded the sanctioned cost of individual works.



**Chief Engineer (EZ),
PWD, Arunachal Pradesh,
Itanagar.**

Countersigned by

**Commissioner (PWD),
Govt. of Arunachal Pradesh,
Itanagar.**

Uploaded on 29-11-2007