

Public Works Department Arunachal Pradesh



**STATUS OF NEC PROJECTS UNDER PWD
AS ON 31-03-2018**

NEC ROAD PROJECTS

ON - GOING ROADS PROJECTS of 2017-18

- SEPPA - CHAYANGTAJO ROAD (81 Km) - 2006-07
- LONGDING - NOKAJAN ROAD (9.81 Km) - 2009-10
- TAMEN - DOLLUNGMIKH ROAD (107 Km) - 2010-11
- PAKKE - SEIJOSA - ITAKHOLA ROAD (62 Km) - 2015-16
- BORDUMSA - BORKHET ROAD (11.50 Km) - 2017-18
- NACHO BRTF ROAD TO KOBIA VILL (10 Km) – 2017-18

SUMMARY OF ON-GOING ROAD SCHEMES

- A. Total cost of 06 Nos. of schemes : Rs. 53724.00 Lacs**
- B. Total Fund released till March'18 : Rs. 34342.70 Lacs**
- C. Total Expenditure till March'18 : Rs. 29224.65 Lacs**
- D. UC submitted : Rs. 28417.00Lacs**
- E. Balance sanction amount (A- B) : Rs. 19381.30 Lacs**

(11th Plan – 2006 - 07)

NAME OF PROJECT : C/o & Improvement of Seppa- Chyangtajo Road (81 Km)

SANCTION NO. & DATE : NEC/T&C/Approval/Arunachal Pradesh/16-17/11 Dtd. 23/01/2017

AMOUNT : Rs. 17252.00 lakhs (RE) (CS : Rs. 15526.80 lakhs & SS : Rs. 1725.20 lakhs) (Financial figures in lakhs)

Cumulative Funds Released till March 2018		Scope of Work		Progressive Achievement upto 3/2018		Target for 2018-19		Achievement During 2018-19		Cumulative Achievement upto 3/2019		UC Status/ Remarks
		Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	
C/S	13800.00	J/ Clearance- 83.54 Km	17252.00	75.99Km	11823.95							UC submitted for Rs 11800.00 lakhs
S/S	1155.00	F/ Cutting- 7.54 Km		4.00 Km								
Total	14955.00	Widening-83.54 Km		74.10 Km								
		Sub Grade- 83.54 Km		76.00 Km								
		G.S.B.-83.54 Km		74.80 Km								
		WBM-I-83.54Km		74.80 Km								
		WBM-II-83.54 Km		65.50 Km								
		WBM-III-83.54 Km		65.50 Km								
		B/Topping-83.54Km		32.50 Km								
		R & B Wall- 2300.00 Mtr		505.00 Mtr								
		Culverts (various spans)-349Nos.		216 Nos								
		Bridge (various spans)- 05 Nos		4 Nos. compltd								
		CC Drain- 82.54Km		74.10								

Photographs showing the achievements on Seppa Chayangtajo Road under NEC



Widening Hard Rock 36.800 Km



Widening Hard Rock 38.205 Km



WBM-III Layer



WBM-III Layer

Photographs showing the achievements on Seppa Chayangtajo Road under NEC



RCC Slab Culvert(3m Span)



Breast Wall



RCC Bridge (40 Mtr. Span) 1.850 Km



RCC Bridge (40 Mtr. Span) 18.100 Km

SEPPA CHYANGTAJO ROAD UNDER NEC



WBM IN PROGRESS

**Photographs showing the achievements on Seppa Chayangtajo Road
under NEC**



Black Topping

SEPPA CHYANGTAJO ROAD UNDER NEC



RCC BRIDGE (40 MTR. SPAN) AT CH 1.850 KM



BLACK TOPPED SURFACE

(11th Plan – 2009 – 10)

NAME OF PROJECT : Longding – Nokajan Road (9.81 Km)

**SANCTION NO. & DATE : NEC(T&C)/Approval/10/18 dated :- 25/03/2010 &
RE – NEC(T&C)/APPROVAL/2015-16/08 dated :- 28/03/2016.**

AMOUNT : Rs. 3397 lakhs RE (CS : Rs. 3057.30 lakhs & SS : Rs. 339.70 lakhs) *(Financial figures in lakhs)*

Cumulative Funds Released		Scope of Work			Progressive Achievement upto 3/2018		Target for 2018-19		Achievement drg 2018-19		Cumulative Achievement 03/19		UC Status/ Remarks
		Phy.	Rate	Fin.			Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	
CS (2010-11)	600.00	F/Cutting-9.81 Km	-	3397.00	9.81	3397.00							PCR & UC being Submtd by June'18
CS (2011-12)	1500.00	Widening-5.02 Km	-		5.02								
CS (2015-16)	200.00	Re-grading-9.81 Km	-		9.81								
CS (2016-17)	500.00	G.S.B. -9.81 Km	-		9.81								
SS (2010-11)	34.39	WBM-II-9.81 Km	30.13		9.81								
SS (2011-12)	36.20	WBM-III-9.81 Km	23.68		9.81								
SS (2013-14)	165.00	B/Topping-9.81 Km	18.53		9.81								
SS (2015-16)	66.00	CC Drain-9.81 Km	3.55		8.92								
SS (2016-17)	38.11	R&B Wall-516 Mtr-	0.20		516								
CS (2017-18)	257.30	Culverts-47 Nos	10.83		45								
Total	3397.00	Bridges-1/40 Mtr	-		1/40								

LONGDING - NOKAJAN ROAD



RCC BRIDGE 40 MTR SPAN OVER TISSING RIVER.

LONGDING - NOKAJAN ROAD
SH : RCC BRIDGE- 40.00 MTR SPAN



LONGDING - NOKAJAN ROAD
SH : BLACKTOPPING



LONGDING - NOKAJAN ROAD
SH : SLAB CULVERTS & PROTECTION WORKS





CH:- 0.200 KM (6 MTR SPAN)



CH:- 4.021 KM (6 MTR SPAN)

LONGDING - NOKAJAN ROAD
SH : R & B WALL



(11th Plan – 2010-11)

NAME OF PROJECT : C/o Tamen- Dollungmukh Road (107.00 Km)

SANCTION NO. & DATE : NEC(T&C)/Approval/2010-11 Dtd. 16/12/10

AMOUNT : Rs. 13962.00 lakhs (CS : Rs12565.80 lakhs & SS : Rs. 1396.20 lakhs)

(Financial figures in lakhs)

Cumulative Funds Released till March 2018		Scope of Work		Progressive Achievement Upto 3/2018		Target for 2018-19		Achievement During 2018-19		Cumulative Achievement upto 3/2019		UC Status/ Remarks
		Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	
C/S:	11200.00	Formation Cutting	106.20 Km	13962.00	66.47	12370.00						UC submitted for : Rs 11200.00 Lacs SS: 1020.00 Lacs Consultancy for Prep of RE DPR awarded to M/S Alliance Engg & Consultancy, Ghy
S/S:	1170.00	GSB	105.72 Km		59.12							
Tot:	12370.00	WBM- II	105.72 Km		35.10							
		WBM- III	105.72 Km		13.10							
		B/topping	105.72 Km		-							
		HP Culvert (S/row)	395 Nos		32							
		HP Culvert (D/row)	35 Nos		-							
		Slab Culvert (1, 2, 6 mtr span)	11 Nos		4							
		Retaining & Breast Wall	9168.00 Mtr		1034.40							
		Bridges	13 Nos		1 No bridge compltd & 2 nos bridge in progress							

C/O TAMEN-DOLLUNG MUKH ROAD (107.00 KM)



Formation Cutting



C/O TAMEN-DOLLUNG MUKH ROAD (107.00 KM)



Formation Cutting



C/O TAMEN-DOLLUNG Mukh ROAD (107.00 KM)



C/o. Tamen Dollungmukh Road (107 Km) under NEC (SH : - Pavement)

Pavement works in progress

C/O TAMEN-DOLLUNGMAKH ROAD (107.00 KM)



RCC Bridge over Pha



Pavement works in progress

(Financial figures in lakhs)

Cumulative Funds Released till March'2018		Scope of Work		Progressive Achievement Upto 3/2018		Target for 2018-19		Achievement During 2018-19		Cumulative Achievement upto 3/2019		UC Status/ Remarks
CS	2600.00	Dismantling	62.00 Km	16616.00	25 Km	1100.00	62.00					UC for Rs 1000 lakhs submttd
SS	100.00	Earth Work	62.00 Km		21.50		62.00					
Total	2700.00	Sub-base and base	62.00 Km		11.20		62.00					
		WBM-II	62.00 Km		-		62.00					
		WBM-III	62.00 Km				62.00					
		Bituminous works	62.00 Km				62.00					
		RCC bridge (various span)	15 Nos		Sub soil Investgn & struc. Desn & drawngs compltd							
		RCC S/Culvert (various span)	235 Nos.									
		R/ Wall	2775 Mtr		210 .00							
		Pucca Drain	4549 Mtr									

Photographs showing the achievements on Pakke-Sijosa-Itakhola Road under NEC



Photographs showing the achievements on Pakke-Sijosa-Itakhola Road under NEC



NAME OF PROJECT : C/o Road from Nacho BRTF Road to Koba village under Nacho Circle (10 Km)

AMOUNT : Rs. 1297 lakhs (CS : Rs. 1167.00 lakhs & SS : Rs 130 lakhs)

Cumulative Funds Released till March 2018		Scope of Work		Progressive Achievement Upto 3/2018		Target During 2018-19		Achievement During 2018-19		Cumulative Achievement upto 3/2019		UC Status/ Remarks
CS	467.00	F/Cutting	7.50 Km	1297.00	7.50	513.70					UC being submttd by May end 2018	
SS	46.70	WBM-I	7.50 Km									
Total	513.70	WBM-II	7.50 Km									
		WBM-III	7.50 Km									
		B/ Topping	7.50 Km									
		R/Wall	90 Mtr		90.00							
		RCC S/Culvert (1 Mtr span)	32 Nos.		13							
		Drain	7.5 Km		7.50							

NEC (2017- 18)

NAME OF PROJECT : Impvt of road from Bordumsa to Borkhet (11.50 Km)

SANCTION NO. & DATE : NEC(T&C)/Approval/Ar P/2017-18/1 dt 10.4.2017

AMOUNT : Rs. 1130.00 lakhs (CS : Rs. 1017.00 lakhs & SS : Rs 113.00 lakhs)

(Financial figures in lakhs)

Cumulative Funds Released		Scope of Work				Progressive Achievement Upto 3/2018		Target for 2018-19		Achievement During 2018-19		Cumulative Achievement Till 03/19		UC Status/ Remarks
		Phy.		Rate	Fin.	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	
CS	407.00	Earth Work	11.50 Km	25.10	1200.00	E/W in Prog	20.00							
		Sub Grade	11.50 Km	2.46		-								
		WBM-III	11.50 Km	18.747		-								
		B/ Topping	11.50 Km	12.79		-								
		RCC S/Culvert (2 Mtr span)	33 Nos.	11.79		-								

Improvement of road from Bordumsa to Borkhet (11.50 Km)



Earth work in progress

**NEC SCHEMES OF NON PWD
DEPARTMENTS UNDER EASTERN
ZONE**

(11th Plan – 2010-11)

NAME OF PROJECT : C/o Girls Hostel & Teacher quarters at Borduria
SH : (Type-IV-2 Nos & Type-III-10 Nos)

SANCTION NO. & DATE : NEC/HRD/SPORTS/113/2010 dated :- 25/03/2011

AMOUNT : Rs. 432.00 lakhs (CS : Rs. 388.80 Lakh & SS : Rs. 43.20 Lakh) (Financial figures in lakhs)

Funds Released till March 2018		Scope of Work		Progressive Achievement Upto 3/2018		Target During 2018-19		Achievement During 2018-19		Cumulative Achievement Till 03/19		Remarks
		Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	
CS-	300.00	Girls Hostel	1 No	432.00	Roofin g work in Progr ess	294.36						UC submitted for Rs 294.36 lakhs Rs. 48.84 lakh is unspent
SS-	43.20	T-III (D/S)	8 Nos		4 Nos							
Total	343.20	T-III (S/S)	2 Nos		-							
		T-IV	2 Nos		2 Nos							
		Approach Road	0.50 Km		0.50 Km							
		R/Wall	22.00 Mtr		22.00 Mtr							
		Boundary wall	1008.47 Mtr		350.00 Mtr							

C/O GIRLS HOSTEL & TEACHER QUARTERS AT BORDURIA



T – IV - 2 UNIT



T - III – 4 UNIT

C/O GIRLS HOSTEL & TEACHER QUARTERS AT BORDURIA.



GIRLS HOSTEL IN PROGRESS

(12th Plan – 2015-16)

**NAME OF PROJECT : C/o Outdoor Stadium and Boundary Wall at Govt. H. S. School,
Kanubari under Longding District.**

SANCTION NO. & DATE : SYA/EC/622/2012-13, dated :- 13/01/2016

AMOUNT : Rs. 243.03 lakhs (CS : Rs. 218.73 lakhs & SS : Rs. 24.30 lakhs)

(Financial figures in lakhs)

Cumulative Funds Released		Scope of Work		Progressive Achievement Upto 3/2018		Target During 2018-19		Achievement During 2018-19		Cumulative Achievement Till 03/19		UC Status/ Remarks
		Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	Phy.	Fin.	
CS-	73.73	Developme nt of Field	10464.00 Cum	243.03	100 %	81.11						UC submtd for Rs. 73.73 Lakhs
SS-	7.38	RCC Public Gallery	45.00 Mtr		45.00 Mtr							
Total	81.11	RCC Double Storey VIP Gallery	30.00 Mtr		40%							
		P/Wall	36.00 Mtr		36.00 Mtr							
		Boundary wall	460.00 Mtr		460.00 Mtr							

C/o Outdoor Stadium and Boundary Wall at Govt. H.S. School, Kanubari



PLAY GROUND LEVELLING



C/o Outdoor Stadium and Boundary Wall at Govt. H.S. School, Kanubari



BOUNDARY WALL

C/o Outdoor Stadium and Boundary Wall at Govt. H.S. School, Kanubari



PUBLIC GALLERIES

C/o Outdoor Stadium and Boundary Wall at Govt. H.S. School, Kanubari



FRONT VIEW - (PUBLIC GALLERY NO. 1)



C/o Outdoor Stadium and Boundary Wall at Govt. H.S. School, Kanubari



PUBLIC GALLERY NO.-2, SIDE VIEW



C/o Outdoor Stadium and Boundary Wall at Govt. H.S. School, Kanubari



FRONT VIEW - (VIP GALLERY)

SOME ISSUES

- **FUNDS FOR MAINTENANCE OF ORPHAN ROADS**
- **PROVISIONS FOR MAINTENANCE DURING CONSTRUCTION**
- **ADOPTION OF HIGHWAY SPECIFICATIONS FOR DURABILITY**
- **COMPLETION COSTS BE ACCOUNTED FOR THE PROJECT DURATION**
- **MONITORING & AUDITING BY NEC AGENCIES BE DONE DURING CONSTRUCTION PERIOD**

THANK YOU