

FINANCIAL STATUS OF ONGOING NLCPR SCHEMES UNDER APPWD

Rs in Lakh

Sl.No		Name of Project	Sanction No. & Date	Approved Cost			Upto date release break up			Year of releases	Schedule date of completion	Balance to be released		Name of Zone/Divn	Remarks
Overall	Yw			CS	SS	Total (4+5)	Inst	CS	SS			CS	SS		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
2005-06															
1	1	C/o of Steel Suspension Bridge (210.00 mtr. span) over Siang river and approach roads at Kodak near Tuting,Yingkiong	DNER/NLP/AP/59/2004 2005-06 22-12-2011 (Revised)	3504.60	389.40	3894.00	1st			2005-06	31-03-2016	2130.10	249.80	CZ-B/Yingkiong	Yearwise/installment wise to be furnished by each zones
										2006-07					
										2007-08					
										2008-09					
										2009-10					
										2010-11					
										2011-12					
										2012-13					
										2013-14					
										2014-15					
							1374.50	139.60							
2	2	C/o Road from Dipu Lamgu bridge point to Pipu(14Km).	DNER/NLP/AP/62/2004 Dtd. 18/10/2005	375.48	41.72	417.20	1st	109.36	0.20	2006-07	31-03-2010	10.94	0.00	WZ/Bameng	Balance amount is Contingency amount.
							2nd	150.00		2007-08					
									37.23	2008-09					
							3rd	105.18		2009-10					
									4.50	2010-11					
										2011-12					
										2012-13					
										2013-14					
										2014-15					
3	3	C/o Bameng to Lada (70Km).	18-10-2005	801.18	89.02	890.20	1st	238.70	0.45	2006-07	31-03-2013	23.35	9.30	WZ/Bameng	Balance amount is Contingency amount.
										2007-08					
									79.27	2008-09					
							2nd	276.3		2009-10					
										2010-11					
							3rd	262.83		2011-12					
							777.83	79.72							
4	4	C/o Road from Pakke to Wai(18Km).	DNER/NLP/AP/74/2005 Dtd. 17/02/2006	1201.86	133.54	1335.40	1st	420.65	0.75	2006-07	31-03-2010	35.00	0.00	WZ/Bameng	Balance amount is Contingency amount.
							2nd	400.00		2007-08					
							3rd	346.21	95.41	2008-09					
										2009-10					
									37.38	2010-11					

Sl.No		Name of Project	Sanction No. & Date	Approved Cost			Upto date release break up			Year of releases	Schedule date of completion	Balance to be released		Name of Zone/Divn	Remarks				
Overall	Yw			CS	SS	Total (4+5)	Inst	CS	SS			CS	SS						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16				
5	5	C/o Motorable suspension bridge over Lohit to connect Manchal Administrative Centre (Span 156.55 Mtr).	DNER/NLP/AP/63/2004 Dtd 28-12-2005	1178.81	130.98	1309.79				2005-06	31-12-2013	34.33	0.00	EZ/Hayuliang					
							1st	412.59		2006-07									
								-		2007-08									
							2nd	-	72.68	2008-09									
								412.59		2009-10									
								-		2010-11									
							3rd	-	41.30	2011-12									
								319.3		2012-13									
								-	17.00	2013-14									
								-		2014-15									
								1144.48	130.98										
2006-07																			
6	1	C/o Motorable Suspension Bridge over river Siang at site the of Gandhi Bridge (span-320m).	DNER/NLP/AP/67/2004, 2005-06 27-12-2011 (Revised)	4237.20	484.30	4721.50	1st			2005-06	31-12-2015	847.40	202.00	CZ-B/Yingkiang					
										2006-07									
										2007-08									
										2008-09									
										2009-10									
										2010-11									
										2011-12									
										2012-13									
							4th	847.87		2014-15									
								3389.80	282.30										
7	2	C/o Road from Jengging to Ramsing in Upper Siang District(30.20KM).	DNER/NLP/AP/75/2005/ Dtd.25/09/2006	482.96	53.67	536.63	1st	482.90		2006-07	31-03-2011	0.06		CZ-B/Yinkyong					
										2007-08									
										2008-09									
										2009-10									
										2010-11									
										2011-12									
										2012-13									
										2013-14									
										2014-15									
								482.90	53.66										
8	3	C/o State Legislative Assembly Building at Itanagar.	DNER/NLP/AP/49/2004 Dtd. 22/6/2006	3502.97	389.22	3892.19	1st			2006-07	31-10-2012	96.47	-110.78	WZ/CD-A	RE-119.50				
										2007-08									Cr. Addl Rs.
										2008-09									10.00Cr
										2009-10									sanctioned
										2010-11									in 2014-15
										2011-12									vide
										2012-13									SPWD/RE-
										2013-14									17/2013-
										2014-15									14/367 Dtd
								3406.50	500.00						24/3/2015				

Sl.No		Name of Project	Sanction No. & Date	Approved Cost			Upto date release break up			Year of releases	Schedule date of completion	Balance to be released		Name of Zone/Divn	Remarks
Overall	Yw			CS	SS	Total (4+5)	Inst	CS	SS			CS	SS		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
2007-08															
9	1	C/o Bailey Bridge (Steel Built up Girder Bridge) between Namara and many other village under Seijosa Circle in AP (Span 158.85 m)	DNER/NLP/AP/61/2000 Dtd. 31/12/2007	768.69	85.41	854.10	1st	269.05		2007-08	31-03-2011	499.64	55.41	WZ/Seppa	Project delayed due to PIL. Now Tender under submission to Govt for approval
						2nd			2008-09						
									2009-10						
									2010-11						
									2011-12						
									2012-13						
								30.00	2013-14						
							269.05	30.00	2014-15						
10	2	C/o Infrastructure Development of School run by AP Welfare & Education society, Itangar(Sh: C/o School Bldg).	ED-3/Bldg/NLP/26/2004 Dtd 07/03/2008	279.00	31.00	310.00	1st	97.65		2007-08	31-03-2015	181.35	31.00	CZ-A/Ziro	
									2008-09						
									2009-10						
									2010-11						
									2011-12						
									2012-13						
									2013-14						
								97.65	0.00	2014-15					
11	3	C/o Infrastructure Development of School run by AP Welfare & Education society, Itangar(Sh: C/o Hostel Bldg).	ED-3/Bldg/NLP/26/2004 Dtd 07/03/2008	141.30	15.70	157.00	1st	49.6		2007-08	31-03-2015	91.70	15.70	CZ-A/Ziro	
									2008-09						
									2009-10						
									2010-11						
									2011-12						
									2012-13						
									2013-14						
								49.60	0.00	2014-15					
12	4	C/o Road from Jop to Silsango in Lower Subansiri District. (30.00 km)	DNER/NLP/AP/87 Dtd. 28/06/2007	3105.00	345.00	3450.00	1st	1086.6		2007-08	31-03-2015	93.99	10.00	CZ-A/Ziro	
						2nd	1150		2008-09						
									2009-10						
						3rd	774.41		2010-11						
								210	2011-12						
								100	2012-13						
								25	2013-14						
									2014-15						
							3011.01	335.00							

Sl.No		Name of Project	Sanction No. & Date	Approved Cost			Upto date release break up			Year of releases	Schedule date of completion	Balance to be released		Name of Zone/Divn	Remarks
Overall	Yw			CS	SS	Total (4+5)	Inst	CS	SS			CS	SS		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
13	5	C/o Dumporijo - Hali Road (45 Km).	DNER/NLP/AP/10/2007 Dtd. 27/03/2008	2858.72	317.67	3176.39	1st	980.93		2007-08	31-03-2014	56.05	7.67	CZ-A/Dumporijo	
										2008-09					
										2009-10					
							2nd	1121.06		2010-11					
									150	2011-12					
							3rd	700.68		2012-13					
									160	2013-14					
										2014-15					
								2802.67	310.00						
14	6	C/O Motorable Suspension Bridge over River Siang between BRTF Road and Komsing at Sangam point (Span-225 Mtr.), Pasighat	DNER/NLP/AP/90/2006 Dtd. 26/09/2007	1650.96	183.45	1834.41	1st			2007-08	31-03-2016	421.08	43.45	CZ-B/Boleng	
										2008-09					
										2009-10					
										2010-11					
										2011-12					
										2012-13					
										2013-14					
										2014-15					
								1229.88	140.00						
15	7	C/o Yatri Niwas at Walong, Hawai and Hayuliang & infrastructures development of Hot spring at Dong.	DNER/NLP/AP/52/2004 Dtd. 25/10/2007	360.03	40.00	400.03	1st	126.00		2007-08	31-03-2011	4.25	0.20	EZ/Hayuliang	
							2nd			2008-09					
										2009-10					
										2010-11					
								143.90	39.80	2011-12					
								85.88		2012-13					
										2013-14					
										2014-15					
								355.78	39.80						
2008-09															
14	1	C/o Gacham-Morshing road (24.50 Km)	DNER/NLP/AP/106/2007 Dtd. 15/09/2008	1776.20	196.25	1972.45	1st	604.3		2008-09	31-03-2013	44.59	0.00	WZ/Bomdila	RE-Rs.23.62Cr forwarded to DoNER Ministry
							2nd	706.5		2009-10					
										2010-11					
							3rd	420.81	130.00	2011-12					
										2012-13					
									50.00	2013-14					
									16.25	2014-15					
								1731.61	196.25						

Sl.No		Name of Project	Sanction No. & Date	Approved Cost			Upto date release break up			Year of releases	Schedule date of completion	Balance to be released		Name of Zone/Divn	Remarks
Overall	Yw			CS	SS	Total (4+5)	Inst	CS	SS			CS	SS		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
15	2	Improvement & Extension of Dosing - Pareng - Sine - Yibuk Road. (Ph-I), Boleng	DNER/NLP/AP/11 3/2007 Dtd 03/03/2009	1643.47	182.61	1826.08	1st			2008-09	31-03-2016	411.96	42.61	CZ-B/Boleng	
									2009-10						
									2010-11						
									2011-12						
									2012-13						
									2013-14						
									2014-15						
								1231.51	140.00						
16	3	Construction of Single lane bailey bridge (span-40.00m) over Tatsing river between Borghuli and Seram village on Mebo Dholla road in East Siang district in AP.	DNER/NLP/AP/11 0/2007 Dtd. 30/03/2009	306.33	34.04	340.37	1st			2009-10	Completed but 3rd & final inst awated	76.77	0.00	CZ-B/Pasighat	
						2nd			2010-11						
									2011-12						
									2012-13						
									2013-14						
									2014-15						
								229.56	34.00						
17	4	C/o road from BRO (4 Km point) on Anini Dambuine Road to Etabe in Dibang Valley District.	DNER/NLP/AP/12 3/2008 Dtd 28-03-2009	1992.56	221.40	2213.96				2008-09	31-03-2016	430.41	141.00	EZ/Anini	
						1st	697.40	-	2009-10						
							-	-	2010-11						
							-	60.40	2011-12						
							-	-	2012-13						
							-	20.00	2013-14						
							-	-	2014-15						
						2nd	864.75	-	2015-16						
							1562.15	80.40							
18	5	C/o Road from Hawaii to Manchal Bridge point (55.77 km).	DNER/NLP/AP/10 0/2007 Dtd 18-11-2008	2927.62	325.30	3252.92	1st	1024.67	-	2008-09	31-03-2017	1902.95	197.17	EZ/Hayuiliang	
							-	-	2009-10						
							-	-	2010-11						
							-	100.3	2011-12						
							-	-	2012-13						
							-	15	2013-14						
							-	12.83	2014-15						
							1024.67	128.13							
2009-10															
19	1	Improvement of Tawang Township Road Net Work.	DNER/NLP/AP/11 8/2008 Dtd. 16/02/2010	440.68	48.96	489.64	1st	172.82		2010-11	31-03-2015	8.64	8.96	WZ/Tawang	Re-scheduled date of completion- March 2015
						2nd	175.82		2011-12						
								40.0	2012-13						
						3rd	83.40		2013-14						
									2014-15						
							432.04	40.00							

Sl.No		Name of Project	Sanction No. & Date	Approved Cost			Upto date release break up			Year of releases	Schedule date of completion	Balance to be released		Name of Zone/Divn	Remarks
Overall	Yw			CS	SS	Total (4+5)	Inst	CS	SS			CS	SS		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
20	2	C/o AP Civil Secretariat Building at Itanagar.	DNER/NLP/AP/11 5/2007 Dtd. 31/08/2009	8268.09	918.68	9186.77	1st			2010-11	31-03-2012	67.80	-0.32	WZ/CD-A	RE-169.86 Cr sent to DoNER Ministry.
						2nd			2011-12						
									2012-13						
						3rd			2013-14						
									2014-15						
								8200.29	919.00						
21	3	Construction of road 80 Km Point on Kimin-Ziro BRTF road to Krishi vigyan kendra at Yachuli (5.500 Km)	DNER/NLP/AP/11 2/2007 Dtd. 11/01/2010	692.19	76.91	769.10	1st	276.85		2009-10	31-03-2015	139.17	16.91	CZ-A/Yazali	
								276.17		2010-11					
										2011-12					
										2012-13					
									60	2013-14					
										2014-15					
								553.02	60.00						
22	4	C/o Roads from Pugging to Palling(48Km).	DNER/NLP/AP/12 4/2004 Dtd 15/02/2010	1377.70	153.01	1530.71	1st	540.10		2009-10	31-03-2016	297.50	93.01	CZ-B/Yingkiong	
						2nd	540.10			2010-11					
										2011-12					
										2012-13					
										2013-14					
										2014-15					
								1080.20	60.00						
23	5	Construction of Motorable Steel Arch Bridge over river Yamne at Reglat(Bysang) under NLCPR. Mariyang	DNER/NLP/AP/96/ 2/2008 Dtd 05-02- 2010	570.95	63.44	634.39	1st	228.38		2009-10	31-03-2016	342.57	38.44	CZ-B/Mariyang	
										2010-11					
										2011-12					
										2012-13					
										2013-14					
									25.00	2014-15					
								228.38	25.00						
24	6	C/o road from Jia Tinali on Roing Shantipur road (9.20 Km) to Bijari via Idilli (19.80 Km).	DNER/NLP/AP/12 2/2008 Dtd 05/02/2010	1390.15	154.46	1544.61	1st	545.15		2009-10	31-03-2015	299.85	154.46	EZ/Roing	
								-		2010-11					
								-		2011-12					
								545.15		2012-13					
								-		2013-14					
								-		2014-15					
								1090.30	0.00						
25	7	C/o Namsang-Khela Road.(45.30Km).	DNER/NLP/AP/11 6/2008 Dtd 29/12/2009	445.27	49.47	494.74	1st			2009-10	30-06-2015	92.55	0.00	EZ/Longding	
										2010-11					
										2011-12					
										2012-13					
										2013-14					
									-	2014-15					
								352.72	49.47						

Sl.No		Name of Project	Sanction No. & Date	Approved Cost			Upto date release break up			Year of releases	Schedule date of completion	Balance to be released		Name of Zone/Divn	Remarks
Overall	Yw			CS	SS	Total (4+5)	Inst	CS	SS			CS	SS		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
26	8	C/o Road from PWD road to Kamua-Noknu village (Ponchau Circle) to Nginue BRTF road point (Wakka Circle) in Tirap Dist.	DNER/NLP/AP/119/2008 Dtd 12/02/2010	1217.86	135.32	1353.18	1st	477.60	-	2009-10	30-06-2015	262.66	30.32	EZ/Longding	
								-	-	2010-11					
								477.60	-	2011-12					
								-	-	2012-13					
								-	105	2013-14					
								-	-	2014-15					
								955.20	105.00						
2010-11															
27	1	C/o High Altitude Sports complex at Tawang.	DNER/NLP/AP/89/2006 Dtd. 11/10/2010	1175.94	130.66	1306.60	1st	461.15		2010-11	31-03-2016	253.64	130.66	WZ/Tawang	
							2nd	461.15		2011-12					
										2012-13					
										2013-14					
										2014-15					
								922.30	0.00						
28	2	C/o Road from Loffa to Pakoti village	DNER/NLP/AP/99/2007 Dtd. 14/06/2010	608.67	67.63	676.30	1st	238.7		2010-11	31-03-2016	131.27	19.89	WZ/Seppa	Phy-85%
							2nd	238.7		2011-12					
										2012-13					
									15.00	2013-14					
									32.74	2014-15					
								477.40	47.74						
29	3	Improvement of Jangthung- Cherong-Panchavati- Chingdan Road in West Kameng Dist. In AP (17.10 Km)	DNER/NLP/AP/161/2010 Dtd. 28/02/2011	2259.20	251.01	2510.21	1st	891.47		2010-11	31-03-2014	44.34	29.52	WZ/Dirang	
							2nd	891.38		2011-12					
							3rd	432.01		2012-13					
										2013-14					
									221.49	2014-15					
								2214.86	221.49						
30	4	C/o Road from Pachi to Rigom via Facheng Tabri Gochung and Bokar (33.00 Km.)	DNER/NLP/AP/125/2008 Dtd. 24/12/2010	1275.12	141.68	1416.80	1st	509.99		2010-11	30-06-2014	765.13	90.68	WZ/Bameng	Phy-58%
										2011-12					
										2012-13					
										2013-14					
									51.00	2014-15					
								509.99	51.00						
31	5	C/o of Steel Bridge over river Wome at Pakke Point in Arunachal Pradesh.	DNER/NLP/AP/111/2007 Dtd. 25/11/2010	213.73	23.75	237.48	1st	83.82		2010-11	30-09-2015	129.91	15.37	WZ/Bameng	Resceduled DoC Sept-2015, Phy-70%
										2011-12					
										2012-13					
										2013-14					
									8.38	2014-15					
								83.82	8.38						

Sl.No		Name of Project	Sanction No. & Date	Approved Cost			Upto date release break up			Year of releases	Schedule date of completion	Balance to be released		Name of Zone/Divn	Remarks
Overall	Yw			CS	SS	Total (4+5)	Inst	CS	SS			CS	SS		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
32	6	C/o Road from Itanagar to Seijosa-86Km(Ph-I)(Kampo to Tapiaso-30km).	DNER/NLP/AP/49/2004 Dtd. 25/11/2010	3885.21	431.68	4316.89	1st	1551.56		2010-11	31-05-2016	838.19	416.68	WZ/Doimukh	Rescheduled DoC-March 2016, Phy-74%
										2011-12					
										2012-13					
							2nd	1495.46	15.00	2013-14					
								3047.02	15.00	2014-15					
33	7	C/o RCC Type(G+2) office Building for Soochna Bhawan at Nahalagun.	DNER/NLP/AP/140/2009 Dtd. 15/03/2011	860.94	95.66	956.60	1st	335.64		2010-11	31-03-2015	426.91	61.66	WZ/Naharlagun	Rescheduled DoC-March 2015, Phy-70%
										2011-12					
										2012-13					
										2013-14					
							2nd	98.39		2014-15					
								434.03	34.00						
34	8	Infrastructure Development of VKV at Dado in Kurung Kumey District.	No. DNER/NLP/AP/139/2009 Dtd. 11/2/2011 Dtd 15/3/2011	639.00	71.00	710.00	1st	255.13		2010-11	31-03-2014	128.74	71.00	CZ-A/Tali	Phy-70%
										2011-12					
							2nd	255.13		2012-13					
										2013-14					
										2014-15					
								510.26	0.00						
35	9	C/o Road from Chambang to Phaa (30.00 Km), Phase - I in Arunachal Pradesh.	DNER/NLP/AP/149/2010 Dtd. 23/12/2010	1061.28	117.92	1179.20	1st	424.46		2010-11	31-03-2015	636.82	75.47	CZ-A/Tali	Phy-70%
										2011-12					
										2012-13					
									15	2013-14					
									27.45	2014-15					
								424.46	42.45						
36	10	Infrastructure Development of VKV Koloriang (Phase -II)	DoNER/NLP/AP/95/2007 Dtd.2/06/10	253.35	28.15	281.50	1st	99.34		2009-10	30-09-2014	54.67	28.15	CZ-A/Tali	Phy-90%
										2010-11					
							2nd	99.34		2011-12					
										2012-13					
										2013-14					
										2014-15					
								198.68	0.00						
37	11	Construction of road from Lumba to Rayung via Gallang, Joru and Rissi village (20.00 Km) Phase - I in Arunachal Pradesh.	DNER/NLP/AP/131/2009 Dtd. 03/12/2010	1944.03	216.01	2160.04	1st	776.93		2010-11	30-09-2014	390.17	46.01	CZ-A/Tali	Phy-70%
										2011-12					
								776.93		2012-13					
									170.00	2013-14					
										2014-15					
								1553.86	170.00						

Sl.No		Name of Project	Sanction No. & Date	Approved Cost			Upto date release break up			Year of releases	Schedule date of completion	Balance to be released		Name of Zone/Divn	Remarks
Overall	Yw			CS	SS	Total (4+5)	Inst	CS	SS			CS	SS		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
38	12	C/o road from 10 km point of Likabali-Aalo BRTF Road to connect Kane village via Magi (7.50 km) West Siang District.	DNER/NLP/AP/15 9/2010 Dtd. 28/02/2011	1640.99	182.33	1823.32	1st	651.55		2010-11	31-03-2015	989.44	117.17	CZ-A/Gensi	Phy-40%
										2011-12					
										2012-13					
										2013-14					
								65.16		2014-15					
								651.55	65.16						
39	13	C/o Road from Darak to Belo to Yomcha.	DNER/NLP/AP/13 6/2009 Dtd 29-11-2010	882.73	98.08	980.81	1st	352.96		2010-11	30-04-2015	297.15	83.08	CZ-B/Yomcha	
										2011-12					
										2012-13					
										2013-14					
							2nd	232.62		2014-15					
								585.58	15.00						
40	14	Establishment of VKV school at Ramsing near Yingkiong in Upper Siang District ,Yingkiong	DoNER/AP/137/ 2009 Dtd.09/03/2011	310.05	34.45	344.50	1st	123.70		2011-12	31-03-2015	186.35	34.45	CZ-B/Yingkiong	
										2012-13					
										2013-14					
										2014-15					
								123.70	0.00						
41	15	C/o Road from JN College, Pasighat to Balek, East Siang District	DNER/NLP/AP/14 3/2009 Dtd.22/02/2011	450.24	50.02	500.26	1st	172.49		2009-10	31-12-2014	277.75	32.77	CZ-B/Pasighat	
										2010-11					
										2011-12					
										2012-13					
										2013-14					
										2014-15					
								172.49	17.25						
42	16	Construction of Road from Rani to Oyiramghat (Assam) via Sika - Tode Sika - Bamin village - Jampani and Anchalghat camp Road East Siang District (26.010 Km). Pasighat	DNER/NLP/AP/16 0/2007/ Dtd. 19/09/2011	2992.92	332.55	3325.47	1st			2011-12	31-12-2014	1797.02	332.55	CZ-B/Pasighat	
										2012-13					
										2013-14					
										2014-15					
								1195.90	0.00						
43	17	C/o RCC Bridge over river Kamphai under Wakro Circle Lohit District(Span-80mtr).	DNER/NLP/AP/15 1/2010 Dtd23/12/2010	547.29	60.81	608.10	1st	214.00	-	2011-12		10.73	12.81	EZ/Tezu	
								-	-	2012-13					
							2nd	214.00	48.00	2013-14					
							3rd	108.56	-	2014-15					
								536.56	48.00						
44	18	C/o Road from Janam to Okhaosum under Wakka Circle Hq-19Km(Ph-I).	DNER/NLP/AP/14 6/2010 Dtd 23/12/2010	977.28	108.59	1085.87	1st	390.9		2010-11	31-03-2015	19.16	30.41	EZ/Khonsa	
								390.9		2011-12					
								-		2012-13					
								-	78.00	2013-14					
							3rd	176.32	0.18	2014-15					
								958.12	78.18						

Sl.No		Name of Project	Sanction No. & Date	Approved Cost			Upto date release break up			Year of releases	Schedule date of completion	Balance to be released		Name of Zone/Divn	Remarks
Overall	Yw			CS	SS	Total (4+5)	Inst	CS	SS			CS	SS		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
45	19	C/o Road from NH-153 Longbi Village point to Tengman Village via Khetwa and Jotin Juda.	DNER/NLP/AP/15/1/2010 Dtd 28/02/2011	1920.25	213.35	2133.60	1st	767.86		2011-12	31-03-2015	163.89	59.78	EZ/Longding	
								-		2012-13					
						3rd	220.64	153.57		2013-14					
							1756.36	153.57		2014-15					
2011-12															
46	1	C/o Road from Magopam to Bichom(Ph-II).	DNER/NLP/AP/17/0/2011 Dtd. 28/12/2011	1847.20	205.23	2052.43	1st	735.76		2011-12	31-03-2015	375.68	58.08	WZ/Bomdila	Reschedule d DoC- March-2015, Phy-72%
						2nd	367.88			2012-13					
						3rd	367.88			2013-14					
								147.15		2014-15					
							1471.52	147.15							
47	2	Development of Pakke to Sippi Liya Road (22Km) in East Kameng Dist.	DNER/NLP/AP/16/4/2010 Dtd. 23/09/2011	1438.92	159.89	1598.81	1st	574.63		2011-12	31-01-2016	864.29	102.43	WZ/Bameng	Reschedule d DoC- January-2016, Phy-50%
										2012-13					
										2013-14					
								57.46		2014-15					
							574.63	57.46							
48	3	Infrastructure Development of VKV at Nyapin, Kurung Kumey District .	DNER/NLP/AP /134/2009 Dtd. 27/06/2011	309.19	34.36	343.55	1st	122.65		2011-12	31-08-2014	63.89	34.36	CZ-A/Sangram	Phy-90%
										2012-13					
						2nd	122.65			2013-14					
										2014-15					
							245.30	0.00							
49	4	Infrastructure Development of various School under Palin Circle, Kurung Kumey District.	No. DNER/ NLP/AP / 154/2010 Dtd. 26/12/2011 Dtd. 20/3/2012	1243.9	138.51	1382.41	1st	487.80		2011-12	31-03-2015	756.10	89.73	CZ-A/Tali	
										2012-13					
										2013-14					
								48.78		2014-15					
							487.80	48.78							
49	5	Upgradation of Road Subansiri Bridge point to Segi CO Hq(Sh: WBM-I,II, Carpetting, PCC Drain, S/culvert, R/wall).	DNER/NLP/AP/16/2/2010 Dtd. 24/06/2011	1783.84	198.21	1982.05	1st	704.98		2011-12	31-03-2015	34.97	57.21	CZ-A/Daporijo	Phy-80%
						2nd	704.98			2012-13					
										2013-14					
						3rd	338.91	141.00		2014-15					
							1748.87	141.00							
50	6	C/o road from Digi via Sinyumrijo to Join Panimuri RWD Link road (3.00 km) in Upper Subansiri District.	DNER/NLP/AP/16/3/2010 Dtd. 24/06/2011	332.33	36.91	369.24	1st	131.95		2011-12	31-03-2015	108.72	36.91	CZ-A/Daporijo	Phy-70%
										2012-13					
						2nd	91.66			2013-14					
										2014-15					
							223.61	0.00							
51	7	Improvement and Upgradation of internal road at Daporijo Township Road.	DNER/NLP/AP/14/2/2009 Dtd. 19/12/2011	481.22	53.47	534.69	1st	188.71		2011-12	31-03-2015	103.80	15.73	CZ-A/Daporijo	Phy-90%
										2012-13					
										2013-14					
						2nd	188.71	37.74		2014-15					
							377.42	37.74							

Sl.No		Name of Project	Sanction No. & Date	Approved Cost			Upto date release break up			Year of releases	Schedule date of completion	Balance to be released		Name of Zone/Divn	Remarks
Overall	Yw			CS	SS	Total (4+5)	Inst	CS	SS			CS	SS		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
52	8	C/o Motorable Steel Bridge over Siyom river to connect left bank of paya village (120Mtr) Aalo.	DNER/NLP/AP/10 9/2007 Dtd. 19/09/2011	871.65	96.85	968.50	1st	341.83		2011-12	31-03-2015	529.82	96.85	CZ-B/Aalo	
									2012-13						
									2013-14						
									2014-15						
								341.83	0.00						
53	9	C/o Road from Mahadevpur town to Krishnapur Village in Lekang Circle	DNER/NLP/AP/13 2/2009 Dtd 27/06/2011	539.38	59.92	599.30	1st	214.33		2011-12	31-12-2014	26.55	11.92	EZ/Namsai	
									2012-13						
						2nd	214.33	48.00	2013-14						
						3rd	84.17	-	2014-15						
							512.83	48.00							
54	10	Upgradation of Miao-Namchik-M' Pen Road(37km)(Ph-I)(New Construction).	DNER/NLP/AP/12 0/2008 Dtd 09/09/2011	1871.85	207.99	2079.84	1st	747.62		2011-12	31-01-2016	485.76	207.99	EZ/Jairampur	
									2012-13						
									2013-14						
						2nd	638.47		2014-15						
							1386.09	0.00							
55	11	Establishment of V.K.V at Changlang , in Changlang District.	DNER/ NLP/ AP/ 138/ 2009 Dtd:- 23/9/2011	451.40	50.15	501.55	1st	177.55		2011-12	30-04-2015	273.85	50.15	EZ/Changlang	
									2012-13						
									2013-14						
									2014-15						
							177.55	0.00							
2012-13															
56	1	C/o of Road from Murga Bridge Point to Rho village(Ph-I).	DNER/NLP/AP/17 7/2011 Dtd. 11/12/2012	1584.26	176.03	1760.29	1st	633.70	0.00	2012-13		950.56	176.03	WZ/Bomdila	
								633.70	0.00						
57	2	Inter- District Road connection for Chayangtajo of East Kameng District to Passang CO Circle of Kurung Kumey District. (Phase-I)	DNER/NLP/AP/17 8/2011 Dtd. 12/12/2012	1926.54	214.06	2140.60	1st	770.62		2012-13	31-03-2015	1155.92	137.00	WZ/Ctajo	Phy-48.60%
									2013-14						
								77.06	2014-15						
							770.62	77.06							
58	3	Establishment of VKV(Girls residential school) at Chayantajo , East Kameng District.	DNER/NLP/AP/17 5/2011 dtd 31/10/2012	966.99	107.44	1074.43	1st	386.8		2013-14		580.19	68.76	WZ/Chayantajo	
									2014-15						
							386.8	38.68							
59	4	C/o Tamen-Tali Road from 49km to 60Km(Ph-II)	DNER/NLP/AP/16 9/2011 Dtd. 07/11/2012	1297.12	144.12	1441.24	1st	518.85		2012-13	31-03-2015	259.42	92.23	CZ-A/Tali	Phy-40%
									2013-14						
						2nd	518.85	51.89	2014-15						
							1037.70	51.89							
60	5	C/o Road from BRTF Road (32.00 Km) to Heya Mara via Poda Mara, Merring Mara under Taliha Circle (Phase -I) 15.00 Km upto WBM Level	DNER/NLP/AP/18 4/2012 Dtd. 25/03/2013	1388.16	154.24	1542.40	1st	555.25		2012-13	31-03-2015	832.91	154.24	CZ-A/Daporijo	Phy-40%
									2013-14						
									2014-15						
							555.25	0.00							

Sl.No		Name of Project	Sanction No. & Date	Approved Cost			Upto date release break up			Year of releases	Schedule date of completion	Balance to be released		Name of Zone/Divn	Remarks			
Overall	Yw			CS	SS	Total (4+5)	Inst	CS	SS			CS	SS					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16			
61	6	C/o Wak-Liromoba road(78.00Km)(Ph-II)(0-26.00km)	DNER/NLP/AP/16 8/2011 Dtd 21-12-2012	2052.16	228.01	2280.17	1st	820.25		2011-12	31-03-2016	40.45	0.00	CZ-B/Yomcha				
									2012-13									
									2013-14									
							2nd	531.25	228.01	2014-15								
							3rd	660.21		2015-16								
								2011.71	228.01									
62	7	C/o Kaying-Gaseng Gate Road-70.0km(Part A of Ph-I)	DNER/NLP/AP/18 0/2011 Dtd 27-12-2012	1586.55	176.28	1762.83	1st	634.58		2012-13	28-02-2016	348.65	117.82	CZ-B/Rumgong				
									2013-14									
							2nd	603.32	58.46	2014-15								
								1237.90	58.46									
63	8	Infrastructure Development of Govt. Higher Secondary School at Hawaii (C/o School Building only) In Anjaw District.	DNER/NLP/AP/17 4/2011 dtd 21/12/2012	975.52	108.39	1083.91	1st	390.20		2012-13	31-03-2015	585.32	108.39	EZ/Hayuliang				
									2013-14									
									2014-15									
								390.20	0.00									
2013-14																		
64	1	C/o Road from Nam-tsering connecting Zemithang to Dudunghar Administrative Circle (11 Km)	DNER/NLP/AP/19 4/2012 Dtd. 17/09/2013	1181.86	131.32	1313.18	1st	472.70		2013-14		709.16	131.32	WZ/Lumla				
								472.70	0.00	2014-15								
65	2	C/o Road from Pilla to Sakiang (15.00 Km)	DNER/NLP/AP/20 8/2013/ Dtd. 06/12/2013	1656.00	184.00	1840.00	1st	662.40		2013-14		993.60	184.00	WZ/Sagalee				
								662.40	0.00	2014-15								
66	3	C/o road from Sangram to Parsi-Parlo (15.00 Km) upto WBM level in Arunachal Pradesh.	DNER/NLP/AP/18 6/2012 Dtd. 17/09/2013	1723.59	191.51	1915.10	1st	689.40		2013-14		1034.19	191.51	CZ-A/Sangram	Phy-40%			
								689.40	0.00	2014-15								
67	4	C/o Road from Rayung to Rungte Rite via Deby Tudbath, Patey, Phalap and Gang (30.00 Km) (Phase-I-0.00 to 10.00 Km) in Arunachal Pradesh.	DNER/NLP/AP/18 8/2012 Dtd. 27/12/2013	1120.02	124.45	1244.47	1st	448.00		2013-14		672.02	124.45	CZ-A/Sangram	Phy-10%			
								448.00	0.00	2014-15								
68	5	Infrastructure Development of ADC HQ at Kodukha (Construction of 10 Km road upto black topping level including Culverts, Bridge etc) in Arunachal Pradesh.	DNER/NLP/AP/19 5/2012 Dtd. 17/09/2013	848.11	94.23	942.34	1st	339.24		2013-14		508.87	94.23	CZ-A/Nacho	Phy-40%			
								339.24	0.00	2014-15								
69	6	Construction of Yembung Yemsing road to Tarak village (Ph-I) 18.85 Km	DNER/NLP/AP/16 5/2010 Dtd. 17/09/2013	2536.47	281.83	2818.30	1st			2013-14		1521.87	281.83	CZ-B/Boleng				
							2nd			2014-15								
								1014.60	0.00									
70	7	Construction of road from Yemsing to Mirem (15.00 Km) upto WBM level under NLCPR	DNER/NLP/AP/19 8/2012 Dtd. 29/09/2013	1648.01	183.11	1831.12	1st	659.20		2013-14		988.81	183.11	CZ-B/Boleng				
								659.20	0.00	2014-15								
71	8	C/o PSC RCC girder bridge over Poklek river and Tolon river at Pasighat-Ledum-Tene-Koyu road	DNER/NLP/AP/20 2/2013 Dtd. 28/02/2014	1623.15	180.35	1803.50	1st	649.26		2014-15		973.89	180.35	CZ-B/Pasighat				
								649.26	0.00									

Sl.No		Name of Project	Sanction No. & Date	Approved Cost			Upto date release break up			Year of releases	Schedule date of completion	Balance to be released		Name of Zone/Divn	Remarks
Overall	Yw			CS	SS	Total (4+5)	Inst	CS	SS			CS	SS		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
72	9	Construction of Road from 168 Km point to Roing- Anini BRTF road to Echigo Village (12 Km).	DNER/NLP/AP/201/2013 Dtd 17/09/2013	1675.09	186.12	1861.21	1st	670.30		2013-14 2014-15		1004.79	186.12	EZ/Anini	
								670.30	0.00						
73	10	C/o Road from Hawai Dist HQ to Manchal Admint Circle (Phase-II)(C/o Bridge).	DNER/NLP/AP/144/2010 Dtd 19/12/2013	2998.20	333.13	3331.30	1st	1199.28		2013-14 2014-15		1798.92	333.13	EZ/Hayuliang	
								1199.28	0.00						
74	11	Strengthening & Improvement of Changlang to Khimiyang - Changlang road (PH-I) 0.00 Km to 45.00 Km.	DNER/NLP/AP/171/2011 Dtd 23/10/2013	624.06	69.34	693.40	1st	249.62		2013-14 2014-15		374.44	69.34	EZ/Changlang	
								249.62	0.00						
75	12	C/o Road from Kanubari to Bogapani via Ranglua & Lawnu CO Hq.(41.0km)(Ph-I)	DNER/NLP/AP/181/2011 Dtd 20/02/2014	1862.10	206.90	2069.00	1st	744.84		2014-15		1117.26	206.90	EZ/Longding	
								744.84	0.00						
76	13	C/o Road from Sumhak to Shalom via upper Chinhan (14.0km length upto WBM level)	DNER/NLP/AP/187/2012 Dtd 20/02/2014	1656.00	184.00	1840.00	1st	662.40		2014-15		993.60	184.00	EZ/Longding	
								662.40	0.00						
77	14	Establishment of VKV Residential School at Longding in Longding District	DNER/ NLP/ AP/ 207/ 2013 dtd 30/01/2014	807.47	89.72	897.19	1st	322.98		2013-14 2014-15		484.49	89.72	EZ/Longding	
								322.98	0.00						
2014-15															
78	1	C/o Road from Pakoti to Kamsha Village - 6.5Km.	DNER/NLP/AP/106/2013 Dtd. 27/06/2014	855.72	95.08	950.80	1st	342.29		2014-15		513.43	95.08	WZ/Seppa	
								342.29	0.00						
79	2	C/o Internal/Sectoral Township Road at Tani Happa (New Sagalee)(SH: Survey Investigation, Jungle Clearance, Formation cutting, Pavement, CD Works, CC drain, Protection works)	DNER/NLP/AP/213/2013 Dtd. 29/12/2014	1092.96	121.44	1214.40	1st	437.18		2014-15		655.78	121.44	WZ/Sagalee	
								437.18	0.00						
80	3	Road Rama Krishna Sarada Mission Middle School Khaso in West Kameng		239.49	26.61	266.10	1st	95.79		2014-15		143.70	26.61	WZ	
								95.79	0.00						
81	4	C/o Road from Parsi Parlo (Patuk ADC Hq)(Ph-I)(5.0Km length upto Black Topping including Culverts, Bridges etc).	DNER/NLP/AP/200/2012 Dtd. 27/06/2014	450.45	50.05	500.50	1st	180.18		2014-15		270.27	50.05	CZ-A/Tali	
								180.18	0.00						
82	5	C/o Nyodu-Sibe-Siru Road -23Km.	DNER/NLP/AP/211/2013 Dtd. 27/06/2014	1755.00	195.00	1950.00	1st	701.99		2014-15		1053.01	195.00	CZ-A/Basar	
								701.99	0.00						
83	6	C/o Road from Neelam to Pistana (Ph-I)(5.0km length upto Black topping, bridge, culvert)	DNER/NLP/AP/199/2014 Dtd. 28/02/2014	422.82	46.98	469.80	1st	169.12		2014-15		253.70	46.98	CZ-A	
								169.12	0.00						