

**FINANCIAL STATUS OF ONGOING RIDF SCHEMES UNDER APPWD**

Sl. No		Name of Programme / Schemes	Sanction No & Date	Approved cost			Upto date release break up			Year of releases	Schedule date of completion	Balance to be released		Name of Zone/Divn.	Remarks
Over all	Yw			NS	SS	Total	Inst & Date	NS	SS			NS	SS		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
<b><u>RIDF-XI ( 2005-06)</u></b>															
1	1	C/o Road from 20th Km point on Ziro-Daporijo BRTF road (New Loth village) to Chambang ( 40.00 Km)	NB.SPD/2164(A)RIDF-XI(Ar.P)/83/PSC/05-06 dated: 09/03/2006	2855.22	713.80	3569.02	1st			2005-06		<b>753.67</b>	<b>0.00</b>	CZ-A/Tali	Phy-75%
							2nd			2006-07					
							3rd			2007-08					
							4th			2008-09					
										2009-10					
										2010-11					
										2011-12					
										2012-13					
										2013-14					
										2014-15					
								<b>2101.55</b>	<b>713.80</b>						
<b><u>RIDF-XIV ( 2008-09)</u></b>															
2	1	C/o Phaa bridge over Kumey river in between Dhaa-Hill Top to Gangte circle (Motorable S/Bridge span 160.00 mtr, SH:C/o approach road (FC)	NB.SPD/RIDF-XIV/AP/101/PSC/08-09 dated: 02/02/09	1363.14	151.46	1514.60				2008-09		<b>0.00</b>	<b>56.46</b>	CZ-A/Tali	Phy-90%
							1st			2009-10					
							2nd			2010-11					
							3rd			2011-12					
							4th			2012-13					
							5th			2013-14					
										2014-15					
								<b>1363.14</b>	<b>95.00</b>						
<b><u>RIDF-XV (2009-10)</u></b>															
3	2	C/o Road from Koloriang bridge point to Damin via Parsi Parlo (Part-II of Phase-I)	NB.SPD/1791/RIDF-XV/AP/108th/2009-10/1229 Dated 28/01/2010	3111.12	345.68	3456.80				2009-10		<b>0.00</b>	<b>210.68</b>	CZ-A/Sangram	Phy-90%
							1st	1033.00		2010-11					
							2nd	2000.00		2011-12					
							3rd	78.12		2012-13					
									<b>135.00</b>	2013-14					
										2014-15					
								<b>3111.12</b>	<b>135.00</b>						
4	1	C/o Motorable Bailey suspension bridge over river Subansiri at Nacho (span 126 mtr)	NB.SPD/RIDF-XV/AP/105th/2009-10/1229 Dated 28/10/09	973.95	108.22	1082.17	1st			2009-10		<b>6.11</b>	<b>8.22</b>	CZ-A/Nacho	Phy-85%
							2nd			2010-11					
							3rd			2011-12					
							4th			2012-13					
							5th			2013-14					
										2014-15					
								<b>967.84</b>	<b>100.00</b>						

Sl. No		Name of Programme / Schemes	Sanction No & Date	Approved cost			Upto date release break up			Year of releases	Schedule date of completion	Balance to be released		Name of Zone/Divn.	Remarks
Ove rall	Yw			NS	SS	Total	Inst & Date	NS	SS			NS	SS		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
5	3	Strengthening of Pasighat-Pangin Road (8.50Km).	NB-SPD/RIDF/XV/AP/1044PSC/2009-10 Dtd. 28/07/2009	225.00	25.00	250.00	1st	225.00	0.00	2009-10		0.00	25.00	CZ-B/Pasighat	
								225.00	0.00						
<b>RIDF-XVII (2011-12)</b>															
6	1	C/o Bailey bridge over Tuss & Kamala on Yangte-Tali Road under RIDF-XVII	NB.SPD/733/RIDF-XVII-RB-Kamla & Tuss/201-12 Dated: 04/10/2011												
		i) Truss Bridge (27.30 mtr span)		88.01	9.75	97.76	1st	88.01			2011-12 2012-13 2013-14 2014-15		0.00	9.75	CZ-A/Tali
		ii) Kamala Bridge (100 mtr span)	898.46	99.83	998.29	1st	703.96			2011-12 2012-13 2013-14 2014-15		194.50	99.83		Phy-15%
								703.96	0.00						
<b>RIDF-XIX (2013-14)</b>															
7	1	Construction of Ring Road at Tawang District (5.90 Km)	NB/SPD/1014/RIDF-XIX[AP] /140 PSC Project No. 107 & 108/2013-14 Dtd. 10.02.2014	900.00	100.00	1000.00	1st	270.00		2013-14		315.00	100.00	WZ/Tawang	
							2nd	315.00		2014-15					
								585.00	0.00						
8	2	Construction of Approach road to ADC HQ at Kalaktang (Ph-I) (7.32 Km)	NB/SPD/654/RIDF-XIX[AP] /137 PSC Project No. 103-106 /2013-14 Dtd. 01.10.2013	429.30	47.70	477.00	1st	128.79		2013-14		150.26	47.70	WZ/Kalaktang	
							2nd	150.25		2014-15					
								279.04	0.00						
9	3	Construction of Road from Subu to Tania Village (5.50 Km)	NB/SPD/654/RIDF-XIX[AP] /137 PSC Project No. 103-106 /2013-14 Dtd. 01.10.2013	601.20	66.80	668.00	1st	180.36		2013-14		210.37	66.80	WZ/Bomdila	
							2nd	210.47		2014-15					
								390.83	0.00						

Sl. No		Name of Programme / Schemes	Sanction No & Date	Approved cost			Upto date release break up			Year of releases	Schedule date of completion	Balance to be released		Name of Zone/Divn.	Remarks
Ove rall	Yw			NS	SS	Total	Inst & Date	NS	SS			NS	SS		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
10	4	Construction of Road from Chayang Tajo at Sangchu-Solung (Ph-I) (10.00 Km)	NB/SPD/548/RIDF-XIX[AP] /136 PSC Project No. 97-98 & 101-102/2013-14 Dtd. 30.08.2013	686.21	76.25	762.46	1st	474.33		2013-14		<b>-28.73</b>	<b>76.25</b>	WZ/Chytajo	
							2nd	240.61		2014-15					
								<b>714.94</b>	<b>0.00</b>						
11	5	Construction of Road from Pakoti to Richa Village (10.00 Km)	NB/SPD/435/RIDF-XIX[AP] /135 PSC Project No. 89-95/2013-14 Dtd. 30.06.2013	862.33	95.82	958.15	1st	258.70		2013-14		<b>301.81</b>	<b>95.82</b>	WZ/Seppa	
							2nd	301.82		2014-15					
								<b>560.52</b>	<b>0.00</b>						
12	6	C/o Steel Girder Bridge over river Panyor on Sagalee Sakiang road (75m).	NB.SPD/1014/RIDF/-XIX(A.P)/141/PSC/Project No.109-111/2013-14 Dtd 31/03/2014	540.00	60.00	600.00	1st	270.00	0.00			<b>270.00</b>	<b>60.00</b>	WZ/Sagalee	
								<b>270.00</b>	<b>0.00</b>						
13	7	C/o Road from Lagyar Hogu to Tali ADC HQ (6.950 Km)	No.BB.SPD/RIDF-XIX(Ar.P)/135/89-95/2013-14 dated: 31/7/2013	1350.00	150.00	1500.00	1st	405.00		2013-14		<b>0.00</b>	<b>150.00</b>	CZ-A/Tali	Phy-40%
							2nd	945.00		2014-15					
								<b>1350.00</b>	<b>0.00</b>						
14	8	C/o Road from Yoglu to Pistana Circle HQ (11.00 Km).	No.NB.SPD/655/RIDF-XIX(Ar.P)/137 PSC/Project No. 104/2013-14 dated: 01/10/2013	449.10	49.90	499.00	1st	134.73		2013-14		<b>89.82</b>	<b>49.90</b>	CZ-A/Yazali	Phy-25%
							2nd	224.55		2014-15					
								<b>359.28</b>	<b>0.00</b>						
15	9	C/o Road from Pine-grove to Siro (Outer Ring road) Ziro	No.BB.SPD/RIDF-XIX(Ar.P)/135/89-95/2013-14 dated: 31/7/2013	900.00	100.00	1000.00	1st	270.00		2013-14		<b>330.00</b>	<b>100.00</b>	CZ-A/Ziro	Phy-25%
							2nd	300.00		2014-15					
								<b>570.00</b>	<b>0.00</b>						
16	10	Infrastructure Development of road at Koduka ADC HQ at Pangenalo Koduka.	No.NB.SPD/654/RIDF-XIX(Ar.P)/137 PSC/Project No. 103-106/2013-14 dated: 01/10/2013	900.00	100.00	1000.00	1st	243.00		2013-14		<b>180.00</b>	<b>100.00</b>	CZ-A/Nacho	Phy-25%
							2nd	477.00		2014-15					
								<b>720.00</b>	<b>0.00</b>						

Sl. No		Name of Programme / Schemes	Sanction No & Date	Approved cost			Upto date release break up			Year of releases	Schedule date of completion	Balance to be released		Name of Zone/Divn.	Remarks
Ove rall	Yw			NS	SS	Total	Inst & Date	NS	SS			NS	SS		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
17	11	C/o Road from Patum to Rumgong.	No.NB.SPD/435/RIDF-XIX(A.P)/135 PSC/Project No. 89-95/2013-14 dated:31/01/2013	1229.40	136.60	1366.00	1st			2013-14		<b>430.29</b>	<b>136.60</b>	CZ-B/Rumgong	
										2014-15					
								<b>799.11</b>	<b>0.00</b>						
18	12	C/o Road from Yekshi village to Deku Damda & Dabuk village.	No.PD/LF-I/2013-14 Dtd. 03/03/2014	450.00	50.00	500.00	1st	135.00		2013-14		<b>0.00</b>	<b>50.00</b>	CZ-B/Boleng	
								315.00		2014-15					
								<b>450.00</b>	<b>0.00</b>						
19	13	C/o Bridge over river Kabung on Dosing Pareng Yibuk-Lining road.	NB.SPD/RIDF-XIX(Ar.P)141PSC/Project No.109-111/2013-14 Dtd. 31/03/2014	540.00	60.00	600.00	1st	162.00	0.00	2013-14		<b>378.00</b>	<b>60.00</b>	CZ-B/Boleng	
										2014-15					
								<b>162.00</b>	<b>0.00</b>						
20	14	C/o Steel Arch bridge over river Yamne at Parak on road from Katan to Padu (Span-90.00 mtr)	No.NB.SPD/548/RIDF-XIX(A.P)/136 PSC/Project No. 97-98 & 101-102/2013-14 dated:30/08/2013	581.40	64.60	646.00	1st	174.42		2013-14		<b>0.00</b>	<b>64.60</b>	CZ-B/Mariyang	
								406.98		2014-15					
								<b>581.40</b>	<b>0.00</b>						
21	15	Extension & Improvement of drainage system of township road at Pangin.	NB.SPD/RIDF-XIX(Ar.P)141PSC/Project No.109-111/2013-14 Dtd. 31/03/2014	348.30	38.70	387.00	1st	174.15	0.00	2013-14		<b>174.15</b>	<b>38.70</b>	CZ-B/Mariyang	
										2014-15					
								<b>174.15</b>	<b>0.00</b>						
22	15	C/o road from 73 Km point on Hunli-Anini BRTF road to Anelieh.	NB/SPD/434/RIDF-XIX/Ar.P/ 135/ PSC/ Project No. 89-95/13/14 dtd 31/07/14	900.00	100.00	1000.00	1st	270.00		2013-14		<b>630.00</b>	<b>100.00</b>	EZ/Anini-Closed as informed by ASW-EZ	
										2014-15					
								<b>270.00</b>	<b>0.00</b>						
23	16	C/o Road from Namsai to Jaipur i/c RCC bridge.	NB/SPD/434/RIDF-XIX/Ar.P/ 135/ PSC/ Project No. 89-95/13/14 dtd 31/07/13	720.90	80.10	801.00	1st	216.70		2013-14	31-03-2016	<b>0.00</b>	<b>0.00</b>	EZ/Namsai	
								504.20	80.10	2014-15					
								<b>720.90</b>	<b>80.10</b>						
24	17	C/o road from 7th Km point of NH- 52 to Mime (SH: C/o project of steel bridge over river Tiyang (60.00 m).	NB/SPD/434/RIDF-XIX/Ar.P/ 135/ PSC/ Project No. 89-95/13/14 dtd 31/07/13	372.96	41.42	414.38	1st	111.63		2013-14	31-03-2016	<b>0.00</b>	<b>0.00</b>	EZ/	
								261.33	41.42	2014-15					
								<b>372.96</b>	<b>41.42</b>						

Sl. No		Name of Programme / Schemes	Sanction No & Date	Approved cost			Upto date release break up			Year of releases	Schedule date of completion	Balance to be released		Name of Zone/Divn.	Remarks
Ove rall	Yw			NS	SS	Total	Inst & Date	NS	SS			NS	SS		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
<b>RIDF-XX (2015-16)</b>															
25	1	C/o bridge/ culvert on NH-52 BRTF road to Bhekulinag, Tezu (SH: Steel composite bridge on river Haju in Lohit Dist)	NB/ SPD/ 951/ RIDF-XX (Ar.P)/ 148/PSC/ Project No. 113/ 2014-15 dtd 18/03/15	668.01	74.22	742.23	1st	0.00	0.00		31-03-2018	668.01	74.22	EZ/Tezu	
26	2	C/o Road from New Jenthu to Jona- III in Namsai Dist.	NB/ SPD/ 974/ RIDF-XX (Ar.P)/ 149th PSC/ Project No. 118/ 2014-15 dtd 27/03/2015	599.40	66.60	666.00	1st	0.00	0.00		31-03-2018	599.40	66.60	EZ/Namsai	
27	3	C/o Road from Emphum to Igo via Tingua and Inda in Namsai Dist.	NB/ SPD/ 974/ RIDF-XX (Ar.P)/ 149th PSC/ Project No. 118-119/ 2014-15 dtd 27/03/2015	1260.00	140.00	1400.00	1st	0.00	0.00		31-03-2018	1260.00	140.00	EZ/Namsai	
28	4	C/o Steel Girder composite Bridge over river Dollung at Paro.	BB.SPD/83/RIDF-XX(AP)/117/PSC/Project No.112/2014-15 Dtd. 27/2/2015	1035.00	115.00	1150.00	1st	0.00	0.00	2015-16		1035.00	115.00	CZ-A/Ziro	
29	5	C/o Road from Deke Degam PMGSY road to Esi-Lite village at Tirbin-10Km(Sh:-FC, SMC, R/wall, CC Drain).	BB.PD.(PP&M)/RIDF-I/2014-15/1066-75 Dtd. 3/3/2015	900.00	100.00	1000.00	1st	0.00	0.00			900.00	100.00	CZ-A/Basar	