

FINANCIAL STATUS OF ONGOING RIDF SCHEMES UNDER APPWD

| Sl. No | | Name of Programme / Schemes | Sanction No & Date | Approved cost | | | Upto date release break up | | | Year of releases | Schedule date of completion | Balance to be released | | Name of Zone/Divn. | Remarks |
|-----------------------------------|----|---|--|---------------|--------|---------|----------------------------|----------------|---------------|------------------|-----------------------------|------------------------|---------------|--------------------|---------|
| Over all | Yw | | | NS | SS | Total | Inst & Date | NS | SS | | | NS | SS | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 |
| <u>RIDF-XI (2005-06)</u> | | | | | | | | | | | | | | | |
| 1 | 1 | C/o Road from 20th Km point on Ziro-Daporijo BRTF road (New Loth village) to Chambang (40.00 Km) | NB.SPD/2164(A)RIDF-XI(Ar.P)/83/PSC/05-06 dated: 09/03/2006 | 2855.22 | 713.80 | 3569.02 | 1st | | | 2005-06 | | 753.67 | 0.00 | CZ-A/Tali | Phy-75% |
| | | | | | | | 2nd | | | 2006-07 | | | | | |
| | | | | | | | 3rd | | | 2007-08 | | | | | |
| | | | | | | | 4th | | | 2008-09 | | | | | |
| | | | | | | | | | | 2009-10 | | | | | |
| | | | | | | | | | | 2010-11 | | | | | |
| | | | | | | | | | | 2011-12 | | | | | |
| | | | | | | | | | | 2012-13 | | | | | |
| | | | | | | | | | | 2013-14 | | | | | |
| | | | | | | | | | | 2014-15 | | | | | |
| | | | | | | | | 2101.55 | 713.80 | | | | | | |
| <u>RIDF-XIV (2008-09)</u> | | | | | | | | | | | | | | | |
| 2 | 1 | C/o Phaa bridge over Kumey river in between Dhaa-Hill Top to Gangte circle (Motorable S/Bridge span 160.00 mtr, SH:C/o approach road (FC) | NB.SPD/RIDF-XIV/AP/101/PSC/08-09 dated: 02/02/09 | 1363.14 | 151.46 | 1514.60 | | | | 2008-09 | | 0.00 | 56.46 | CZ-A/Tali | Phy-90% |
| | | | | | | | 1st | | | 2009-10 | | | | | |
| | | | | | | | 2nd | | | 2010-11 | | | | | |
| | | | | | | | 3rd | | | 2011-12 | | | | | |
| | | | | | | | 4th | | | 2012-13 | | | | | |
| | | | | | | | 5th | | | 2013-14 | | | | | |
| | | | | | | | | | | 2014-15 | | | | | |
| | | | | | | | | 1363.14 | 95.00 | | | | | | |
| <u>RIDF-XV (2009-10)</u> | | | | | | | | | | | | | | | |
| 3 | 2 | C/o Road from Koloriang bridge point to Damin via Parsi Parlo (Part-II of Phase-I) | NB.SPD/1791/RIDF-XV/AP/108th/2009-10/1229 Dated 28/01/2010 | 3111.12 | 345.68 | 3456.80 | | | | 2009-10 | | 0.00 | 210.68 | CZ-A/Sangram | Phy-90% |
| | | | | | | | 1st | 1033.00 | | 2010-11 | | | | | |
| | | | | | | | 2nd | 2000.00 | | 2011-12 | | | | | |
| | | | | | | | 3rd | 78.12 | | 2012-13 | | | | | |
| | | | | | | | | | 135.00 | 2013-14 | | | | | |
| | | | | | | | | | | 2014-15 | | | | | |
| | | | | | | | | 3111.12 | 135.00 | | | | | | |
| 4 | 1 | C/o Motorable Bailey suspension bridge over river Subansiri at Nacho (span 126 mtr) | NB.SPD/RIDF-XV/AP/105th/2009-10/1229 Dated 28/10/09 | 973.95 | 108.22 | 1082.17 | 1st | | | 2009-10 | | 6.11 | 8.22 | CZ-A/Nacho | Phy-85% |
| | | | | | | | 2nd | | | 2010-11 | | | | | |
| | | | | | | | 3rd | | | 2011-12 | | | | | |
| | | | | | | | 4th | | | 2012-13 | | | | | |
| | | | | | | | 5th | | | 2013-14 | | | | | |
| | | | | | | | | | | 2014-15 | | | | | |
| | | | | | | | | 967.84 | 100.00 | | | | | | |

| Sl. No | | Name of Programme / Schemes | Sanction No & Date | Approved cost | | | Upto date release break up | | | Year of releases | Schedule date of completion | Balance to be released | | Name of Zone/Divn. | Remarks |
|----------------------------|----|--|---|---------------|--------|---------|----------------------------|--------|------|--|--|------------------------|--------|--------------------|-----------|
| Ove rall | Yw | | | NS | SS | Total | Inst & Date | NS | SS | | | NS | SS | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 |
| 5 | 3 | Strengthening of Pasighat-Pangin Road (8.50Km). | NB-SPD/RIDF/XV/AP/1044PSC/2009-10 Dtd. 28/07/2009 | 225.00 | 25.00 | 250.00 | 1st | 225.00 | 0.00 | 2009-10 | | 0.00 | 25.00 | CZ-B/Pasighat | |
| | | | | | | | | 225.00 | 0.00 | | | | | | |
| RIDF-XVII (2011-12) | | | | | | | | | | | | | | | |
| 6 | 1 | C/o Bailey bridge over Tuss & Kamala on Yangte-Tali Road under RIDF-XVII | NB.SPD/733/RIDF-XVII-RB-Kamla & Tuss/201-12 Dated: 04/10/2011 | | | | | | | | | | | | |
| | | i) Truss Bridge (27.30 mtr span) | | 88.01 | 9.75 | 97.76 | 1st | 88.01 | | | 2011-12 2012-13 2013-14 2014-15 | | 0.00 | 9.75 | CZ-A/Tali |
| | | ii) Kamala Bridge (100 mtr span) | 898.46 | 99.83 | 998.29 | 1st | 703.96 | | | 2011-12 2012-13 2013-14 2014-15 | | 194.50 | 99.83 | | Phy-15% |
| | | | | | | | | 703.96 | 0.00 | | | | | | |
| RIDF-XIX (2013-14) | | | | | | | | | | | | | | | |
| 7 | 1 | Construction of Ring Road at Tawang District (5.90 Km) | NB/SPD/1014/RIDF-XIX[AP] /140 PSC Project No. 107 & 108/2013-14 Dtd. 10.02.2014 | 900.00 | 100.00 | 1000.00 | 1st | 270.00 | | 2013-14 | | 315.00 | 100.00 | WZ/Tawang | |
| | | | | | | | 2nd | 315.00 | | 2014-15 | | | | | |
| | | | | | | | | 585.00 | 0.00 | | | | | | |
| 8 | 2 | Construction of Approach road to ADC HQ at Kalaktang (Ph-I) (7.32 Km) | NB/SPD/654/RIDF-XIX[AP] /137 PSC Project No. 103-106 /2013-14 Dtd. 01.10.2013 | 429.30 | 47.70 | 477.00 | 1st | 128.79 | | 2013-14 | | 150.26 | 47.70 | WZ/Kalaktang | |
| | | | | | | | 2nd | 150.25 | | 2014-15 | | | | | |
| | | | | | | | | 279.04 | 0.00 | | | | | | |
| 9 | 3 | Construction of Road from Subu to Tania Village (5.50 Km) | NB/SPD/654/RIDF-XIX[AP] /137 PSC Project No. 103-106 /2013-14 Dtd. 01.10.2013 | 601.20 | 66.80 | 668.00 | 1st | 180.36 | | 2013-14 | | 210.37 | 66.80 | WZ/Bomdila | |
| | | | | | | | 2nd | 210.47 | | 2014-15 | | | | | |
| | | | | | | | | 390.83 | 0.00 | | | | | | |

| Sl. No | | Name of Programme / Schemes | Sanction No & Date | Approved cost | | | Upto date release break up | | | Year of releases | Schedule date of completion | Balance to be released | | Name of Zone/Divn. | Remarks |
|----------|----|--|--|---------------|--------|---------|----------------------------|----------------|-------------|------------------|-----------------------------|------------------------|---------------|--------------------|---------|
| Ove rall | Yw | | | NS | SS | Total | Inst & Date | NS | SS | | | NS | SS | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 |
| 10 | 4 | Construction of Road from Chayang Tajo at Sangchu-Solung (Ph-I) (10.00 Km) | NB/SPD/548/RIDF-XIX[AP] /136 PSC Project No. 97-98 & 101-102/2013-14 Dtd. 30.08.2013 | 686.21 | 76.25 | 762.46 | 1st | 474.33 | | 2013-14 | | -28.73 | 76.25 | WZ/Chytajo | |
| | | | | | | | 2nd | 240.61 | | 2014-15 | | | | | |
| | | | | | | | | 714.94 | 0.00 | | | | | | |
| 11 | 5 | Construction of Road from Pakoti to Richa Village (10.00 Km) | NB/SPD/435/RIDF-XIX[AP] /135 PSC Project No. 89-95/2013-14 Dtd. 30.06.2013 | 862.33 | 95.82 | 958.15 | 1st | 258.70 | | 2013-14 | | 301.81 | 95.82 | WZ/Seppa | |
| | | | | | | | 2nd | 301.82 | | 2014-15 | | | | | |
| | | | | | | | | 560.52 | 0.00 | | | | | | |
| 12 | 6 | C/o Steel Girder Bridge over river Panyor on Sagalee Sakiang road (75m). | NB.SPD/1014/RIDF-XIX(A.P)/141/PSC/Project No.109-111/2013-14 Dtd 31/03/2014 | 540.00 | 60.00 | 600.00 | 1st | 270.00 | 0.00 | | | 270.00 | 60.00 | WZ/Sagalee | |
| | | | | | | | | 270.00 | 0.00 | | | | | | |
| 13 | 7 | C/o Road from Lagyar Hogu to Tali ADC HQ (6.950 Km) | No.BB.SPD/RIDF-XIX(Ar.P)/135/89-95/2013-14 dated: 31/7/2013 | 1350.00 | 150.00 | 1500.00 | 1st | 405.00 | | 2013-14 | | 0.00 | 150.00 | CZ-A/Tali | Phy-40% |
| | | | | | | | 2nd | 945.00 | | 2014-15 | | | | | |
| | | | | | | | | 1350.00 | 0.00 | | | | | | |
| 14 | 8 | C/o Road from Yoglu to Pistana Circle HQ (11.00 Km). | No.NB.SPD/655/RIDF-XIX(Ar.P)/137 PSC/Project No. 104/2013-14 dated: 01/10/2013 | 449.10 | 49.90 | 499.00 | 1st | 134.73 | | 2013-14 | | 89.82 | 49.90 | CZ-A/Yazali | Phy-25% |
| | | | | | | | 2nd | 224.55 | | 2014-15 | | | | | |
| | | | | | | | | 359.28 | 0.00 | | | | | | |
| 15 | 9 | C/o Road from Pine-grove to Siro (Outer Ring road) Ziro | No.BB.SPD/RIDF-XIX(Ar.P)/135/89-95/2013-14 dated: 31/7/2013 | 900.00 | 100.00 | 1000.00 | 1st | 270.00 | | 2013-14 | | 330.00 | 100.00 | CZ-A/Ziro | Phy-25% |
| | | | | | | | 2nd | 300.00 | | 2014-15 | | | | | |
| | | | | | | | | 570.00 | 0.00 | | | | | | |
| 16 | 10 | Infrastructure Development of road at Koduka ADC HQ at Pangenalo Koduka. | No.NB.SPD/654/RIDF-XIX(Ar.P)/137 PSC/Project No. 103-106/2013-14 dated: 01/10/2013 | 900.00 | 100.00 | 1000.00 | 1st | 243.00 | | 2013-14 | | 180.00 | 100.00 | CZ-A/Nacho | Phy-25% |
| | | | | | | | 2nd | 477.00 | | 2014-15 | | | | | |
| | | | | | | | | 720.00 | 0.00 | | | | | | |

| Sl. No | | Name of Programme / Schemes | Sanction No & Date | Approved cost | | | Upto date release break up | | | Year of releases | Schedule date of completion | Balance to be released | | Name of Zone/Divn. | Remarks |
|----------|----|---|--|---------------|--------|---------|----------------------------|---------------|--------------|------------------|-----------------------------|------------------------|---------------|---------------------------------------|---------|
| Ove rall | Yw | | | NS | SS | Total | Inst & Date | NS | SS | | | NS | SS | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 |
| 17 | 11 | C/o Road from Patum to Rumgong. | No.NB.SPD/435/RIDF-XIX(A.P)/135 PSC/Project No. 89-95/2013-14 dated:31/01/2013 | 1229.40 | 136.60 | 1366.00 | 1st | | | 2013-14 | | 430.29 | 136.60 | CZ-B/Rumgong | |
| | | | | | | | | | | 2014-15 | | | | | |
| | | | | | | | | 799.11 | 0.00 | | | | | | |
| 18 | 12 | C/o Road from Yekshi village to Deku Damda & Dabuk village. | No.PD/LF-I/2013-14 Dtd. 03/03/2014 | 450.00 | 50.00 | 500.00 | 1st | 135.00 | | 2013-14 | | 0.00 | 50.00 | CZ-B/Boleng | |
| | | | | | | | | 315.00 | | 2014-15 | | | | | |
| | | | | | | | | 450.00 | 0.00 | | | | | | |
| 19 | 13 | C/o Bridge over river Kabung on Dosing Pareng Yibuk-Lining road. | NB.SPD/RIDF-XIX(Ar.P)141PSC/Project No.109-111/2013-14 Dtd. 31/03/2014 | 540.00 | 60.00 | 600.00 | 1st | 162.00 | 0.00 | 2013-14 | | 378.00 | 60.00 | CZ-B/Boleng | |
| | | | | | | | | | | 2014-15 | | | | | |
| | | | | | | | | 162.00 | 0.00 | | | | | | |
| 20 | 14 | C/o Steel Arch bridge over river Yamne at Parak on road from Katan to Padu (Span-90.00 mtr) | No.NB.SPD/548/RIDF-XIX(A.P)/136 PSC/Project No. 97-98 & 101-102/2013-14 dated:30/08/2013 | 581.40 | 64.60 | 646.00 | 1st | 174.42 | | 2013-14 | | 0.00 | 64.60 | CZ-B/Mariyang | |
| | | | | | | | | 406.98 | | 2014-15 | | | | | |
| | | | | | | | | 581.40 | 0.00 | | | | | | |
| 21 | 15 | Extension & Improvement of drainage system of township road at Pangin. | NB.SPD/RIDF-XIX(Ar.P)141PSC/Project No.109-111/2013-14 Dtd. 31/03/2014 | 348.30 | 38.70 | 387.00 | 1st | 174.15 | 0.00 | 2013-14 | | 174.15 | 38.70 | CZ-B/Mariyang | |
| | | | | | | | | | | 2014-15 | | | | | |
| | | | | | | | | 174.15 | 0.00 | | | | | | |
| 22 | 15 | C/o road from 73 Km point on Hunli-Anini BRTF road to Anelieh. | NB/SPD/434/RIDF-XIX/Ar.P/ 135/ PSC/ Project No. 89-95/13/14 dtd 31/07/14 | 900.00 | 100.00 | 1000.00 | 1st | 270.00 | | 2013-14 | | 630.00 | 100.00 | EZ/Anini-Closed as informed by ASW-EZ | |
| | | | | | | | | | | 2014-15 | | | | | |
| | | | | | | | | 270.00 | 0.00 | | | | | | |
| 23 | 16 | C/o Road from Namsai to Jaipur i/c RCC bridge. | NB/SPD/434/RIDF-XIX/Ar.P/ 135/ PSC/ Project No. 89-95/13/14 dtd 31/07/13 | 720.90 | 80.10 | 801.00 | 1st | 216.70 | | 2013-14 | 31-03-2016 | 0.00 | 0.00 | EZ/Namsai | |
| | | | | | | | | 504.20 | 80.10 | 2014-15 | | | | | |
| | | | | | | | | 720.90 | 80.10 | | | | | | |
| 24 | 17 | C/o road from 7th Km point of NH- 52 to Mime (SH: C/o project of steel bridge over river Tiayang (60.00 m). | NB/SPD/434/RIDF-XIX/Ar.P/ 135/ PSC/ Project No. 89-95/13/14 dtd 31/07/13 | 372.96 | 41.42 | 414.38 | 1st | 111.63 | | 2013-14 | 31-03-2016 | 0.00 | 0.00 | EZ/ | |
| | | | | | | | | 261.33 | 41.42 | 2014-15 | | | | | |
| | | | | | | | | 372.96 | 41.42 | | | | | | |

| Sl. No | | Name of Programme / Schemes | Sanction No & Date | Approved cost | | | Upto date release break up | | | Year of releases | Schedule date of completion | Balance to be released | | Name of Zone/Divn. | Remarks |
|--------------------------|----|---|--|---------------|--------|---------|----------------------------|------|------|------------------|-----------------------------|------------------------|--------|--------------------|---------|
| Ove rall | Yw | | | NS | SS | Total | Inst & Date | NS | SS | | | NS | SS | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 |
| RIDF-XX (2015-16) | | | | | | | | | | | | | | | |
| 25 | 1 | C/o bridge/ culvert on NH-52 BRTF road to Bhekulinag, Tezu (SH: Steel composite bridge on river Haju in Lohit Dist) | NB/ SPD/ 951/ RIDF-XX (Ar.P)/ 148/PSC/ Project No. 113/ 2014-15 dtd 18/03/15 | 668.01 | 74.22 | 742.23 | 1st | 0.00 | 0.00 | | 31-03-2018 | 668.01 | 74.22 | EZ/Tezu | |
| 26 | 2 | C/o Road from New Jenthu to Jona- III in Namsai Dist. | NB/ SPD/ 974/ RIDF-XX (Ar.P)/ 149th PSC/ Project No. 118/ 2014-15 dtd 27/03/2015 | 599.40 | 66.60 | 666.00 | 1st | 0.00 | 0.00 | | 31-03-2018 | 599.40 | 66.60 | EZ/Namsai | |
| 27 | 3 | C/o Road from Emphum to Igo via Tingua and Inda in Namsai Dist. | NB/ SPD/ 974/ RIDF-XX (Ar.P)/ 149th PSC/ Project No. 118-119/ 2014-15 dtd 27/03/2015 | 1260.00 | 140.00 | 1400.00 | 1st | 0.00 | 0.00 | | 31-03-2018 | 1260.00 | 140.00 | EZ/Namsai | |
| 28 | 4 | C/o Steel Girder composite Bridge over river Dollung at Paro. | BB.SPD/83/RIDF-XX(AP)/117/PSC/Project No.112/2014-15 Dtd. 27/2/2015 | 1035.00 | 115.00 | 1150.00 | 1st | 0.00 | 0.00 | 2015-16 | | 1035.00 | 115.00 | CZ-A/Ziro | |
| 29 | 5 | C/o Road from Deke Degam PMGSY road to Esi-Lite village at Tirbin-10Km(Sh:-FC, SMC, R/wall, CC Drain). | BB.PD.(PP&M)/RIDF-I/2014-15/1066-75 Dtd. 3/3/2015 | 900.00 | 100.00 | 1000.00 | 1st | 0.00 | 0.00 | | | 900.00 | 100.00 | CZ-A/Basar | |