

13

**GOVERNMENT OF ARUNACHAL PRADESH, PUBLIC WORKS DEPARTMENT.  
OFFICE OF THE CHIEF ENGINEER, (EZ) ITANAGAR.**

Gram : Chiefworks  
Phone : 0360 – 2215725  
Fax : 2212428  
Email : [ceez-pwd-arn@nic.in](mailto:ceez-pwd-arn@nic.in)

Office of the Chief Engineer,  
Eastern Zone PWD, Itanagar -791111

NO.CEAP(EZ)/DB-02/QPR/CRF/2018-19/1202-09

Dated: 27/9/2018

To,  
The Chief Engineer (SID&P),  
Govt.of Arunachal Pradesh,  
PWD, Itanagar.

**Sub: Submission of QPR on CRF for the Quarter Ending June -2018 pertaining Eastern Zone, PWD,**

Sir,

Enclosed please find herewith the Quarterly progress report in duplicate for the quarter ending **June - 2018** for CRF works for Eastern Zone, PWD, for favour of your information and further necessary action please.

The financial details of the CRF schemes have been prepared with available data, but the same may please be cross checked with PFMS data available at yours end.

Encl :- As stated above.

Yours faithfully,

*[Signature]*  
19/09/2018  
Superintending Surveyor of Works  
for Chief Engineer (EZ).

NO.CEAP(EZ)/DB-02/QPR/CRF/2018-19/1202-09


Dated: 27/9/2018

Copy to :-

1. The Superintending Engineer Tezu/Jairampur/Khonsa Circle, PWD, AP for information along with a copy of QPR.
2. Executive Engineer Roing/Changlang/Khonsa/Namsai for information.
3. The Computer Section (EZ), PWD, AP, Itanagar for uploading QPR in official Web site of the PWD.

*[Signature]*  
19/09/2018  
Superintending Surveyor of Works  
for Chief Engineer (EZ)

**GOVERNMENT OF ARUNACHAL PRADESH  
PUBLIC WORKS DEPARTMENT  
EASTERN ZONE : PWD : AP : ITANAGAR-791111**




**QUARTERLY PROGRESS REPORT OF  
CRF SCHEMES FOR THE  
QUARTER ENDING JUNE-2018**


**FORM - II**  
**PROGRESS REPORT OF WORKS EXECUTED FROM CENTRAL ROAD FUND(NORMAL)**  
**REPORT FOR THE QUARTER ENDING JUNE - 2018 (Financial figure Rs.in lakhs)**


STATE:- ARUNACHAL PRADESH

Sl. No.	Name of the Work	Length(Km) M for bridge	Amount of Administrative Approval (In Laacs)	Sanction AA No. & Date	Technical Sanction No., date & amount.	Physical Progress			Remark
						Upto the end of previous year	During the year	Total Progress upto the end of the Quarter (col.7-8)	
1	2	3	4	5	6	7	8	9	10
ONGOING SCHEMES 10th PLAN(2002 - 2007) 11th PLAN(2007 - 2012)									
1	Construction of Road from Old Laiwang to Jagthung, in Tirap District, A.P.	BT- 4.50 km	830.64	NH- 12031/98/2015/Ar.P.C RF/NH-10 Dtd 15.06.2010	CEAP(E/Z)CRF- 52 SEK. 2015-16 444-51 dtd. 24-05-2016 Rs. 780.00 Lakhs	1) JC-3.20 km 2) F.Cutting-3.20 km 3) Widening-1.300 km 4) RCC Slab cul 2 mtr span-12 Nos. 5) RCC S.cul-3m span-2 Nos 6) RCC S.cul-4m span-2 Nos 7) GSB. Gr - I - 4.450 km.	RCC Slab cul 2 mtr span-2 Nos.	1) JC-3.20 km 2) F.Cutting-3.20 km 3) Widening-1.300 km 4) RCC Slab cul 2 mtr span-14 Nos. 5) RCC S.cul-3m span-2 Nos 6) RCC S.cul-4m span-2 Nos 7) GSB. Gr - I - 4.450 km.	Work in progress
2	Construction of 3 Nos. of RCC Bridge in between the road of CO HQ Dadam to Mukhova Village in Tirap Distt. Arunachal Pradesh.	Bridge 45.00 mtr Span. (10 - 10-25)	500.00	NH- 12031/105/2016/Ar.P.CRF P-8 dtd. 3/01/2017	SEK.WORKS KSA/TS 2016-17/1450-53 Dtd. 20/03/2017 for Rs. 473.98 Lakhs	Earth work of Foundation for 3 Nos completed	RCC Work of foundation footing for 1 No. Bridge completed (10.00m Span)	RCC Work of foundation footing for 1 No. Bridge completed (10.00m Span)	-do-
3	Construction of Namsang- Khela Road in Tirap Distt. (Ch- 27.00 to 48.00 km).	BT-17.00 km	2780.00	NH- 12031/103/2016/Ar.P.CRF P-8 Dated 03-01-2017.	CEAP(E/Z)CRF- 49:Namsang-Khela:2016-17/101-108 dtd 25-04-2017 for Rs.2637.34 Lakhs	1) JC-11.00 Km 2) Wid - 3.00 Km 3) FC-11.00 Km 4) K drain-11.00 Km <b>Bridge</b> 1) Bridge-35m span- E Work for Abutment completed 2) Bridge- 10m span Abutment for 1 No. bridge in progress & E work for 1 No. Bridge work in progress.	-	1) JC-11.00 Km 2) Wid - 3.00 Km 3) FC-11.00 Km 4) K drain-11.00 Km <b>Bridge</b> 1) Bridge-35m span- E Work for Abutment completed 2) Bridge- 10m span Abutment for 1 No. bridge in progress & E work for 1 No. Bridge work in progress.	-do-
4	Construction of Double Lane RCC Bridge over River Tirap to Changtalng Town in Changlang Distt. A.P.	Bridge - 60 mtr	1200.00	NH- 12031/102/2016/Ar.P.CRF P-8 dtd. 03/01/2017	CEAP(E/Z)CRF- 59 Changlang RCC Bridge:2016-17/106-14 dtd. 23-05-2017 for Rs.1099.49 Lakhs	Pile foundation & approach road work in progress	Pile foundation completed	Pile foundation completed & approach road work in progress	-do-
5	Construction of Road from Nongsava Village to Mekang Miri in Namsai Distt. A.P.	BT - 7.388 km	1500.00	NH- 12031/101/2016/Ar.P.CRF P-8 dtd. 03.01.2017	CEAP(E/Z)CRF- 62 2017-18/92-100 dtd. 05-2017 for Rs.946.69 Lakhs	1) E work- 2.50 Km 2) GSB- 2.50 Km 3) RCC S/C- 4.00m span-2 Nos 4) RCC S C-2.00m span-2 Nos	-	1) E.work- 2.50 Km 2) GSB- 2.50 Km 3) RCC S/C- 4.00m span-2 Nos 4) RCC S C-2.00m span-2 Nos	-do-

1	2	3	4	5	6	7	8	9	10
6	Construction of Steel Composite Bridge over River Sissor at 14 km in Dambuk-Paglam road in Lower Dibang Valley Distt.	Bridge - 60.00 mtr	600.00	NH-12031/104/2016/Ar.P.CRF P-8 dtd. 03-01-2017	SETC.CRF.RNG-7.2017-18.456-59 dtd. 06.06.2017 for Rs.569.90 Lakhs	Design & Drawing in progress. Tender under scrutiny.	Re-Tender called for, and submitted to CE by SETC	Re-Tender called for, and submitted to CE by SETC	-do-
7	Improvement of Hunli Township road in Lower Dibang Valley Distt A.P.	BT - 7.41 km	950.00	NH-12031/100/2016/Ar.P.CRF P-8 dtd. 03-01-2017	SETC.CRF.RNG-7.2017-18/90-93 dtd. 12/04/2017 for Rs.900.48 Lakhs	1) New Formation Cutting- 660.00 Mtr 2) Widening-1.22 Km 3) R.Wall & B.wall - 200 mtr. 4) CC drain - 200 mtr.	1) R.Wall & B.wall - 200 mtr. 2) CC drain - 100 mtr. 3) RCC Slab culvert 2 mtr span- 4 nos	1) New Formation Cutting- 660.00 Mtr 2) Widening-1.22 Km 3) R.Wall & B.wall - 400 mtr. 4) CC drain - 300 mtr. 5) RCC Slab culvert 2 mtr span- 4 nos	-do-
8	Construction of various roads and bridges under Lekang Circle in Namsai Distt. A.P.	BT - 39.43 km	2500.00	NH-12031/98/2016 Ar.P.CRF P-8 dtd. 03-01-2017	CEAP(E.Z).CRF-63/2017-18/387-94 dtd. 06.06.2017 for Rs.1758.72 Lakhs	1) WBM-III- 11.50 Km 2) Carpeting- 1.50 Km 3) RCC S.C-1.00 M span-4 Nos 4) RCC S.C-3.00 M span-1 No	-	1) WBM-III- 11.50 Km 2) Carpeting- 1.50 Km 3) RCC S.C-1.00 M span-4 Nos 4) RCC S.C-3.00 M span-1 No	-do-
9	Construction of Improvement of Chongkham Township (10.km) in Namsai Distt. AP.	BT - 9.73 km	1000.00	NH-12031/97/2016/Ar.P.CRF P-8 dtd. 06/17/2018	SETC.CRF.NMS-6.2017-18/205-08 dtd. 27/04/2017 for Rs.947.47 Lakhs	1) GSB - ( 5.50 m) -1.34 Km 2) GSB - (3.75m) - 4.160 Km 3) WBM-II - (5.50 m) - 0.828 Km 4) WBM-II-(3.75m)- 4.672 Km 5) WBM-III-( 5.50m)-0.828 Km 6) WBM-III-(3.75m)-4.672 Km 7) Carpeting- 3.00 Km	-	1) GSB- ( 5.50 m) -1.34 Km 2) GSB- (3.75m) - 4.160 Km 3) WBM-II- (5.50 m)- 0.828 Km 4) WBM-II-(3.75m)- 4.672 Km 5) WBM-III-( 5.50m)-0.828 Km 6) WBM-III-(3.75m)-4.672 Km 7) Carpeting- 3.00 Km	-do-
10	Construction of road from Lilong to Khimiyang (21.6 km) in Changlang District in the state of Arunachal Pradesh under CRF	BC - 21.267 km	2928.00	NH-12031/87/2016/Ar.P.CRF P-8 dtd. 12/07/2017	CEAP(E.Z).CRF-14/SEK.2017-18/1058-66 dtd. 28-08-2017 for Rs.2778.20 Lakhs	1) Wid - 17.28 Km (80% compltd) 2) RCC S.C-2mtr span-30 Nos (100% compltd) 3) Preparation of Subgrade-21.60 Km (100% compltd)	1) Wid - 2.72 Km 2) B.Wall 3mtr Ht. - 240 mtr 3) R.Wall 3mtr Ht.-110 mtr 4) R.Wall 5mtr Ht.-135 mtr	1) Wid - 20.00 Km (90% compltd) 2) RCC S.C-2mtr span-30 Nos (100% compltd) 3) Preparation of Subgrade-21.60 Km (100% compltd) 4) B.Wall 3mtr Ht. - 240 mtr 5) R.Wall 3mtr Ht -110 mtr 6) R.Wall 5mtr Ht.-135 mtr	-do-
11	Extension of Township road at Khonsa in Tirap District HQ in AP ( Job No.CRF Ar.P.2017-18- 98)	CC - 1.50 km	483.00	NH-12031.49/2017 Ar.P.CRF P-8 dtd. 18/05/2017	SEK.WORKS.TS.2017-18.396-97 Dtd.03/07/2017 for Rs. 458.67 Lakhs	1)Widening -0.400 Km 2) GSB-I (5.80m)-0.560 Km 3) WBM-II (5.50m)-0.560 Km 4) RCC S.C-1.50m-1 No. 5) R.Wall-3.00m ht.-10.00mtr 6) CC. Pav.DLCC (5.50m)-0.560 Km.	1) Formation Cutting - 0.200 km	1) Formation Cutting - 0.200 km 2) Widening -0.400 Km 3) GSB-I (5.80m)-0.560 Km 4) WBM-II (5.50m)-0.560 Km 5) RCC S.C-1.50m-1 No. 6) R.Wall-3.00m ht.-10.00mtr 7) CC. Pav.DLCC (5.50m)-0.560 Km.	-do-

  
Surveyor of Works,  
Eastern Zone, PWD,  
Arunachal Pradesh.

  
Sr. Finance & Accounts Officer,  
Eastern Zone, PWD,  
Arunachal Pradesh.

  
Supdtg. Surveyor of Works,  
Eastern Zone, PWD,  
Arunachal Pradesh.

  
Chief Engineer,  
Eastern Zone, PWD,  
Arunachal Pradesh.

**FORM - III**  
**EXPENDITURE REPORT OF ONGOING WORKS EXECUTED FROM CENTRAL ROAD FUND(NORMAL)**  
**REPORT FOR THE QUARTER ENDING JUNE - 2018 (Financial figure in lakhs)**

STATE- ARUNACHAL PRADESH

Sl. No.	Name of the Work	Job No.	Amount of Administrative Approval	Progressive total of the funds released upto end of the previous financial year	Total expenditure incurred against the work upto the end of the previous financial year	Expenditure from 1st April of the year under report to the end of the previous quarter	Expenditure during the quarter to which the return relates	Cumulative expenditure upto the end of the quarter .(Total of columns No (6),(7),(8))	Remark
	2	3	4	5	6	7	8	9	10

**ONGOING SCHEMES**

10th PLAN(2002 - 2007)


**A Schemes fully funded by the Govt. of India**


1	Construction of Road from Old Laiwang to Jagthung. in Tirap District. AP.	CRF/Ar.P/2015-16/75	830.64	250.00	347.53	-	-	347.53	
2	Construction of 3 Nos. of RCC Bridge in between the road of CO HQ Dadam to Mukhowa Village in Tirap Distt. Arunachal Pradesh.	CRF/Ar.P/2016-17/93	500.00	35.00	4.92	-	-	4.92	
3	Construction of Namsang- Khela Road in Tirap Distt. (Ch:- 27.00 to 48.00 km).	CRF/Ar.P/2016-17/91.	2780.00	35.00	514.04	-	-	514.04	
4	Construction of Double Lane RCC Bridge over River Tirap to Changtalng Town in Changlang Distt. AP.	CRF/Ar.P/2016-17/89.	1200.00	-	50.00	-	-	50.00	
5	Construction of Road from Nongsaya Village to Mekang Miri in Namsai Distt. AP.	CRF/Ar.P/2016-17/88.	1500.00	240.00	234.00	-	-	234.00	
6	Construction of Steel Composite Bridge over River Sissor at 14 km in Dambuk-Paglām road in Lower Dibang Valley Distt.	CRF/Ar.P/2016-17/92.	600.00	-	14.33	-	-	14.33	
7	Construction of Improvement of Hunli Township road in Lower Dibang Valley Distt. AP.	CRF/Ar.P/2016-17/87.	950.00	950.00	189.95	-	-	189.95	
8	Construction of various roads and bridges under Lekang Circle in Namsai Distt. Ap.	CRF/Ar.P/2016-17/85.	2500.00	240.00	233.74	-	-	233.74	


**FORM - III**  
**EXPENDITURE REPORT OF ONGOING WORKS EXECUTED FROM CENTRAL ROAD FUND(NORMAL)**  
**REPORT FOR THE QUARTER ENDING JUNE - 2018 (Financial figure in lakhs)**


STATE:- ARUNACHAL PRADESH

Sl. No.	Name of the Work	Job No.	Amount of Administrative Approval	Progressive total of the funds released upto end of the previous financial year	Total expenditure incurred against the work upto the end of the previous financial year	Expenditure from 1st April of the year under report to the end of the previous quarter	Expenditure during the quarter to which the return relates	Cumulative expenditure upto the end of the quarter (Total of columns No. (6),(7),(8))	Remark
	2	3	4	5	6	7	8	9	10
9	Construction of Improvement of Chongkham Township (10.km) in Namsai Distt. AP.	CRF/Ar.P/2016-17/84.	1000.00	240.00	234.00	-	-	234.00	
10	Construction of road from Lilong to Khimiyang (21.6 km) in Changlang District in the state of Arunachal Pradesh under CRF	CRF/Ar.P/2017-18/99.	2928.00	-	418.15	-	-	418.15	
11	Extension of Township road at Khonsa in Tirap District HQ in AP ( Job No.CRF/Ar.P/2017-18/ 98	CRF/Ar.P/2017-18/ 98	483.00	-	148.00	-	-	148.00	
<b>Total Rs.</b>			<b>15271.64</b>	<b>1990.00</b>	<b>2388.66</b>			<b>2388.66</b>	

  
 Surveyor of Works,  
 Eastern Zone, PWD,  
 Arunachal Pradesh.

  
 Sr. Finance & Accounts Officer,  
 Eastern Zone, PWD,  
 Arunachal Pradesh.

  
 Supdtg. Surveyor of Works  
 Eastern Zone, PWD,  
 Arunachal Pradesh.

  
 Chief Engineer,  
 Eastern Zone, PWD,  
 Arunachal Pradesh.