

STATUS OF ONGOING CRF SCHEMES FROM THE YEAR 2005-06

₹ in Lacs

| Sl. No. | | Name of Programme/ schemes | Sanction No. & Date | Sanctioned Cost | | | Upto date release break up | | | Year of releases | Schedule date of completion | Balance to be released | | Name of Zone/Divn | Remarks | | | | |
|----------------|----|--|--|-----------------|----|----------|----------------------------|----|---------|------------------|-----------------------------|------------------------|----|-------------------|-----------------------------------|----|----|----|---------|
| Over all | Yw | | | CS | SS | Total | Inst | CS | SS | | | CS | SS | | | | | | |
| 1 | 2 | | | 3 | 4 | 5 | 6 | 7 | 8 | | | 9 | 10 | | | 11 | 12 | 13 | 14 |
| 2006-07 | | | | | | | | | | | | | | | | | | | |
| 1 | 1 | Shergaon-Doimara-Foot Hills (Kamengbari)-Missamari-Thelamara on NH-52 (Sh:-Shergaon-Doimara=72.00 km) Ph:- I = 0 to 28 km | NH.12031/4/2004/Ar.P /ISCF/NH-10 Dtd. 20/02/2009 | 1485.00 | - | 1485.00 | | | | 2007-08 | | 413.00 | | WZ/Bomdila | Phy-60% | | | | |
| | | | | | | | | | | | | | | | | | | | 2008-09 |
| | | | | | | | | | | | | | | | | | | | 2009-10 |
| | | | | | | | | | | | | | | | | | | | 2010-11 |
| | | | | | | | | | | | | | | | | | | | 2011-12 |
| | | | | | | | | | | | | | | | | | | | 2012-13 |
| | | | | | | | | | | | | | | | | | | | 2013-14 |
| | | | | | | | | | | | | | | | | | | | 2014-15 |
| | | | | | | | | | 1072.00 | | | | | | | | | | |
| 2008-09 | | | | | | | | | | | | | | | | | | | |
| 2 | 1 | C/o Road from Yachuli of Lower Subansiri District of AP to Gerugamukh of Assam via Mai, Leg, Pei, Pochu & Dado village, phase-I:0 to 20.00 km under centrally sponsored scheme of Inter state connectivity in AP | | 2339.00 | - | 2339.00 | | | | 2008-09 | | 2339.00 | | CZ-A/Yazali | Tender being awarded on EPC Basis | | | | |
| | | | | | | | | | | | | | | | | | | | 2009-10 |
| | | | | | | | | | | | | | | | | | | | 2010-11 |
| | | | | | | | | | | | | | | | | | | | 2011-12 |
| | | | | | | | | | | | | | | | | | | | 2012-13 |
| | | | | | | | | | | | | | | | | | | | 2013-14 |
| | | | | | | | | | | | | | | | | | | | 2014-15 |
| | | | | | | | | | 0.00 | | | | | | | | | | |
| 2009-10 | | | | | | | | | | | | | | | | | | | |
| 3 | 1 | Changlang- Margherita (37.48 km) in the State of Arunachal Pradesh. | NH.12031/29/2004/AP /CRF/NH-10 Dtd. 09/02/2010 | 11160.00 | - | 11160.00 | | | | 2009-10 | 31-03-2016 | 3810.00 | | EZ/Changlang | | | | | |
| | | | | | | | | | | | | | | | | | | | 2010-11 |
| | | | | | | | | | | | | | | | | | | | 2011-12 |
| | | | | | | | | | | | | | | | | | | | 2012-13 |
| | | | | | | | | | | | | | | | | | | | 2013-14 |
| | | | | | | | | | | | | | | | | | | | 2014-15 |
| | | | | | | | | | 7350.00 | | | | | | | | | | |
| 4 | 2 | Extension, maintenance and carpeting of Roing township road (60 km). | NH.12031/29/2004/AP /CRF/NH-10 Dtd. 09/02/2010 | 1050.00 | - | 1050.00 | | | | 2009-10 | 31-03-2016 | 0.00 | | EZ/ Roing | | | | | |
| | | | | | | | | | | | | | | | | | | | 2010-11 |
| | | | | | | | | | | | | | | | | | | | 2011-12 |
| | | | | | | | | | | | | | | | | | | | 2012-13 |
| | | | | | | | | | | | | | | | | | | | 2013-14 |
| | | | | | | | | | | | | | | | | | | | 2014-15 |
| | | | | | | | | | 1050.00 | | | | | | | | | | |
| 2010-11 | | | | | | | | | | | | | | | | | | | |
| 5 | 1 | C/o Road from Boasimla in Arunachal Pradesh to Ananda Tea Estate (Pathalipam) in Assam via Dollungmukh Circle (L=100.00 km), Ph-I: 0 to 25.00 km. | | 2255.00 | - | 2255.00 | | | | 2010-11 | | 1530.00 | | CZ-A/Ziro | | | | | |
| | | | | | | | | | | | | | | | | | | | 2011-12 |
| | | | | | | | | | | | | | | | | | | | 2012-13 |
| | | | | | | | | | | | | | | | | | | | 2013-14 |
| | | | | | | | | | | | | | | | | | | | 2014-15 |
| | | | | | | | | | 725.00 | | | | | | | | | | |

STATUS OF ONGOING CRF SCHEMES FROM THE YEAR 2005-06

₹ in Lacs

| Sl. No. | Name of Programme/ schemes | | Sanction No. & Date | Sanctioned Cost | | | Upto date release break up | | | Year of releases | Schedule date of completion | Balance to be released | | Name of Zone/Divn | Remarks |
|----------------|----------------------------|--|---|-----------------|---------|---------|----------------------------|---------|--------|------------------|-----------------------------|------------------------|--------|-------------------|---------|
| | | | | CS | SS | Total | Inst | CS | SS | | | CS | SS | | |
| Over all | Yw | | | | | | | | | | | | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 |
| 6 | 2 | C/o Road from Mite Village to Upper Subansiri District to Gogamukh in Assam via Kote, Yetor, Hanker, Niji, Sarijo, Old Maga, Kicho, Dingram and Dollungmukh (L=70 lm) Ph-I: 0 to 19.00 km. | | 2436.35 | - | 2436.35 | | | | 2010-11 | | 20.35 | | CZ-A/Ziro | |
| | | | | | | | | | | 2011-12 | | | | | |
| | | | | | | | | | | 2012-13 | | | | | |
| | | | | | | | | | | 2013-14 | | | | | |
| | | | | | | | | | | 2014-15 | | | | | |
| | | | | | | | | 2416.00 | | | | | | | |
| 2011-12 | | | | | | | | | | | | | | | |
| 7 | 1 | C/o Road from Gothung Pagma Senmak Lagam under Dirang Division in West Kameng Dist. | NH-12031/25/2011/CRF/A r.P/E&I/NH-8 Dtd. 25/11/2011 | 1025.00 | 1025.00 | 2050.00 | | | | 2011-12 | | 525.00 | 625.00 | WZ/Dirang | |
| | | | | | | | | | | 2012-13 | | | | | |
| | | | | | | | | | | 2013-14 | | | | | |
| | | | | | | | | 500.00 | 400.00 | 2014-15 | | | | | |
| 2014-15 | | | | | | | | | | | | | | | |
| 8 | | C/o Motorable Bridge over Siyom river at Bene (span-120m) unde Aalo Division in the State of Arunachal Pradesh under CRF. | | 800.00 | - | 800.00 | - | - | - | - | | 800.00 | | CZ-B/Aalo | |
| 9 | | C/o Basar-Sago PMGSY road to newly created Circle Head Quarter at Sago Piri in West Siang(length=5.95Km) under Basar Division in the State of Arunachal Pradesh under CRF. | | 1000.00 | - | 1000.00 | - | - | - | - | | 1000.00 | | CZ-A/Basar | |
| 10 | | C/o Road from Lechin to Dilrijo(7.00Km) in the state of Arunachal Pradesh under CRF. | | 633.00 | - | 633.00 | - | - | - | - | | 633.00 | | CZ-A/Daporijo | |
| 11 | | Improvement of Road from Kamengbari to doimara(length=23.00Km) in the state of Arunachal Pradesh under CRF. | | 1513.73 | - | 1513.73 | - | - | - | - | | 1513.73 | | WZ/Bomdila | |
| 12 | | Improvement of Road from Tenga to Foot Hill via Chackoo(length=20.500Km) in the state of Arunachal Pradesh under CRF. | | 1547.61 | - | 1547.61 | - | - | - | - | | 1547.61 | | WZ/Bomdila | |
| 13 | | C/o Approach road to Model Degree college, Basar (Length=5.58Km) in the state of Arunachal Pradesh under CRF. | | 1000.00 | - | 1000.00 | - | - | - | - | | 1000.00 | | CZ-A/Basar | |
| 14 | | Development of Infrastructure at Tuting ADC Hq.(10.00Km)(Sh:-CC Pavement) in the state of Arunachal Pradesh under CRF. | | 800.00 | - | 800.00 | - | - | - | - | | 800.00 | | CZ-B/Yingkiang | |

STATUS OF ONGOING CRF SCHEMES FROM THE YEAR 2005-06

₹ in Lacs

| Sl. No. | | Name of Programme/ schemes | Sanction No. & Date | Sanctioned Cost | | | Upto date release break up | | | Year of releases | Schedule date of completion | Balance to be released | | Name of Zone/Divn | Remarks |
|----------|----|---|---------------------|-----------------|----|---------|----------------------------|----|----|------------------|-----------------------------|------------------------|----|-------------------|---------|
| Over all | Yw | | | CS | SS | Total | Inst | CS | SS | | | CS | SS | | |
| 1 | 2 | | | 3 | 4 | 5 | 6 | 7 | 8 | | | 9 | 10 | | |
| | | C/o Nakhu to Ditchik Road including Bridge over Bichom river(L=11.00Km) (span-50m) in West Kameng District AP under Bomdila Division under CRE. | | 2500.00 | - | 2500.00 | - | - | - | - | | 2500.00 | | WZ/Bomdila | |
| 16 | | Improvement of Ego-Daring-Zirido Road. (13KM). | | 1000.00 | | | | | | | | | | CZ-A/Basar | |