

GOVERNMENT OF ARUNACHAL PRADESH, PUBLIC WORKS DEPARTMENT.
OFFICE OF THE CHIEF ENGINEER, (EZ) ITANAGAR.

Gram : Chiefworks
Phone : 0360 – 2215725
Fax : 2212428
Email : ceez@pwdarunachal.org

Office of the Chief Engineer,
Eastern Zone PWD, Itanagar -791111

NO.CEAP(EZ/DB-02/QPR/CRF/2016-17/

Dated:...../2017

To,

The Chief Engineer (SID&P),
Govt.of Arunachal Pradesh,
PWD, Itanagar.

Sub: **Submission of QPR on CRF for the Quarter Ending December -2016 pertaining Eastern Zone, PWD,**

Sir,

Enclosed please find herewith the Quarterly progress report in duplicate for the quarter ending **December-2016** for CRF works for Eastern Zone, PWD, for favour of your information and further necessary action please.

Enclo :- As stated above.

Yours faithfully,


Superintending Surveyor of Works
for Chief Engineer (EZ).
PWD,AP, Itanagar.

NO.CEAP(EZ/DB-02/QPR/CRF/2016-17/ *2900-904*

Dated: *23/01/17*/2017


Copy to :-

1. The Superintending Engineer Tezu/Jairampur for information along with a copy of QPR.
2. The Executive Engineer Roing/Changlang for information along with a copy of QPR
- ✓ 3. The Computer Section (EZ),PWD,AP,Itanagar for uploading QPR in official Web site of the PWD.

 *23/1/17*

Superintending Surveyor of Works
for Chief Engineer (EZ)
PWD, AP, Itanagar.

**GOVERNMENT OF ARUNACHAL PRADESH
PUBLIC WORKS DEPARTMENT
EASTERN ZONE : PWD : AP : ITANAGAR-791111**



**QUARTERLY PROGRESS REPORT OF
CRF SCHEMES FOR THE
QUARTER ENDING DECEMBER-2016**

FORM - II

PROGRESS REPORT OF WORKS EXECUTED FROM CENTRAL ROAD FUND(NORMAL)
REPORT FOR THE QUARTER ENDING DECEMBER-2016 (Financial figure Rs.in lakhs)

STATE:- ARUNACHAL PRADESH

| Sl. No. | Name of the Work | Length(Km)/M for bridge | Amount of Administrative Approval | Sanction/AA No. & Date | Technical Sanction No., date & amount. | Physical Progress | | | Remark |
|------------------------|--|-------------------------|-----------------------------------|--|---|--|---|---|--------|
| | | | | | | Upto the end of previous year | During the year | Total Progress upto the end of the Quarter (col.7+8) | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 |
| ONGOING SCHEMES | | | | | | | | | |
| 10th PLAN(2002 - 2007) | | | | | | | | | |
| 11th PLAN(2007 - 2012) | | | | | | | | | |
| 1 | Extension, maintenance and carpeting of Roing township road (60 Km). Job No. Ar.P/CRF 2009-10-480 | 60.00 Km | 1050.00 | NH.12031/2 9/2004/A.P/ CRF/NH-10 Dtd.09.02.20 | CEAP(E/Z)/CR F-49/TC/Roing Town Ship road/2012- | i) WBM-I- 16.00 Km ii) WBM-II-16.00 Km iii) WBM- III -15.033Km iv) Re-WBM -11.993 Km v) Carpeting - 20.109 Km vi) Re-carpeting -11.035 Km vii) Culvert -24 Nos viii) CC Drain- 4.504 Km. | i) WBM-I - Nil ii) WBM-II - Nil iii) WBM- III - 0.967 Km iv) Re-WBM 1.22 Km v) Carpeting -7.18 Km vi) Re-carpeting 1.665 Km vii) Culvert - Nil viii) CC Drain- 3.966 Km | i) WBM-I- 16.00Km ii) WBM-II-16.00 Km iii) WBM- III -16.00 km iv) Re-WBM -13.15 Km, v) Carpeting - 27.289 Km vi) Re-carpeting -12.70 Km vii) Culvert -24 Nos viii) CC Drain- 8.47 Km. | |
| 2 | C/o Double laning of Changlang- Margheria(36.10 Km) under CRF in Arunachal Pradesh. Job No. Ar.P/CRF 2009-10-51 | 36.10 Km | 11160.00 | NH.12031/2 9/2004/A.P/ CRF/NH-10 Dtd.29.03.20 | CEAP(E/Z)/WT C-132/CRF/ Changlang - Margheria/290- 11/1791-80 dtd.07-07-2010 for Rs 10521.00 Lacs. | 1) Wid- -35.800 Km 2) GSB-I-33.763 Km. 3) GSB-II-33.763 Km 4) WMM -32.049 Km 5) DBM- 30.840 Km 6) BC - 5.00 Km 6) Cross Drainage:- a) S/Culvert.(New)- 47 Nos. b) S/Culvert.(Extn.) - 86 Nos 7) Protection work :- a) R/Wall - 318 Mtr. d) B/Wall - 453 Mtr. 8) Surface drain:- a) Open pucca drain-3454.00 Mtr b) Unlined drain-7000 Mtr. | 1) Wid- -Nil 2) GSB-I-0.537 Km 3) GSB-II-0.537 Km 4) WMM -2.251 Km 5) DBM- 3.46 Km 6) BC - 29.30 Km 6) Cross Drainage:- a) S/Culvert.(New)-Nil. b) S/Culvert.(Extn.) - Nil 7) Protection work :- a) R/Wall - Nil d) B/Wall - Nil. 8) Surface drain:- a) Open pucca drain-Nil b) Unlined drain-Nil | 1) Wid- -35.800 Km 2) GSB-I-34.30 Km. 3) GSB-II-34.30 Km 4) WMM - 34.30 Km 5) DBM- 34.30 Km 6) BC - 34.30 Km 6) Cross Drainage:- a) S/Culvert.(New)- 47 Nos. b) S/Culvert.(Extn)- 86 Nos. 7) Protection work :- a) R/Wall - 318 Mtr. b) B/Wall - 453 Mtr. 8) Surface drain:- a) Open pucca drain- 3454.00Mtr. b) Unlined drain-7000 Mtr. | |


22/01/17

Surveyor of Works-1,
Eastern Zone, PWD,
Arunachal Pradesh.


22/11/17

Sr. Finance & Accounts Officer,
Eastern Zone, PWD,
Arunachal Pradesh.



Suptg. Surveyor of Works,
Eastern Zone, PWD,
Arunachal Pradesh.




Chief Engineer,
Eastern Zone, PWD,
Arunachal Pradesh.


FORM - III

EXPENDITURE REPORT OF ONGOING WORKS EXECUTED FROM CENTRAL ROAD FUND(NORMAL)
REPORT FOR THE QUARTER ENDING DECEMBER-2016 (Financial figure in lakhs)


STATE- ARUNACHAL PRADESH

| Sl. No. | Name of the Work | Job No. | Amount of Administrative Approval | Progressive total of the funds released upto end of the previous financial year | Total expenditure incurred against the work upto the end of the previous financial year | Expenditure from 1st April of the year under report to the end of the previous quarter | Expenditure during the quarter to which the return relates | Cumulative expenditure upto the end of the quarter. (Total of columns No. (6),(7),(8)) | Remark |
|---|--|----------------------|-----------------------------------|---|---|--|--|--|-----------------------------------|
| 2 | | | | | | | | | |
| ONGOING SCHEMES | | | | | | | | | |
| 10th PLAN(2002 - 2007) | | | | | | | | | |
| A Schemes fully funded by the Govt. of India | | | | | | | | | |
| 1 | Extension, maintenance and carpeting of Roing township road (60 Km). | Ar.P/CRF 2009-10-480 | 1050.00 | 1050.00 | 1050.00 | - | - | 1050.00 | - |
| 2 | C/o Double laning of Changlang-Margheria(37.48 Km) under CRF in Arunachal Pradesh. | Ar.P/CRF 2009-10-51 | | 11151.65 | 9351.65 | - | - | 9351.65 | Rs.143.57 Lakhs deposit in part V |
| Total Rs. | | | 1050.00 | 12201.65 | 10401.65 | 0.00 | 0.00 | 10401.65 | |


29/01/17
Surveyor of Works-I,
Eastern Zone, PWD,
Arunachal Pradesh.


29/01/17
Sr. Finance & Accounts Officer,
Eastern Zone, PWD,
Arunachal Pradesh.

Supdtg. Surveyor of Works
Eastern Zone, PWD,
Arunachal Pradesh.


Chief Engineer,
Eastern Zone, PWD,
Arunachal Pradesh.