

One time ACA during 2006-07

Sl. No.	Name of schemes	Approved amount	90% grant	10% Loan	Expndr reported	Physical Progress	Name of PWD Division	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
PWD (Public Works)								
1	Renovation of infrastructure at Lumla Circuit House	10.00	9.00	1.00				
2	Improvement and extension of IB at Koloriang	20.00	18.00	2.00				
3	C/o Guest house at Nampong	30.00	27.00	3.00	26.94	Being furnished	Jairampur PWD Division	
4	Improvement of Circuit House, Changlang	20.00	18.00	2.00	6.61	Being furnished	Changlang PWD Division	Pt-V
		80.00	72.00	8.00				
PWD (HOUSING)								
5	Protection wall for Bebo Colony, Seppa	10.00	9.00	1.00				
6	Renovation of Government residential building in Koloriang township	10.00	9.00	1.00				
	Sub-Total	20.00	18.00	2.00				

One time ACA during 2006-07

Sl. No.	Name of schemes	Approved amount	90% grant	10% Loan	Expndr reported	Physical Progress	Name of PWD Division	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
	PWD (Roads & Bridges)							
7	Maintenance of Porter Track in Limla Sub-Division	40.00	36.00	4.00				
8	Improvement of township road at Jang	40.00	36.00	4.00				
9	Improvement f township road, Rupa	20.00	18.00	2.00				
10	C/o road from Bameng to Secondary School (Formation work)	20.00	18.00	2.00				
11	Improvement of road network in the State Capital, Itanagar	200.00	180.00	20.00				
12	C/o wire rope suspension bridge over river Pare in between Doimukh-Tigdo	30.00	27.00	3.00				
13	Improvement of District HQ township road, Ziro	70.00	63.00	7.00				
14	Development of road network of Nyapin township	50.00	45.00	5.00				

One time ACA during 2006-07

Sl. No.	Name of schemes	Approved amount	90% grant	10% Loan	Expndr reported	Physical Progress	Name of PWD Division	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
15	Improvement of road from Pomrong to Laaying	30.00	27.00	3.00				
16	Development of road network at Taliha township	40.00	36.00	4.00	36.00	Being furnished	Daporijo	Part-V
17	Improvement of road network at Liromoba	20.00	18.00	2.00	18.00	Being furnished	Yomcha	Part-V
18	Improvement of road network at Tirbin	20.00	18.00	2.00	18.00	Being furnished	Yomcha	Part-V
19	C/o road at Bagra Administrative Centre	30.00	27.00	3.00	27.00	Being furnished	Aalo	Part-V
20	Improvement of road network at Rumgong Administrative Centre	40.00	37.00	4.00	36.00	Being furnished	Rumgong	Part-V
21	Improvement of Tuting township road	20.00	18.00	3.00	18.00	Being furnished	Yingkiong	Part-V
22	Improvement of Jengging township road	20.00	18.00	2.00	18.00	Being furnished	Yingkiong	Part-V
23	Improvement of Migging township road	30.00	27.00	3.00	27.00	Being furnished	Yingkiong	Part-V

One time ACA during 2006-07

Sl. No.	Name of schemes	Approved amount	90% grant	10% Loan	Expndr reported	Physical Progress	Name of PWD Division	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
24	Improvement of township road, Geku	20.00	18.00	2.00	18.00	Being furnished	Yingkiong	Part-V
25	Improvement of township road at Boleng	10.00	9.00	1.00	9.00	Being furnished	Boleng	
26	Infrastructure development of road network of Nari township	20.00	18.00	2.00	17.00	Being furnished	Pasighat	
27	Infrastructure development of road network of Koyu township	20.00	18.00	2.00	17.00	Being furnished	Pasighat	
28	Improvement of township road network at Ruksin	30.00	27.00	3.00	27.00	Being furnished	Pasighat	
29	C/ log bridges at Kadang, Seram, Taching, Tara Tamak & Ngopok rivers	20.00	18.00	2.00	20.00	Being furnished	Pasighat	
30	Improvement of Tezu township road	20.00	18.00	2.00	18.00	Being furnished	Tezu	
31	Improvement of existing township road at Hawai District Head Quarter	70.00	63.00	7.00	63.00	Being furnished	Hayuliang	Part-V
32	Improvement of road network at Wakro	20.00	18.00	2.00	18.00	Being furnished	Namsai	

One time ACA during 2006-07

Sl. No.	Name of schemes	Approved amount	90% grant	10% Loan	Expndr reported	Physical Progress	Name of PWD Division	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
33	Improvement of road network of Bordumsa township	20.00	18.00	2.00	18.00	Being furnished	Jairampur	
34	Improvement f existing road network at Jairampur township	30.00	27.00	2.00	27.00	Being furnished	Jairampur	
35	Improvement of Deomali township road	30.00	27.00	3.00	27.00	Being furnished	Khonsa	
36	C/o approach road from Tupi-Dadam (Ch-4 km) point to Hyka village	40.00	36.00	4.00	36.00	Being furnished	Khonsa	
37	Improvement of township road at Kanubari	30.00	27.00	3.00	26.99	Being furnished	Longding	
38	Improvement of road network township at Longding	30.00	27.00	3.00	26.99	Being furnished	Longding	
39	Improvement of road from Abali to Iduli	10.00	9.00	1.00	9.00	Being furnished	Roing	
	Sub-Total	1,140.00	1,027.00	114.00				

One time ACA during 2006-07

Sl. No.	Name of schemes	Approved amount	90% grant	10% Loan	Expndr reported	Physical Progress	Name of PWD Division	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
	School Education							
40	Improvement of infrastructure of Government Higher Secondary School, Limla	10.00	9.00	1.00				
41	Improvement of infrastructure of Government Higher Secondary School, Tawang	60.00	54.00	6.00				
42	Improvement of infrastructure of Government Higher Secondary School, Rupa	10.00	9.00	1.00				
43	Improvement of infrastructure of Government Higher Secondary School, Kalaktang	10.00	9.00	1.00				
44	Improvement of infrastructure of Government Higher Secondary School, Shergaon	10.00	9.00	1.00				
45	Improvement of infrastructure of Government Higher Secondary School, Singchung	20.00	18.00	2.00				
46	Improvement of infrastructure of Government Higher Secondary School, Boleng	30.00	27.00	3.00				

One time ACA during 2006-07

Sl. No.	Name of schemes	Approved amount	90% grant	10% Loan	Expndr reported	Physical Progress	Name of PWD Division	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
47	Improvement of infrastructure of Government Higher Secondary School, Chayangtajo	30.00	27.00	3.00				
48	Improvement of infrastructure of Government Higher Secondary School, Pampoli	20.00	18.00	2.00				
49	Improvement of Seijosa Government Higher Secondary School	20.00	18.00	2.00				
50	Improvement of infrastructure, including hostel building at Ompuli Middle School	30.00	27.00	3.00				
51	Improvement of infrastructure of Government Higher Secondary School, Yazali	40.00	36.00	4.00				
52	Improvement of infrastructure of Government Higher Secondary School, Sangram	30.00	27.00	3.00				
53	Improvement of infrastructure of Middle School, Pip Sorang	30.00	27.00	3.00				

One time ACA during 2006-07

Sl. No.	Name of schemes	Approved amount	90% grant	10% Loan	Expndr reported	Physical Progress	Name of PWD Division	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
54	a) C/o boundary wall at Government Higher Secondary School, Dumpoirjo (to be executed through PWD)	10.00	9.00	1.00				
	b) C/o Auditorium hall at Dumpoirjo Govt. HS School (to be executed through PWD)	40.00	36.00	4.00				
55	Improvement of infrastructure of Government Higher Secondary School, Gensi	40.00	36.00	4.00				
56	Renovation of infrastructure of Government School, Dambuk	20.00	18.00	2.00				
57	C/o Auditorium at Mahadevpur	20.00	18.00	2.00				
58	Infrastructure development of Government Secondary School, Yanman	30.00	27.00	3.00				
59	Improvement of infrastructure of Government Higher Secondary School, Changlang	30.00	27.00	3.00				

One time ACA during 2006-07

Sl. No.	Name of schemes	Approved amount	90% grant	10% Loan	Expndr reported	Physical Progress	Name of PWD Division	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
60	Improvement of infrastructure of Government Higher Secondary School, Deomali	20.00	18.00	2.00				
61	Improvement of Town Government Secondary School, Khonsa	20.00	18.00	2.00				
62	Improvement of Government School, Lazu	10.00	9.00	1.00				
63	Infrastructure development Government Secondary School, Borduria	40.00	36.00	4.00				
64	Development of School infrastructure at Wakka	30.00	27.00	3.00				
	Sub-Total	660.00	594.00	66.00				

One time ACA during 2006-07

Sl. No.	Name of schemes	Approved amount	90% grant	10% Loan	Expndr reported	Physical Progress	Name of PWD Division	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
Health								
65	Infrastructure development of Health Centre at jang	30.00	27.00	3.00				
66	Infrastructure development of Dirang Health Centre	20.00	18.00	2.00				
67	Improvement of infrastructure of Health Centre, Singchong	20.00	18.00	2.00				
68	Infrastructure development of District Hospital at Bomdila	30.00	27.00	3.00				
69	C/o Health Centre building at Bameng	20.00	18.00	2.00				
70	Improvement of Health Centre at Seijosa	20.00	18.00	2.00				
71	Improvement of infrastructure development of Health Centre at Siyom Administrative Centre	30.00	27.00	3.00				
72	Infrastructure development of Health Centre, Raga	30.00	27.00	3.00				

One time ACA during 2006-07

Sl. No.	Name of schemes	Approved amount	90% grant	10% Loan	Expndr reported	Physical Progress	Name of PWD Division	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
73	Infrastructure development of Health Centre, Basar	20.00	18.00	2.00				
74	Infrastructure development of Health Centre, Manigong	20.00	18.00	2.00				
75	Infrastructure development of Health Centre, Geku	20.00	18.00	2.00				
76	Infrastructure development of Health Centre, Boleng	10.00	9.00	1.00				
77	Infrastructure development of Kora Health Centre	30.00	27.00	3.00				
78	Infrastructure development of Nurse Training Centre at Pasighat	50.00	45.00	5.00				
79	Infrastructure development of District Hospital at Anini	50.00	45.00	5.00				
80	Infrastructure development of Health Centre at Hawaii	60.00	54.00	6.00				

One time ACA during 2006-07

Sl. No.	Name of schemes	Approved amount	90% grant	10% Loan	Expndr reported	Physical Progress	Name of PWD Division	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
81	Infrastructure development of Health Centre, Kharsang	20.00	18.00	2.00				
82	Infrastructure development and purchase of equipment for Health Centre, Miao	30.00	27.00	3.00				
83	Infrastructure development of Health Centre, Deomali	20.00	18.00	2.00				
84	Infrastructure development of Health Centre at Lazu	20.00	18.00	2.00				
85	Infrastructure development of Health Centre at Wakka	20.00	18.00	2.00				
	Sub-Total	570.00	513.00	57.00				

One time ACA during 2006-07

Sl. No.	Name of schemes	Approved amount	90% grant	10% Loan	Expndr reported	Physical Progress	Name of PWD Division	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
	Power (T&D)							
86	C/o RCC wall of power House, Seppa	10.00	9.00	1.00				
87	Improvement of DG Sets at Seppa	10.00	9.00	1.00				
88	Improvement of Power Supply System at Ziro	30.00	27.00	3.00				
89	C/o 11 KV transmission line from Pasighat to Mebo	20.00	18.00	2.00				
90	Improvement of Power Supply system at Deomali township	30.00	27.00	3.00				
	Sub-Total	100.00	90.00	10.00				

One time ACA during 2006-07

Sl. No.	Name of schemes	Approved amount	90% grant	10% Loan	Expndr reported	Physical Progress	Name of PWD Division	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
	Hydro Power							
91	Improvement of Seppa Hydel project including panel board	20.00	18.00	2.00				
92	Improvement of Tissue Micro Hydel project at Changlang	20.00	18.00	2.00				
	Sub-Total	40.00	36.00	4.00				
	Art & Culture							
93	C/o Community Hall at Mango	20.00	18.00	2.00				
94	C/o Community Hall at Sibum	10.00	9.00	1.00				
	Sub-Total	30.00	27.00	3.00				

One time ACA during 2006-07

Sl. No.	Name of schemes	Approved amount	90% grant	10% Loan	Expndr reported	Physical Progress	Name of PWD Division	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
PHE & WS								
95	Improvement of water supply system at Taliha	30.00	27.00	3.00				
96	Improvement of water supply system at Along	40.00	36.00	4.00				
97	Providing water supply at Mebo Township	30.00	27.00	3.00				
98	Restoration of water supply sysem at Miuliati	20.00	18.00	2.00				
99	Improvement of water supply at Pongchau	20.00	18.00	2.00				
100	Improvement of water supply at Wakka	20.00	18.00	2.00				
	Sub-Total	160.00	144.00	16.00				

One time ACA during 2006-07

Sl. No.	Name of schemes	Approved amount	90% grant	10% Loan	Expndr reported	Physical Progress	Name of PWD Division	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
Water Resources Department								
101	C/o MIP work at Singbo	20.00	18.00	2.00				
102	Flood protection work at Khoralinag	20.00	18.00	2.00				
103	Flood protection work at Tafragam	20.00	18.00	2.00				
104	Augmentation of Tanyang MIP at Tinsa Village	10.00	9.00	1.00				
	Sub-Total	70.00	63.00	7.00				
Tourism								
105	Improvement of infrastructure at Sele Lake Guest House, Roing	20.00	18.00	2.00				
	Sub-Total	20.00	18.00	2.00				
Sports & Youth Affairs								
106	C/o of Public Stadium at Longding General ground	20.00	18.00	2.00				
	Sub-Total	20.00	18.00	2.00				

One time ACA during 2006-07

Sl. No.	Name of schemes	Approved amount	90% grant	10% Loan	Expndr reported	Physical Progress	Name of PWD Division	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
RWD								
107	C/o road from Ompuli to Pepso Village	30.00	27.00	3.00				
108	C/o road from Deed-Bellow to Kugi-Tago via Toti village	10.00	9.00	1.00				
109	Improvement of Angu village	30.00	27.00	3.00				
110	Improvement of road network of Namsai township	30.00	27.00	3.00				
	Sub-Total	100.00	90.00	10.00				
	Grand Total	3,000.00	2,700.00	300.00				