

LIST OF COMPLETED SCHEMES UNDER ARUNACHAL PRADESH

Sl. No.	Name of Road	Plan	Length (Km)	Estt. Cost (lakh)	Fund released (lakh)	Year of completion	Remarks
1.	Bandardewa-Itanagar	V	34.00	275.00	275.00	1992-93	
2.	Kumchai-Manabum-Deban	VI	58.00			3/2002	
3.	Orang-Mazbat-Rupa	V	142.00	2993.00	2993.00	1994-95	
4.	Gohpur-Itanagar	VI	22.00	1290.00	1290.00	1994-95	
5.	Longding-Bimlapur	VI	44.00	674.00	764.00	1994-95	
6.	Tezu-Sadiya	VI	9.00	113.00	113.00	1994-95	
7.	Bichim Bridge at Bana	VII	1 No	187.00	187.00	1992-93	
8.	Margherita-Deomali	VI	17.00	45.00	45.00	1990-91	
9.	Jagun-Miao	VII	27.00	480.00	480.00	1997-98	
10.	Kaying-Tato	VI	97.00	4554.00	4554.00	2000-2001	
11.	Taliha-Tato	VI	73.00	2631.00	2631.00	2000-2001	
12.	Ditte-Dime-Migging	VI	200.00	7247.00	7247.00	2000-2001	
13.	Hunli-Anini	VII	142.00	1197.00	1197.00	2000-2001	

ONGOING VIth AND VIIth PLAN SCHEMES

Sl. No.	Name of Road	Plan	Length (Km)	Estt. Cost (lakh)	Fund released (lakh)	Year of completion	Remarks
1.	Pakke-Seijosa-Itakhola	VI	76.00	5301.00	5301.00	2003-2004	
2.	Paka-Gongo Road NT road	VI	125.00	12825.00	1908.00	55 km completed. Balance work abandoned due to non availability of environmental clearance.	
3.	Seppa-Sagali-Yazali	VI	220.00	10792.00	10792.00	2002-203	

9th PLAN ONGOING SCHEMES (PM PACKAGE)

Sl. No.	Name of Road	Plan	Length (Km)	Estt. Cost (lakh)	Fund released (lakh)	Year of completion	Remarks
1.	Naharkati-Khonsa		35.00	1922.00	1867.00	2006-07	
2.	Jotte-Balijan		47.00	2852.00	1844.71	2006-07	
3.	Margherita-Changlang		36.00	1970.00	1767.00	2006-07	

Source: NEC Secretariat, Shillong (Needs updating)